

STAGE 1

MOTES-

- STAGE 1 TO BEGIN AT NOTICE-TO-PROCEED.
- ALL CONTRACTOR'S ACTIVITIES SHALL BE LIMITED TO THE STAGE 1 AREA AS SHOWN.
- ALL CONSTRUCTION EQUIPMENT WILL BE LIMITED TO A HEIGHT OF 25 FEET UNLESS PRIOR APPROVAL GIVEN BY THE RESIDENT ENGINEER.
- CONSTRUCTION EQUIPMENT MAY NOT DISRUPT TAXIWAY A FLIGHT OPERATIONS.
- SEE CONSTRUCTION AND SAFETY NOTES.
- WEST BEACH ROAD WILL BE TEMPORARILY CLOSED DURING STAGE 1, ROAD CLOSURE

THE FOLLOWING ITEMS ARE TO BE COMPLETED IN STACE 1:

- PLACE LATHING AND WARNING TAPE AND BARRICADES AS SHOWN,
- INSTALL TEMPORARY SOIL EROSION CONTROL MEASURES AS REQUIRED.
- INSTALL DRAINAGE STRUCTURES AND STORM SEWER PIPES WITHIN STAGE 1 LIMITS,
- PLACE TOPSOIL, SEEDING, AND MULCHING AT DRAINAGE INSTALLATION WITHIN STAGE 1 LIMITS.
- REMOVE ANY REMAINING DEBRIS AND SWEEP PAVEMENTS WITHIN STAGE 1 LIMITS.
- REMOVE BARRICADES AND LATHING AND WARNING TAPE.

* THE EXCESS MATERIAL IS TO BE PLACED ALONG THE WEST EDGE OF THE EXISTING ON-SITE STOCKPILE. LOCATION OF PLACEMENT TO BE COORDINATED WITH THE RESIDENT ENGINEER.

STAGE 2

NOTES:

- STAGE 2 TO BEGIN UPON COMPLETION OF STAGE 1, AND WITH APPROVAL OF THE RESIDENT ENGINEER.
- ALL CONTRACTOR'S ACTIVITIES SHALL BE LIMITED TO THE STAGE 2 AREA AS SHOWN.
- ALL CONSTRUCTION EQUIPMENT WILL BE LIMITED TO A HEIGHT OF 25 FEET UNLESS PRIOR APPROVAL GIVEN BY THE RESIDENT ENGINEER.
- SEE CONSTRUCTION AND SAFETY NOTES.
- PORTION OF WEST BEACH ROAD'S SOUTHEAST LANE WILL BE TEMPORARILY CLOSED DURING STAGE 2. DROPOFF AT ROADWAY EDGE TO BE LIMITED TO 2" WHEN ROADWAY COMPLETELY OPEN.
- EXISTING TELEPHONE AND ELECTRICAL LINE TO BE RELOCATED BY OTHERS.

THE FOLLOWING ITEMS ARE TO BE COMPLETED IN STAGE 2:

- PLACE BARRICADES AS SHOWN.
- INSTALL TEMPORARY SOIL FROSION CONTROL MEASURES AS REQUIRED.
- COMPLETE UNCLASSIFIED EXCAVATION WITHIN STAGE 2 LIMITS.
- INSTALL DRAINAGE STRUCTURES AND STORM SEWER PIPES WITH STAGE 2 LIMITS
- REMOVE EXISTING TOPSOIL AND VEGETATIVE GROWTH
- MILL EXISTING TAXIWAY BITUMINOUS PAVEMENT.
- INSTALL SEPARATION FABRIC OVER SUBGRADE.
- PLACE DRAINAGE LAYER AND AGGREGATE BASE.
- INSTALL UNDERDRAINS.
- CONSTRUCT BITUMINOUS PAVEMENT.
- RELOCATE TAXIWAY LIGHT.
- ADJUST HEIGHT OF TAXIWAY LIGHTS.
- ADJUST HEIGHT OF EXISTING STORM SEWER STRUCTURES.
- REGRADE SHOULDERS AND SWALES WHERE NECESSARY WITHIN STAGE 2 LIMITS.
- INSTALL FENCE AND ELECTRICAL GATE.
- PLACE TOPSOIL, SEEDING, AND MULCHING WITHIN STAGE 2 LIMITS.
- COMPLETE TAXILANE PAVEMENT MARKINGS AND PARKING LOT PAVEMENT MARKINGS.
- REMOVE ANY REMAINING DEBRIS AND SWEEP PAVEMENTS WITHIN STAGE 2 LIMITS.
- REMOVE BARRICADES.
- REMOVE ANY SOIL EROSION CONTROL MEASURES ONCE A STAND OF GRASS HAS BEEN ESTABLISHED.

* THE EXCESS MATERIAL IS TO BE PLACED ALONG THE WEST EDGE OF THE EXISTING ON-SITE STOCKPILE. LOCATION OF PLACEMENT TO BE COORDINATED WITH THE RESIDENT ENGINEER.



HANSON PROFESSIONAL SERVICES INC.


815 Commerce Drive, Suite 200 Oak Brook, Illinois 60523 Telephone: 630,990,3800 Fax: 630.990.3801



3580 North McAree Road Waukegan, Illinois 60087 Phone: 847.244.0055 Fax: 847.244.3813

REPAIR SELECTED PAVEMENT AREAS, REHABILITATE HANGAR TAXILANES AND SERVICE ROAD, AND CONSTRUCT NEW HANGAR **PAVEMENTS**

A.I.P. PROJ.: 3-17-0105-B30 IL. PROJ.: UGN-3449



KEY MAP

No.	Drawing Issue Description	Dale	+
			+
			I
			\top
_	······································		+
_			+
$\neg \dagger$			†
-			十
- 1			

MAY 06, 2005

Date

CONSTRUCTION STAGING PLAN STAGES 1 AND 2

	831-04TXYD		
Project Numbe	Project Number		
AAP	02/03/05		
Layout By	Date		
AAP	02/03/05		
Designed By	Date		
TMM	04/07/05		
Reviewed By	Date		
AAP			
Drawn By			

19