F.A.I. RTE.	SEC	TION	COUNT	Y TOTAL SHEETS	SHEET NO.						
90/94	2003	-0311	COOK	976	11						
STA. TO STA.											
FED. RO	AD DIST. I	10. 1 ILLI	NOIS FED.	AID PROJECT	r						

62583

ACTIVITY	ACTIVITY	EARLY	CADL V	ODIC		*****				2005	5					T .						200	6									***************************************		200	7			· · · ·						2008			
ACTIVITY	ACTIVITY	1		ORIG	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NO	V DEC	C JA	AN FEE	в м	AR A	PR N	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN .	JUL /	AUG	SEP	OCT	NOV	DEC	JAN	√ FE	EB M	AR A	PR	MAY	T
ID	DESCRIPTION	START	FINISH	DUR		14 1					1 14		1 14				14 1 1									1 14			1 14	-								1		1 14							
BEGIN CON	STRUCTION											1						.																													T
MAINTENANCE	MAINTAIN EXISTING AND PROPOSED	07 . 07	70.11 07		1			l,	. 03-Jur	n-05																														30-No	ov-07						
	LIGHTING SYSTEM	03-Jun-05	30-Nov-07					45	3.00																	***************************************	*****************							1						30	ŭ,						1
MAINTENANCE	MAINTAIN EXISTING AND PROPOSED	03-Jun-05	30-Nov-07						03-Ju	า-05																														30-No	ov-07						1
SUBVETI LANCE	SURVEILLANCE SYSTEMS INSTALL PROPOSED SURVEILLANCE						,		. 03-du	- 05												.																		70 N							
	SYSTEMS (NOTE 1)	03-Jun-05	30-Nov-07					48	2.03-00	1-05		1				+-	_	_										+			 	-			-			-		₽ 30-N0	ov-07 .						
																																		.													
									-																	1										İ											
INTERSTATE		7																1								İ																					
LIGHTING	CONVENTIONAL LIGHTING FROM HALSTED TO C. & WI. RR (NOTE 2)	01-Apr-06	30-Nov-07															1	40	1-Apr-0	06		-	-				+		-		_								4 30-No	ov-07						
LIGHTING	TOWER LIGHTING FROM C. & WI. RR	03. 105	30-Nov-05					6	03-Jur	า-05					30-1	Nov-05	,																														
	TO 95th STREET	00.0001.00	20.INOA02					42	-						a																	1															
LIGHTING	COMPLETE LIGHTING FROM C. & WI. RR TO 95th STREET	30-Nov-05	30-Nov-07												30-1	Nov-05	<u> </u>	-		_							·····	-		-	-	<u> </u>								▲ 30-No	ov-07						
	10 95TH STREET																		İ					1	- 1																						
	•																																									ŀ			- 1.		
BISHOP FORD	D FREEWAY .										i														l					-																	
LIGHTING	TOWER LIGHTING FROM C & WI. RR	03-Jun-05	30-Nov-05					<u>k</u>	03-Jur	า-05					<u></u> 30-N	Nov-05	5																														
LIGHTING	TO M.L. KING DRIVE COMPLETE LIGHTING INSTALLATION														30 4	Nov-05	.								- 1										ŀ		,			70 Na	. 07						
LIONIIAO	COMPLETE EIGHTING MOTALEATION	30-Nov-05	30-Nov-07												4-30-1	NOV-03		\dashv				-		-				+		1										A 30-INC	ov-07						
	-					-										ı																													.		
5 ttl 57/411 5	VPD5.CCWAY															- 1													ļ .														İ				
DAN RYAN E: LIGHTING	TOWER LIGHTING FROM 95TH STREET	T							0.7	0.5	İ		70.6																												ŀ			-			
CIOUTING	TO 89TH STREET S/B WITH TEMP. WIRING	03-Jun-05	30-Sep-05					4	03-Jur	7-05			30-56	iep-05																																	
LIGHTING	TOWER LIGHTING FROM 95TH STREET	30-500-05	30-Nov-06			ľ						١,	30-Se	ep-05														_d 30-N	Nov-06																		
	TO 71ST STREET WITH TEMP, WIRING	30-26b-02	30-NOV-06					-				4															2	200														ŀ		Ì			
LIGHTING	TOWER LIGHTING FROM 83RD STREET TO 79TH STREET	03-Jun-05	30-Sep-05				.	4	<u> 03-Júr</u>	า-05			₫ 30-Se	ep-05									1		.									.													
LIGHTING	COMPLETE LIGHTING FROM 95TH STREET	l											30-5	ep-05		-																								30-N	07-07						
	TO 71ST STREET	30-Sep-05	30-Nov-07					1	.			4	20 30	, GP 03		_		\top											_	-										30 110							
LIGHTING	TOWER LIGHTING FROM 47TH STREET	30-Nov-05	30-Nov-06					I							30-1	Nov-05	<u> </u>											<u>↓</u> 30-N	Nov-06												1	-					
LICHTIMO	TO 44TH STREET WITH TEMP. WIRING														T	.	. "										•	T					. 1		.												
LIGHTING	TOWER LIGHTING FROM 44TH STREET TO 39TH STREET WITH TEMP. WIRING	03-Jun-05	30-Nov-05					4	03-Júr	า-05		-	+	+	 4 ³⁰⁻¹	Nov-05	•						-																								
LIGHTING	COMPLETE LIGHTING FROM 71ST STREET	01 1 00	70 No. 07					Ì								01-	-Jan-06							-											.				ļ	30-No	ov-07	1					
	TO 47TH STREET	01-Jan-06	3U-NOV-U7					.								4	55.7 00																						*	2	-				1.		
LIGHTING	COMPLETE LIGHTING FROM 47TH STREET	01-Nov-06	30-Nov-07																							A	01-No	ov-06			ļ	<u> </u>								₹ 30-No	ov-07						
LIGHTING	TO 39TH STREET COMPLETE LIGHTING FROM 39TH STREET	-			.			1												ľ						Ţ	01.11					01.4															
	TO 31ST STREET	01-Nov-06	01-Apr-07																							4	01-No	0V-06	-	+		01-Api	-01														
	To be a second s	†			.																																										ļ
				- 1					1		l	!		1				-					- 1							1	1		1 1		- 1			1			1				1.		

- NOTES:

 1. SURVEILLANCE SYSTEMS SHALL BE INSTALLED IN ACCORDANCE WITH ITS CONSTRUCTION STAGING DRAWINGS STG-OI THROUGH STG-O9. LOCAL RAMP METERING MUST BE OPERATIONAL WHEN NEW RAMPS ARE OPEN TO TRAFFIC. COORDINATE WORK WITH WORK IN OTHER CONTRACTS AS REQUIRED.
- 2. LIGHTING FOR RAMPS TO AND FROM HALSTED STREET MUST BE OPERATIONAL FOR OPENING OF RAMPS CONSTRUCTED IN CONTRACTS 52694 (17A) AND 62695 (17B) SCHEDULED FOR COMPLETION MAY 12, 2006.
- PROVIDE LIGHTING FOR ALL RAMPS WHEN RAMPS ARE OPEN TO TRAFFIC. COORDINATE WORK WITH WORK IN OTHER CONTRACTS AS REQUIRED.

CTE ENGINEERS
CONSOER TOWNSEND ENVIRODYNE ENGINEERS, INC. 303 EAST WACKER DRIVE, SUITE 600
CHICAGO ILLINOIS 60601-5212, PHONE: (312) 938-0300

REVISIONS	,	II	LINOIS)FP	ARTMENT OF TE	RANSPORTATI	ON						
NAME	DATE				DAN RYAN								
EVISED	1/21/05	r.	A.I. 90.	/ 54	I WAN KTAN	EXPRESSWA	A T /						
		31st STREET TO 1-57											
		c	HOCEST	בח	CONSTRUCTION	ווו כרשבתווו							
			UUUE3 II	EU	CONSTRUCTIO	N SCHEDU							
		SCALE:	NONE			DRAWN BY:	CJM/HAR						
		DATE:	0ctober	29,	2004	CHECKED BY:	JPC						