



# LONGITUDINAL SECTION

Looking north at € of Clear Span





# ELEVATION

### DESIGN SPECIFICATIONS

2002 AASHTO Bridge Design Specifications

LOADING HS-20 Allow 25#/sq. ft. for future wearing surface.

### DESIGN STRESSES FIELD UNITS

f'c = 3,500 psi fy = 60,000 psi (Reinforcement)

PRECAST UNITS f'c = 5,000 psi fy = 60,000 psi (reinforcement) fy = 65,000 psi (welded wire fabric)

# SEISMIC DATA


Seismic Performance Category (SPC) = A Bedrock Acceleration Coefficient (A) = 0.04 Site Coefficient (S) = 1.5

## <u>PILES</u>

Metal Shell Concrete Pile Nominal required Bearing: 330 kips Allowable Resistance Available: 110 kips Estimated Length: 45 ft



I CERTIFY THAT TO THE BEST OF MY
KNOWLEDGE, INFORMATION AND BELIEF. THIS
BRIDGE DESIGN IS STRUCTURALLY ADEQUATE
FOR THE DESIGN LOADING SHOWN ON THE PLANS,
THE DESIGN IS AN ECONOMICAL ONE FOR THE
STYLE OF STRUCTURE AND COMPLIES WITH THE
REQUIREMENTS OF THE CURRENT "AASHTO
STANDARD SPECIFICATIONS FOR HIGHWAY BRIDGES."



PROFILE GRADE

Structure

### GENERAL NOTES

Reinforcement bars shall conform to the requirements of ASTM A 706 Gr 60.

All Construction joints shall be bonded.

The footing design for the precast structure is based on the following maximum service load reactions applied at the top of the footing:

Exterior Footing:
Vertical: 12.6 kips/ft D + 3.5 kips/ft L
Horizontal: 5.5 kips/ft D + 1.5 kips/ft L

Interior Footing: Vertical: 25.2 kips/ft D + 3.8 kips/ft L Horizontal: 0.0 kips/ft D + 0.0 kips/ft L

The Contractor shall verify that the selected structure meets these design parameters. If the design parameters are exceeded, a complete footing design with calculations, details and the required seals shall be submitted for review and approval.

After the keyways have been grouted and cured, the joints on all three sides of the structure shall be externally sealed using 12" wide external sealing bands conforming to Article 1057.01. Cost included with Three Sided Precast

The option of using precast footings is not allowed.

After the precast units are in place and the backfill has been placed to mid-height on each exterior side of the barrel, the space between adjacent units shall be filled with Class SI Concrete.

Cost included with Three Sided Precast Concrete Structures.

All details shown were developed assuming the use of precast wingwalls placed as shown. The Contractor has the option of using cast-in-place wingwalls. If the cast-in-place option is used, details for the wingwalls and revised footing details including calculations shall be submitted to the Engineer for approval.

### TOTAL BILL OF MATERIAL

ITFM	UNIT	QUANTITY
Concrete Structures	Cu Yd	74.0
Reinforcement Bars, Epoxy Coated	Pound	3320
Three Sided Precast Concrete Structure 36' Span	Foot	60
Precast Concrete Substructure	L. Sum	1
Furnishing Metal Shell Piles 14"	Foot	1260
Driving Piles	Foot	1260
Test Pile Metal Shells	Each	3
Removal of Existing Structures	Each	1
Steel Plate Beam Guard Rall, Attached to Structure	Foot	152

#### WATERWAY INFORMATION TABLE

Drainage Arec	1 = 34.8	3 sq mi				
Flood	Freq. Yr.	0 C.F.S.	Opening Sq. Ft, Prop.	Nat. H.W.E.	Head - Ft. Prop.	Headwater El. Prop.
Design	20	2641	377.8	746.57	0.37	746.94



LOCATION SKETCH

R.11E., 7TH P.M.

	GENERAL PLAN AND ELEVATION	
ISION	WHEELER ROAD OVER OTTER CREEK	DRAWN BY DATE DMW 08/07
E INITI	WINNEBAGO COUNTY	CHECKED BY DATE TS C8/07
		BCOK NUMBER

HOMER L. DBCATUR CHICAGO (217) 422-8544 (775) 714-0050 & ASSOCIATES, LLP CONSULTING ENGINEERS

5219 ROCKFORD