

SUGGESTED MAINTENANCE OF TRAFFIC

STAGE 1

1. EXCHANGE AVE. FROM APPROXIMATELY STA 51+50 TO STA 57+75 SHALL REMAIN CLOSED FROM CONTRACT 76C39. EXISTING DETOUR SHALL BE MAINTAINED. PACKERS AVE. AND MAIN ST. SHALL REMAIN OPEN DURING STAGE 1.
2. RECONSTRUCT EXCHANGE AVE. FROM STA. 49+30 TO STA. 61+00. ACCESS TO EXISTING DRIVEWAYS SHALL BE MAINTAINED AT ALL TIMES.
3. RECONSTRUCT THE INTERSECTION OF PACKERS AVE. / EXCHANGE AVE. AND MAIN ST. / EXCHANGE AVE. IN SUBSTAGES. THESE INTERSECTIONS SHALL REMAIN OPEN AT ALL TIMES. TRAFFIC CAN BE REDUCED TO A SINGLE LANE AT THESE INTERSECTIONS DURING THE DAY WITH FLAGGERS, BUT MUST BE RESTORED TO 2 LANE CAPACITY AT NIGHT WITH A TEMPORARY PAVEMENT OR AGGREGATE BASE COURSE.
4. LEAVE OMISSION IN CURB AND GUTTER ALONG EAST SIDE OF PROPOSED EXCHANGE PAVEMENT FROM STA 57+50 TO 59+00 TO ALLOW TEMPORARY ACCESS TO STOCKYARD DRIVEWAYS AND PARKING LOTS.
5. PATCHING ALONG 1ST ST. FROM EXCHANGE AVE. TO ST. CLAIR. TWO WAY TRAFFIC ON 1ST ST. SHALL BE MAINTAINED AT ALL TIMES.
6. OPEN EXCHANGE AVE. FROM STA. 49+30 TO STA. 61+00.
7. CONSTRUCT OMISSION IN CURB AND GUTTER ALONG EAST SIDE OF PROPOSED EXCHANGE PAVEMENT FROM STA 57+50 TO 59+00 .
8. REMOVE DETOUR.

STAGE 2

1. CLOSE EXCHANGE AVE. FROM STA 61+00 TO 1ST ST. ACCESS TO EXISTING DRIVEWAYS SHALL BE MAINTAINED AT ALL TIMES.
2. RECONSTRUCT EXCHANGE AVE. FROM STA 61+00 TO 1ST ST.
3. RECONSTRUCT NORTH SHOULDER ALONG 1ST ST. BETWEEN EXCHANGE AVE. TO ST. CLAIR. TRAFFIC ON 1ST ST. SHALL BE MAINTAINED AT ALL TIMES.
4. UPON COMPLETION OF EXCHANGE AVE. RECONSTRUCTION AND RECONSTRUCTION OF NORTH SHOULDER ALONG 1ST ST, OPEN EXCHANGE AVE. FROM PACKERS AVE. TO 1ST ST.

STAGE 3

1. CLOSE FRONT ST. AND MAIN ST. ACCESS TO EXISTING DRIVEWAYS WILL BE MAINTAINED AT ALL TIMES EXCEPT THOSE DRIVEWAYS WITHIN STATE RIGHT-OF-WAY.
2. REMOVE FRONT ST. AND PORTIONS OF MAIN ST. WITHIN STATE RIGHT-OF-WAY.
3. CONSTRUCT CUL-DE-SAC AT MAIN ST.
4. RECONSTRUCT PORTIONS OF THE INTERSECTION OF ST. CLAIR AND 1ST ST.

sss-ef\_list\_name\$\$\$\$  
 sss-ef\_list\_time\$\$\$\$  
 sss-ef\_list\_name\$\$\$\$  
 sss-ef\_list\_time\$\$\$\$

FILE NAME = \$FILEL\$	USER NAME = \$USER\$ \$USER\$	DESIGNED - AAB DRAWN - MNR CHECKED - DPD DATE - 10/09/09	REVISED - REVISED - REVISED - REVISED -	<b>STATE OF ILLINOIS</b> <b>DEPARTMENT OF TRANSPORTATION</b> I-70 CONNECTION	<b>MAINTENANCE OF TRAFFIC PLANS</b> <b>STAGING NOTES</b>	F.A.P. RTE. 9153	SECTION 82-1K	COUNTY ST. CLAIR	TOTAL SHEETS 107	SHEET NO. 30	CONTRACT NO. 76C40
				SCALE: N/A	SHEET NO. OF SHEETS STA. TO STA.	FED. ROAD DIST. NO. ILLINOIS FED. AID PROJECT					