

NOTE 1: RIPRAP SHALL EXTEND FAR ENOUGH UP THE SLOPES TO ALLOW O.3m (1') OVERTOPPING TO AVOID ERODING AROUND THE EDGES OF THE RIPRAP.

NOTE 2: ENDS SHALL BE TIED INTO SLOPES.

## LEGEND FOR STORM WATER POLLUTION PREVENTION PLAN

ITEM	SYMBOL
AGGREGATE (EROSION CONTROL) ESTONE DUMPED RIPRAP DITCH CHECKS: Height = 0.6m (2') ]	<b>-</b>
TEMPORARY DITCH CHECKS	-\$-
INLET PIPE PROTECTION ( I&PP)	<b>\( \phi \)</b>
EROSION CONTROL FENCE	
EARTH EXCAVATION FOR EROSION CONTROL (SEDIMENT BASINS)	
PRESERVE EXISTING TREES, WOODLANDS, AND UNDERSTORY (OUTSIDE CONSTRUCTION LIMITS)	
ITEM PLACED AT BEGINNING OF CONSTRUCTION (Requirement)	* [ITEM] *
ITEM PLACED AS DIRECTED BY ENGINEER (When required by situation)	ITEM
DIRECTION OF OVERLAND FLOW	

## GENERAL NOTES:

All Items shall be constructed as shown on this sheet, on Standard 280001, and as directed by the Engineer.

The symbology on the STORM WATER POLLUTION PREVENTION PLAN sheets does not represent the size or quantity of bales, for number of bales refer to details and notes shown on this sheet and/or as directed by the Engineer.

THE CONTRACTOR SHALL INSTALL DITCH CHECKS AS DIRECTED BY THE ENGINEER. IF THE ENGINEER ELECTS TO UTILIZE FLUSH RIPRAP DITCH CHECKS IN LIEU OF TEMPORARY DITCH CHECKS AS SHOWN ON THE FOLLOWING PLAN SHEETS, THE SPACING SHOULD BE DOUBLED.

FILE NAME =	USER NAME =	DESIGNED	-	REVISED -
D672765-aht-awppp.dgn		DRAWN	~	REVISED ~
	PLOT SCALE =	CHECKED	#	REVISED -
	PLOT DATE = Aug-17-2009 04:06:41PM	DATE	~	REVISED ~



Allen Henderson & Associates, Inc. Civil and Structural Engineers Springfield, IL. 62703 Phone: (217)544–8033 IL. Design Firm No. 184–001907

070001					F.A.P. RTE.	SEC	TI
STORM	WAIEK	POLLUTION	PREVENTION	PLAN	662	D(W-3,	RS-
 SHEET	NO. 4 OF	4 SHEETS	STA.	TO STA.	FED. ROA	D DIST. NO.	n

SE	CTION	С	OUNTY	TOTAL SHEETS	SHEET NO.
D(W-3,	RS-11,CR)	MA	COUPIN	102	52
		C	ONTRACT	NO. 7	2765
DIST. NO.	ILLINOIS FED	AID PR	WECT		