

	Midwest Testing Services, Inc.	BORING LOG	Phone: 815-223-6696
	3705 Progress Blvd. Peru, IL 61354		Fax: 815-223-6659 e-mail: mts37@comcast.net

Client: Farnsworth Group, Inc.
 Project Name: Weston Road, (C.H. 10) S.N.: 053-3440
 Project Site: Livingston Co. Eppards Point Twp.
 Section No.: 09-00120-03-BR

Boring No. B-2
 Surface Elev. 103.12
 Auger Depth 31.00 Rotary Depth NA
 Start Date 04/18/09 Finish Date 04/18/09

Location: Station: 24 + 31 12' LT

(DEPTH) ELEV.	DESCRIPTION OF MATERIALS	Graphic Log	Depth in feet	SAMPLES					DRILLED BY		REMARKS
				Sample No.	Type	Qu (TSF)	N Value (Blows)	Bulge / Shear	Moisture (%)	Dry Density (PCF)	
103.12											
102.12	Loose Stone over Gravel Fill		1								
101.12	Medium Stiff Brown Silty Clay Fill		2								
100.12		1	SS	0.6	5	B	19				
99.12	Medium Stiff Black Silty Clay		4								
98.12		2	SS	0.8	7	B	23				
97.12	Soft Brown/Gray Silty Clay with wood fragments		6								
96.12		3	SS	0.4	5	B	22				
95.12	Medium Dense Gray Clayey Silt		8								
94.12		4	SS	---	12	---	21			Water	
93.12		5	SS	---	14	---	20				
92.12	Medium Dense Gray Coarse Gravel		10								
91.12		6	SS	---	21	---	9				
90.12	Medium Dense Gray Fine Sand & Silt		12								
89.12		7	SS	---	17	---	12				
88.12			14								
87.12			16								
86.12			18								
85.12			20								
84.12			22								
83.12			24								
			26								
			28								
			30								
			32								
			34								
			36								
			38								
			40								
			42								
			44								
			46								
			48								
			50								
			52								
			54								
			56								
			58								
			60								
			62								

Groundwater Data: Water after auger removal 10-feet below top of ground.
 Comments:

	Midwest Testing Services, Inc.	BORING LOG	Phone: 815-223-6696
	3705 Progress Blvd. Peru, IL 61354		Fax: 815-223-6659 e-mail: mts37@comcast.net

Client: Farnsworth Group, Inc.
 Project Name: Weston Road, (C.H. 10) S.N.: 053-3440
 Project Site: Livingston Co. Eppards Point Twp.
 Section No.: 09-00120-03-BR

Boring No. B-2
 Surface Elev. 103.12
 Auger Depth 31.00 Rotary Depth NA
 Start Date 04/18/09 Finish Date 04/18/09

Location: Station: 24 + 31 12' LT

(DEPTH) ELEV.	DESCRIPTION OF MATERIALS	Graphic Log	Depth in feet	SAMPLES					DRILLED BY		REMARKS
				Sample No.	Type	Qu (TSF)	N Value (Blows)	Bulge / Shear	Moisture (%)	Dry Density (PCF)	
82.12											
81.12	Medium Dense Gray Fine Sand & Silt		22								
80.12		9	SS	---	20	---	14				
79.12	Hard Gray Silty Clay Till		24								
78.12		10	SS	4.5	30	S	12				
77.12			26								
76.12		11	SS	4.6	31	S	13				
75.12			28								
74.12			30								
73.12			32								
72.12			34								
71.12			36								
70.12			38								
69.12			40								
68.12			42								
67.12			44								
66.12			46								
65.12			48								
64.12			50								
63.12			52								
62.12			54								

Groundwater Data: Water after auger removal 10-feet below top of ground.
 Comments:

DESIGNED - JML	REVISED -
DRAWN - DJM	REVISED -
CHECKED - MSW	REVISED -
DATE - 10/21/09	REVISED -

LIVINGSTON COUNTY DEPARTMENT OF HIGHWAYS

SOIL BORING LOGS

**WESTON ROAD (C.H. 10) OVER HICKORY CREEK
 SECTION 09-00120-03-BR
 LIVINGSTON, COUNTY
 STATION 23+87.00**

F.A.S.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
349	09-00120-03-BR	LIVINGSTON	34	22
S.N. 053-5014		CONTRACT NO. 87412		
FED. ROAD DIST. NO.		ILLINOIS FED. AID PROJECT		

SCALE: SHEET NO. 11 OF 11 SHEETS STA. TO STA.