



- CONSTRUCTION NOTES: STA 58+00 TO STA 71+03
1. RECONSTRUCT TR 150 & HILLCREST DR UNDER TRAFFIC.
 2. US SUB-BASE GRANULAR MATERIAL
 3. REMOVE EXISTING PAVEMENT AND REPLACE IMMEDIATELY WITH SUB-BASE GRANULAR MATERIAL. NO VOIDS LEFT OPEN AT STOPPAGE OF WORK.
 4. ADDITIONAL QUANTITY OF AGGREGATE FOR TEMPORARY ACCESS (PER TON) IS ESTIMATED FOR AREAS UNDER FUTURE HMA SHOULDER AND B-6.24 CURB TO TEMPORARILY WIDEN SURFACE.

FILE NAME = D468409-SHT-12-STAGE1-TR 150.dgn	USER NAME = zach1	DESIGNED - DBS	REVISED -	STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION	MAINTENANCE OF TRAFFIC STAGE 1 - TR 150 (1700 E)			F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
	PLOT SCALE = 100.0000' / 1" =	CHECKED - CSB	REVISED -		SCALE: 1" = 50'	SHEET NO. 12 OF 22 SHEETS	STA. 60+00 TO STA. 72+00	313	7-2; 6-1	HENDERSON	976	213
PLOT DATE = 10/16/2012	DATE = 10/2012	REVISED -	REVISED -	CONTRACT NO. 68409								
											ILLINOIS FED. AID PROJECT	