
CONTRACT NO. 66665



STA. 181 + 50.00 TO STA. 188 + 50.00

© IL ROUTE 17

14'-0"

STAGE II DRIVING LANE

TEMPORARY CONCRETE
BARRIER WALL

STAGE II REMOVAL

14'-0"

STAGE I DRIVING LANE

7'-3"

TEMPORARY CONCRETE
BARRIER WALL

© IL ROUTE 17

14'-0"

STAGE II DRIVING LANE

TEMPORARY CONCRETE
BARRIER WALL

STAGE II CONSTRUCTION

STA. 181 + 50.00 TO STA. 188 + 50.00

STA. 181 + 50.00 TO STA. 188 + 50.00

STAGE I CONSTRUCTION

STA. 181 + 50.00 TO STA. 188 + 50.00

STAGE II CONSTRUCTION

- 1. RELOCATE TRAFFIC CONTROL PER STANDARD 701321 AND AS DETAILED IN THESE PLANS
- 2. REMOVE TEMPORARY PAVEMENT AND EXISTING WESTBOUND SHOULDER
- 3. REMOVE EXISTING WESTBOUND PAVEMENT
- 4. REMOVE WESTBOUND PORTION OF EXISTING STRUCTURE
- 5. CONSTRUCT WESTBOUND PORTION OF STRUCTURE
- 6. CONSTRUCT WESTBOUND SHOULDER
- 7. PLACE HOT-MIX ASPHALT CONCRETE SURFACE COURSE
- 8. INSTALL GUARDRAIL

STAGE III CONSTRUCTION

- 1. TRAFFIC CONTROL PER STANDARD 701201
- 2. PLACE PERMANENT PAVEMENT MARKINGS ON EASTBOUND AND WESTBOUND LANES
- 3. LANDSCAPE RESTORATION

REVISIONS
NAME DATE

Pring 10 Up

Excellence through Ownership

200 West Front Street
Wheaton, II 60187

ILLINOIS DEPARTMENT OF TRANSPORTATION
F.A.P. ROUTE 41 (IL 17)

TRAFFIC CONTROL CONSTRUCTION STAGING NOTES & DETAILS

SCALE: VERT. NOT TO SCALE
HORIZ.
DATE: OCTOBER 20, 2006

DRAWN BY: NEC CHECKED BY: SPF

STAGE I CONSTRUCTION

- 1. INSTALL TRAFFIC CONTROL PER STANDARD 701326
- 2. REMOVE AND REPLACE WESTBOUND SHOULDER WITH TEMPORARY PAVEMENT
- 3. INSTALL TRAFFIC CONTROL PER STANDARD 701321 AND AS DETAILED IN THESE PLANS
- 4. REMOVE EXISTING EASTBOUND SHOULDER
- 5. REMOVE EXISTING EASTBOUND PAVEMENT
- 6, REMOVE EASTBOUND PORTION OF EXISTING STRUCTURE
- 7. CONSTRUCT EASTBOUND PORTION OF STRUCTURE
- 8. CONSTRUCT EASTBOUND SHOULDER
- 9. PLACE HOT-MIX ASPHALT CONCRETE SURFACE COURSE
- 10. INSTALL GUARDRAIL

FM KINIZUBBOINOGGGNGBSIGNNZUBBOILSTGG