

TREE SCHEDULES

	TYPE	STATION	OFFSET
RAMP "P"	CRA V12	15+45	109.4 LT
	CRA V12	15+62	79.2 LT
	CRA V12	15+66	106.8 LT
	CRA V12	15+89	57.7 LT
	CRA V12	15+90	89.9 LT
	CRA V12	15+73	62.5 RT
	CRA V12	15+91	53.7 RT
	CRA V12	15+98	32.8 RT
	CRA V12	16+12	55.3 RT
	CRA COC	18+08	55.1 RT
	CRA COC	18+40	55.1 RT
	GYM KEN	18+71	52.6 RT
	GYM KEN	19+13	50.5 RT
	CRA COC	19+48	50.5 RT
	CRA COC	19+70	49.7 RT
	CRA COC	19+93	53.7 RT

	TYPE	STATION	OFFSET
BAUGH AVE.	ACE AR2	517+32	40.6 RT
	ACE AR2	517+66	39.6 RT
	ACE AR2	517+94	37.2 RT
	ACE AR2	518+25	34.5 RT
	CRA V12	518+73	36.0 RT
	QUE ALB	518+96	44.3 RT
	QUE ALB	519+17	59.7 RT
	CRA V12	519+39	63.1 RT
	QUE MAC	519+49	103.5 RT
	CRA V12	519+58	54.1 LT
	CRA V12	519+67	83.3 RT
	QUE MAC	519+78	127.8 RT
	CRA V12	519+79	71.8 LT
	CRA V12	519+85	102.0 RT
	QUE BIC	519+93	157.9 RT
	CRA V12	519+93	96.2 LT
	CRA V12	520+05	182.2 RT

EROSION CONTROL SCHEDULES

INLET FILTERS				TOTAL 16 EACH
LOCATION	STA.	OFF.		SUBTOTALS
BAUGH AVE.	519+00.0	21.6 LT	1	
BAUGH AVE.	519+00.1	18.5 RT	1	
BAUGH AVE.	517+60.1	16.0 LT	1	
BAUGH AVE.	517+60.0	16.0 RT	1	
BAUGH AVE.	515+60.0	16.0 RT	1	
BAUGH AVE.	515+60.0	18.5 LT	1	
9TH ST.	9+00.0	19.4 RT	1	
9TH ST.	9+00.0	19.4 LT	1	
9TH ST.	10+15.0	21.0 RT	1	
9TH ST.	10+15.0	22.0 LT	1	
9TH ST.	12+53.0	22.0 RT	1	
9TH ST.	12+53.0	20.0 LT	1	
9TH ST.	12+65.1	20.5 RT	1	
9TH ST.	12+65.0	20.0 LT	1	
RAMP P	15+85.0	37.3 LT	1	
RAMP P	15+85.0	30.9 RT	1	

INLET AND PIPE PROTECTION				TOTAL 1 EACH
LOCATION	STA.	OFF.		SUBTOTALS
RAMP P	18+09.9	27.9' RT	1	

TEMPORARY DITCH CHECKS				TOTAL 20 FOOT
LOCATION	STA.	OFF.		SUBTOTALS
RAMP P	17+75.6	36.1 RT	10	
RAMP P	18+38.5	33.1 RT	10	

PERIMETER EROSION BARRIER							TOTAL 1,508 FOOT
LOCATION	STA.	OFF.	LOCATION	STA.	OFF.		SUBTOTALS
RAMP P	17+61.3	63.3 RT	9TH ST.	10+25.0	45.7 RT	237	
RAMP P	16+00.0	22.0 LT	9TH ST.	12+75.3	27.9 RT	159	
BAUGH AVE.	519+39.1	30.8 LT	9TH ST.	12+85.3	37.2 LT	125	
BAUGH AVE.	517+00.0	52.3 RT	9TH ST.	10+19.1	93.8 LT	306	
RAMP P	17+61.3	63.3 RT	RAMP P	20+06.9	41.9 RT	189	
RAMP P	20+06.1	29.2 RT	RAMP P	20+04.3	10.0 RT	19	
9TH ST.	10+19.1	93.8 LT	9TH ST.	8+41.7	52.9 LT	209	
9TH ST.	10+25.0	45.7 RT	9TH ST.	8+54.5	38.7 RT	165	
BAUGH AVE.	517+00.0	52.4 RT	BAUGH AVE.	515+89.4	35.8 RT	99	

\\FS-004\AM\VAULT.D-TRANS.07\2202\28868-001\CIVIL\CAO\99 ALL CONTRACTS\TRI\SHEETS CONTRACT 76F35\OBTRI-35-SHT-LANDSCAPB-LDGN
 BONDHUJO
 11-28-2012, 13:56:48
 BONDHUJO

FILE NAME =	USER NAME = \$USER*	DESIGNED - JM	REVISED -
\$FILEL\$		DRAWN - JB	REVISED -
	PLOT SCALE = \$SCALE*	CHECKED - ACL	REVISED -
	PLOT DATE = \$DATE*	DATE - 08/03/12	REVISED -

**STATE OF ILLINOIS
DEPARTMENT OF TRANSPORTATION**

PROPOSED LANDSCAPING PLANS - SCHEDULES

SCALE: N/A SHEET NO. 3 OF 8 SHEETS STA. TO STA.

F.A.U. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
9214	82-1-12LS	ST. CLAIR	29	11
CONTRACT NO. 76F35				
FED. ROAD DIST. NO. ILLINOIS FED. AID PROJECT				

