

PRE-STAGE (TREE REMOVAL, WATER MAIN WORK AND TEMPORARY PAVEMENT)

MAINTENANCE OF TRAFFIC

LANE CLOSURES IN ACCORDANCE WITH PLAN DETAILS AND IDOT STANDARDS 701301, 701501, 701801, AND 702001.

CONSTRUCTION

- PLACE EROSION CONTROL ITEMS PER THE STORM WATER POLLUTION PREVENTION PLAN AND AS DIRECTED BY THE ENGINEER.
 COMPLETE THE RELOCATION OF UTILITIES (ELECTRIC, CABLE, GAS, AND TELEPHONE)


- (BY OTHERS).

 BUILD TEMPORARY PAVEMENT FROM EASTBOUND EDGE OF PAVEMENT TO 19' RT.

 PLACE TEMPORARY PAVEMENT MARKINGS AND TRAFFIC CONTROL.

 INSTALL WATER MAIN AND APPURTENANCES.

 PLACE EROSION CONTROL ITEMS IN NEW DITCHES AND STRUCTURES PER THE STORM WATER POLLUTION PREVENTION PLAN AND AS DIRECTED BY THE ENGINEER.



STAGE 1 (CLOSE AND RECONSTRUCT INTERSECTION OF HAWTHORNE LANE AND POWIS ROAD, BUILD WESTBOUND LANE AND CENTER LANE AND DRAINAGE BETWEEN STA. 108+20 AND 124+86)

MAINTENANCE OF TRAFFIC

* RELOCATE TRAFFIC TO THE LANE SHOWN.

* LANE CLOSURES IN ACCORDANCE WITH PLAN DETAILS AND IDOT STANDARDS 701301, 701501, 701801, 702001, AND 704001.

- CONSTRUCTION

 MAINTAIN EROSION CONTROL ITEMS PER THE STORM WATER POLLUTION PREVENTION PLAN AND AS DIRECTED BY THE ENGINEER.

 SET UP DETOUR ROUTE SIGNAGE FOR THE CLOSING OF HAWTHORNE LANE AND POWIS ROAD REQUIRED FOR RAILROAD UPGRADES AND INTERSECTION RECONSTRUCTION BETWEEN STA. 200+00 AND STA. 208+31 ON POWIS ROAD AND BETWEEN STA. 23+84 AND STA. 37+50 ON HAWTHORNE LANE.

 MAINTAIN EASTBOUND AND WESTBOUND TRAFFIC ON HAWTHORNE LANE BETWEEN STA. 37+50 AND STA. 102+00. MAINTAIN WESTBOUND TRAFFIC BETWEEN STA. 102+00 AND STA. 124+86.

 CONSTRUCT HAWTHORNE LANE AND POWIS ROAD WITHIN THE POWIS/HAWTHORNE CLOSURE INCLUDING ALL CONNECTING DRIVEWAYS, ENTRANCES, DRAINAGE AND LANDSCAPING.

 CONSTRUCT DRAINAGE FOR TEMPORARY STORM WATER OUTLETS AT EX451.

 CONSTRUCT THE WESTBOUND AND CENTER LANE OF HAWTHORNE LANE WITH ALL CONNECTING DRIVEWAYS, ENTRANCES, SIDEWALKS, DRAINAGE AND LANDSCAPING BETWEEN STA. 108+20 AND STA. 124+86.

 CONSTRUCT THE WESTBOUND AND CENTER LANE OF HAWTHORNE LANE WITH ALL CONNECTING DRIVEWAYS, ENTRANCES, SIDEWALKS, DRAINAGE AND LANDSCAPING BETWEEN STA. 108+20 AND STA. 124+86.

 CONSTRUCT THE WESTBOUND AND CENTER LANE OF HAWTHORNE LANE WITH ALL CONNECTING DRIVEWAYS, ENTRANCES, SIDEWALKS, DRAINAGE AND LANDSCAPING BETWEEN STA. 108+20 AND STA. 124+86.


 CONSTRUCT DRAINAGE FOR STORM WATER OUTLETS AT SI517.

 PLACE EROSION CONTROL ITEMS IN NEW DITCHES AND STRUCTURES PER THE STORM WATER POLLUTION PREVENTION PLAN AND AS DIRECTED BY THE ENGINEER.

 THE HOT-MIX ASPHALT SURFACE COURSE WILL NOT BE PLACED AT THIS TIME.


 PLACE TEMPORARY PAVEMENT MARKINGS AND TRAFFIC CONTROL.

 REMOVE DETOUR ROUTE SIGNAGE FOR THE CLOSING OF HAWTHORNE LANE AND POWIS ROAD REQUIRED FOR RAILROAD UPGRADES AND INTERSECTION RECONSTRUCTION; MAINTAIN NORTHBOUND AND SOUTHBOUND TRAFFIC ON POWIS ROAD FOR THE REMAINING STAGES.



LEGEND

- (A) EXISTING ROADWAY
- (B) EXISTING GROUND
- C PROPOSED ROADWAY
- PROPOSED ROADWAY (BUILT IN PREVIOUS STAGE)
- (E) PROPOSED GROUND
- F PROPOSED SHARED USE PATH
- G TEMPORARY PAVEMENT.
- (H) TEMPORARY PAVEMENT MARKING LINE, YELLOW
- (I) TEMPORARY PAVEMENT MARKING LINE, WHITE J TEMPORARY DRAINAGE AND EROSION CONTROL
- TYPE II BARRICADE OR DRUM WITH LIGHT
- VERTICAL PANEL WITH LIGHT



COUNTY

SECTION 1389 99-00062-00-PV DUPAGE 199

STAGE 2 (BUILD WESTBOUND LANE, CENTER LANE AND DRAINAGE BETWEEN STA. 87+84 AND STA. 108+20)

MAINTENANCE OF TRAFFIC

• RELOCATE TRAFFIC TO THE LANE SHOWN.

• LANE CLOSURES IN ACCORDANCE WITH PLAN DETAILS AND IDOT STANDARDS 701301, 701501, 701502, 702001 AND 704001.

- CONSTRUCTION

 MAINTAIN EROSION CONTROL ITEMS PER THE STORM WATER POLLUTION PREVENTION PLAN AND AS DIRECTED BY THE ENGINEER.

 MAINTAIN EASTBOUND AND WESTBOUND TRAFFIC, INCLUDING TURN LANES, ON HAWTHORNE LANE BETWEEN STA. 23-844 AND STA. 82+50, AND BETWEEN STA. 110+50 AND STA. 124+86, MAINTAIN WESTBOUND TRAFFIC ON HAWTHORNE LANE BETWEEN STA. 82+50 AND. STA. 110+50.

 NORTHBOUND/SOUTHBOUND ATLANTIC DRIVE WILL BE CLOSED TO THROUGH TRAFFIC DURING THIS STAGE ONLY.

 CONSTRUCT THE NORTH SIDE OF HAWTHORNE LANE WITH ALL CONNECTING DRIVEWAYS, ENTRANCES, SIDEWALKS, DRAINAGE AND LANDSCAPING BETWEEN. STA. 87+84 AND STA. 108+20.
- ENTRANCES, SIDEWALRS, DIRAINAGE AND LINESTING STATES AT S1124, S1418 AND S1517.

 CONSTRUCT DRAINAGE FOR STORM WATER OUTLETS AT S1124, S1418 AND S1517.

 PLACE EROSION CONTROL ITEMS IN NEW DITCHES AND STRUCTURES PER THE STORM WATER POLLUTION PREVENTION PLAN AND AS DIRECTED BY THE ENGINEER.

 THE HOT-MIX ASPHALT SURFACE COURSE WILL NOT BE PLACED AT THIS TIME.

 PLACE TEMPORARY PAVEMENT MARKINGS AND TRAFFIC CONTROL.

