

F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
777	10(B-1, BR-2)	MONTGOMERY	104	20
STA. _____		TO STA. _____		
FED. ROAD DIST. NO. 9		ILLINOIS	FED. AID PROJECT	

TEMPORARY RUMBLE STRIP	
STATION	STAGE
488+10 RT	1 & 2
483+10 RT	1 & 2
478+10 RT	1 & 2
517+36 LT	1 & 2
522+36 LT	1 & 2
527+36 LT	1 & 2
481+69 RT	3 & 4
476+10 RT	1 & 2
471+10 RT	1 & 2
505+11 LT	1 & 2
510+11 LT	1 & 2
515+11 LT	1 & 2
<b>TOTAL =</b>	<b>12</b>

TEMPORARY GUARDRAIL				TEMPORARY TRAFFIC BARRIER TERMINAL			TERMINAL MARKER - DIRECT APPLIED	
LOCATION				TEMPORARY STEEL PLATE BEAM GUARD RAIL, TYPE A (FT)	TYPE 5A (EACH)	TYPE 6 (EACH)	TYPE 1 SPECIAL (TANGENT) (EACH)	(EACH)
STATION	TO	STATION	LT / RT					
489+46.85	-	489+96.85	RT				1	1
489+96.85	-	492+13.75	RT	216.9				
492+13.75	-	492+27.00	RT		1			
493+15.00	-	493+28.25	RT		1			
493+28.25	-	493+78.25	RT				1	1
497+53.76	-	498+03.76	RT				1	1
498+03.76	-	499+32.25	RT	128.5				
499+32.25	-	499+63.50	RT			1		
501+20.50	-	501+51.75	RT			1		
501+51.75	-	502+15.50	RT	63.75				
502+15.50	-	502+65.50	RT				1	1
<b>TOTALS:</b>				409.15	2	2	4	4

TRAFFIC CONTROL ITEMS LISTING						
ITEM	UNIT	CONSTRUCTION STAGE				TOTAL QUANTITY NEEDED (FOR PROJECT)
		1	2	3	4	
TEMPORARY CONCRETE BARRIER	FOOT	1110		690		1800 **
RELOCATE TEMPORARY CONCRETE BARRIER			1020		690	1810 **
DOUBLE VERTICAL PANEL *	EACH	23	28	18	22	28 **
DRUM (STEADY BURN LIGHT) *	EACH	25		26		26 **
IMPACT ATTENUATOR, TEMP (NON REDIRECT) TL III	EACH	2				2
IMPACT ATTENUATOR, RELOCATE (NON REDIRECT) TL III	EACH	2	2			6
TYPE III BARRICADE *	EACH	5	2	6	7	7 **
TEMPORARY RUMBLE STRIP	EACH	6		6		12
IMPACT ATTENUATOR, TEMP (FULL REDIRECT, NARROW) TL III	EACH	2	2			2

\* THESE QUANTITIES ARE INCLUDED IN LUMP SUM PAY ITEMS FOR TC&P STANDARDS. THEIR INCLUSION IN THE SCHEDULES IS FOR THE CONVENIENCE OF BIDDERS. THEY ARE SUBJECT TO CHANGE DUE TO FIELD CONDITIONS AND JUDGEMENT OF THE RESIDENT ENGINEER.

\*\* THESE QUANTITIES ARE THE MINIMUM NECESSARY FOR TRAFFIC CONTROL IMPLEMENTATION. THESE ITEMS WILL BE RELOCATED FOR EACH STAGE SETUP.

REVISIONS	
NAME	DATE

ILLINOIS DEPARTMENT OF TRANSPORTATION  
**SCHEDULE OF QUANTITIES**  
 FAP 777 (IL RTE. 185)  
 SECTION 10(B-1, BR-2)  
 MONTGOMERY COUNTY

SCALE: VERT. \_\_\_\_\_  
 HORIZ. \_\_\_\_\_  
 DATE \_\_\_\_\_  
 DRAWN BY \_\_\_\_\_  
 CHECKED BY \_\_\_\_\_