



EARTHWORK CUT AREA PLAN

- LEGEND:**
- ⊛ EXTG. EDGE LIGHT
 - EXTG. GUIDANCE SIGN
 - EXTG. ELECTRICAL CABLE
 - (—) EXTG. STORM SEWER OR UNDERDRAIN
 - ▨ EXTG. INLET
 - ▽ EXTG. OUTLET
 - ⊙ EXTG. MANHOLE
 - (—) EXTG. DRAINAGE DITCH
 - (—) PROPOSED CONSTRUCTION, SEEDING, AND GRADING LIMITS
 - EXISTING FENCE
 - ▶— EXISTING OR PROPOSED DRAINAGE SWALE
 - PROPOSED SILT FENCE
 - ▤ PROPOSED TEMPORARY STRAW BALE DITCH CHECK
 - ⊕ PROPOSED SEDIMENT TRAP

NOTE:
 SEE SHEET 32 FOR STORM WATER POLLUTION PREVENTION GENERAL NOTES.

ANTICIPATED PROBABLE CONSTRUCTION ACTIVITIES SCHEDULE		WEEK															
NO.	ITEM DESCRIPTION	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16
1	INSTALL SEDIMENT/EROSION CONTROLS	█															
2	CLEARING AND GRADING		█														
3	EXCAVATION AND EMBANKMENT			█	█												
4	TURFING																
5	MAINTAIN SEDIMENT/EROSION CONTROL	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█	█
6	PAVING																
7	CLEAN-UP																█

STORM WATER MANAGERS					
	NAME	ADDRESS	TELEPHONE NUMBER		SIGNATURE
			WORK	HOME	
CONTRACTOR					
SUBCONTRACTOR					
SUBCONTRACTOR					

EROSION AND SEDIMENT CONTROL MEASURES		
ITEM	LOCATION	SPECIAL PROVISION/PAY ITEM
TEMPORARY DITCH CHECKS	NONE REQUIRED	156500
TEMPORARY SILT FENCE	AT ALL SEDIMENT TRAPS; AT ALL DITCH CHECKS; WEST OF THE EXTG. DITCH, CUT AREA STA. 107+75 TO STA. 111+17, LT.; EAST OF THE EXTG. DITCH, CUT AREA STA. 107+96 TO STA. 111+17, LT.; AND RWY 5 STA. 14+20 TO STA. 15+25, LT. & RT.	156500
TEMPORARY SEDIMENT TRAPS	RUNWAY 5-23, STA. 19+21, LT. AND RUNWAY 5-23, STA. 41+22, LT	156500

I:\airport\A05T026\SWPP.dwg, 1/23/2006 11:31:02 AM, jefim