		FURNISHING & INSTALLING PROPERTY MARKERS SURVEY MONUMENT COVER ASSEMBLY					
STATION	OFFSET	DESCRIPTION	1				
1009+20.17	0′	P. T. FOUND BRASS IDOT DISK IN PCC CORRUGATED MEDIAN					
1010+60.25	0′	P.C. FOUND BRASS IDOT DISK IN RAISED CONCRETE MEDIAN					
1023+59.68	0′	P. T. DISK APPEARS TO BE GONE -NEAR BROKEN UP MEDIAN AND INLET AREA	1				
1031+44.58	0′	P.C. FOUND BRASS IDOT DISK FLUSH WITH PCC PAVEMENT	1				
1037+31.54	0′	P.T. FOUND BRASS IDOT DISK IN PCC CORRUGATED MEDIAN	1				
1043+10.89	0′	P.C. FOUND BRASS IDOT DISK IN PCC CORRUGATED MEDIAN	1				
1047+99.82	0′	P. T. FOUND BRASS IDOT DISK IN PCC CORRUGATED MEDIAN	1				
1056+12.49	0′	FOUND I.P. WITH YELLOW CAP - FLUSH @ INTERSECTION 105 & BRUSH COLLEGE ROAD	1				
1065+20.11	0′	P.C. FOUND BRASS IDOT DISK IN PCC CORRUGATED MEDIAN	1				
1070+91.20	0′	P. T. FOUND BRASS IDOT DISK IN PCC CORRUGATED MEDIAN	1				
1072+86.60	0′	P.C. FOUND BRASS IDOT DISK IN PCC CORRUGATED MEDIAN	1				
1087+61.47	0′	P. T. FOUND BRASS IDOT DISK IN PCC PAVEMENT TURN LANE	1				
1127+86.37	0'	P.C. FOUND BRASS IDOT DISK IN PCC CORRUGATED MEDIAN	1				
1151+46.45	0′	P. T. FOUND BRASS IDOT DISK IN PCC PAVEMENT TURN LANE	1				
TOTAL	***************************************		15				

NAME =	USER NAME = teasleyck	DESIGNED -	REVISED -	STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION	FINISHING AND INSTALLING PROPERTY MARKER SCHEDULE			F.A.P.	SECTION	COUNTY TOTAL S
w_work\PWIDOT\TEASLEYCK\dØ123454\D	74378-sht-schedule.dgn	DRAWN - CHECKED - DATE -	REVISED -						12RS-3	Macon 24
	PLOT SCALE = 50.0000 '/ IN.									CONTRACT NO. 74
	PLOT DATE = 2/6/2009				SCALE:	SHEET NO. OF SHEETS STA.	TO STA.	***************************************	ILLINOIS FED	AID PROJECT