

- 1. ACCESS SHALL BE MAINTAINED TO ALL ENTRANCES AT ALL TIMES.
- 2. APPLY 4" WHITE REFLECTORIZED PAVEMENT MARKING EDGE LINES ALONG SIDES OF CONCRETE BARRIER WALL AND DRUMS THROUGHOUT CONSTRUCTION LIMITS.
- 3. ALL PAVEMENT MARKING TAPE, TYPE III SHALL BE WET REFLECTIVE TAPE.

SYMBOLS:

NOTES:

WORK AREA

IMPACT ATTENUATORS, TEMPORARY (FULLY REDIRECTIVE, NARROW), TEST LEVEL 3

CONSTRUCTION SIGN

TYPE III BARRICADE

TEMP. CONCRETE BARRIER

ARROW BOARD

DRUM WITH STEADY BURN MONODIRECTIONAL LIGHT/ DIRECTION INDICATOR BARRICADE WITH STADY BURN MONODIRECTIONAL LIGHT

- STAGE 2 CONSTRUCTION
- 1. PERFORM TRAFFIC STAGING IN ACCORDANCE WITH HIGHWAY STANDARD 701606-06 AND AS SHOWN IN THE PLANS.
- 2. REMOVE CONFLICTING EXISTING PAVEMENT MARKINGS & MARKERS, & INSTALL TEMPORARY PAVEMENT MARKINGS AS SHOWN IN THE PLANS.
- 3. PERFORM PAVEMENT RESURFACING ALONG THE EASTBOUND LANES FROM STA. 103+95.00 TO STA. 109+07.55, AND FROM STA. 109+67.55 TO STA. 111+80.00.

STAGE 3 CONSTRUCTION

- 1. PERFORM REMAINING PORTION OF PAVEMENT RESURFACING ALONG THE WESTBOUND LANES FROM STA. 103+95.00 TO STA. 109+07.55, AND FROM STA. 109+67.55 TO STA. 111+80.00 UNDER HIGHWAY STANDARD 701306-02.
- 2. PLACE PROPOSED PAVEMENT MARKINGS AND RAISED REFLECTIVE PAVEMENT MARKERS IN ACCORDANCE WITH HIGHWAY STANDARD 701311-03.



Scale 1" = 50'

FILE NAME =	USER NAME = Plotted by Administrator	DESIGNED	- SGL	REVISED -	03/08/2009		MAINTENANCE OF TRAFFIC STAGE 2 IL ROUTE 19 (IRVING PARK ROAD) OVER MEACHAM CREEK SCALE: 1" = 50' SHEET NO OF SHEETS STA. 103+95.00 TO STA. 114+60.00		RTE.	SECTION	COUNTY	SHEETS NO.
\D160A90-sht-staging4_R1.dgn		DRAWN	- SGL	REVISED -	!	STATE OF ILLINOIS			1321	31T-2	DUPAGE 59	59 24
	PLOT SCALE = 50.0000 '/ IN.	CHECKED	- FML	REVISED		DEPARTMENT OF TRANSPORTATION					CONTRAC	T NO. 60A90
	PLOT DATE = 3/18/2009	DATE	- 11/2008	REVISED -	,m, m, m,				FED. ROAD DIS	T. NO ILLINOIS FED. A	D PROJECT	