

LEGEND:



WORK ZONE

- ⇒ TRAFFIC DIRECTION
- PLASTIC DRUMS WITH STEADY BURN LIGHTS
 100' C-C ALONG TANGENTS
 50' C-C ALONG TAPERS/SHIFTS
 25' C-C ALONG RAMP GORES
- TYPE III BARRICADE W/2 STEADY BURN LIGHTS
- TRAFFIC CONTROL SIGN



GENERAL NOTES:

1. THE CONTRACTOR IS RESPONSIBLE FOR THE MAINTENANCE OF TEMPORARY IMPACT ATTENUATORS. REMOVAL AND REPLACEMENT OF DAMAGED IMPACT ATTENUATORS SHALL NOT BE PAID FOR SEPERATELY BUT SHALL BE CONSIDERED INCLUDED IN THE CONTRACT UNIT PRICE FOR THE TEMPORARY ATTENUATORS.

MOT PAVEMENT MARKING LEGEND:

- 1 PAVEMENT MARKING TAPE, TYPE III 4" (WHITE)
- 2 PAVEMENT MARKING TAPE, TYPE III 4" (YELLOW)
- 3 PAVEMENT MARKING TAPE, TYPE III 5" (WHITE, 10' DASH 30' SKIP)
- (4) PAVEMENT MARKING TAPE, TYPE III 8" (WHITE)
- 5 PAVEMENT MARKING TAPE, TYPE III 12" (WHITE)

SUGGESTED MAINTENENACE OF TRAFFIC, STAGE 1A

STAGING:

- 1. INSTALL TEMPORARY TRAFFIC CONTROL DEVICES AND SIGNING.
- 2. MAINTAIN EXISTING LANE CONFIGURATION AND WIDTHS.
- 3. UTILIZE DISTRICT DETAIL TC-18 FOR SIGNING FOR FLAGGING OPERATIONS AT WORK ZONE OPENINGS.

CONSTRUCTION:

- 1. REMOVE EXISTING GORE PAVEMENT TO THE LIMITS SHOWN ON THE PLANS.
- 2. EXCAVATE JACKING PIT IN GORE AREA AND JACK STORM SEWER AND PERFORM DRAINAGE WORK IN GORE AREA.
- 3. REPAIR GORE PAVEMENT.

FILE NAME =	USER NAME = 369Ø	DESIGNED ~ DG	REVISED -		SUGGESTED MAINTENANCE OF TRAFFIC	F.A.I. RTF.	SECTION C	OUNTY C	TOTAL SE	HEET
S:\11-CADD\01-sht\17_D160D93-SHT-STAGING-	ð1A.dgn	DRAWN ~ ED	REVISED -	STATE OF ILLINOIS	EB I-290 RAMP TO SB I-90/94 - STAGE 1A	290 2	007-057 T C	оок	60 1	7
	PLOT SCALE = 50:1	CHECKED - AAC	REVISED ~	DEPARTMENT OF TRANSPORTATION			, 00	NTRACT	NO. 60D	193
i .	PLOT DATE = Thursday, December 11, 2008	DATE - 12/12/2008	REVISED -		SCALE: 1"=50" SHEET NO. 4 OF 9 SHEETS STA. 10+00.00 TO STA. 25+67.92	FED. ROAD DIST. N	O. ILLINOIS FED. AID PRO	JECT		