

SUGGESTED STAGING AND MAINTENANCE OF TRAFFIC

CONSTRUCTION STAGING

PRE-STAGE

- INSTALL UNDERWATER STRUCTURE EXCAVATION PROTECTION.

WINGWALL RE-CONSTRUCTION

- REMOVE EXISTING GUARDRAIL, RECONSTRUCT WINGWALL,

BACKFILL EXCAVATION AND PLACE RIPRAP.

SHOULDER WORK

- PLACE AGGREGATE SHOULDER AND INSTALL GUARDRAIL.

MAINTENANCE OF TRAFFIC

PRE-STAGE

- USE DAILY LANE CLOSURES AS SHOWN ON IDOT STANDARD 701501, URBAN LANE CLOSURE, 2L, 2W, UNDIVIDED, TO PLACE TEMPORARY CONCRETE BARRIER AND TEMPORARY IMPACT ATTENUATORS.

WINGWALL RE-CONSTRUCTION

- USE DAILY LANE CLOSURES AS SHOWN ON IDOT STANDARD 701501, URBAN LANE CLOSURE, 2L, 2W, UNDIVIDED, DURING CONSTRUCTION ACTIVITIES IN THE WORK ZONE.

SHOULDER WORK

- REMOVE THE CONCRETE BARRIER IMMEDIATELY PRIOR TO PLACING THE AGGREGATE SHOULDER AND GUARDRAIL.
- MAINTAIN THE SHOULDER CLOSURE USING TYPE II BARRICADES W/ MONO-DIRECTIONAL STEADY BURN LIGHTS @ 25' C-C.
- USE DAILY LANE CLOSURES AS SHOWN ON IDOT STANDARD 701501, URBAN LANE CLOSURE, 2L, 2W, UNDIVIDED, DURING ACTIVITIES IN THE WORK ZONE.

FILE NAME = 1024M_sht_MOT.dgn

PLOT DATE = 1/23/2809

| Company | C

STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION

TRAFFIC CONTROL GENERAL NOTES

- 1. CONTRACTOR SHALL NOT MOUNT SIGNS ON EXISTING SIGNS.
- 2. CONTRACTOR SHALL MAINTAIN SATISFACTORY INGRESS AND EGRESS TO ADJACENT PROPERTIES THROUGHOUT THE CONSTRUCTION.

SUGGESTED TRAFFIC CONTROL AND STAGING PLAN	СН	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
CH 92 (FOREST WAY DRIVE)	92	2008-029 I	соок	15	7
on or house and built			CONTRACT	NO. 6	0E61
SCALE: 1" = 20' SHEET NO. 1 OF 1 SHEETS STA. 130+00 TO STA. 131+15		ILLINOIS FED. A	ID PROJECT		