

WET REFLECTIVE TEMP TAPE, TY III, 4" WHITE EDGE LINE STA. 3351+00 TO STA. 3359+30 (INCLUDES CHANNELIZATION ISLAND EDGE LINES)

TYPE II BARRICADES OR DRUMS W/STEADY BURNING LIGHTS SPACED @ 50' C-C STA. 3351+00 TO STA. 3358+75 (SPACE @ 25' C-C ALONG TAPER)


PROVIDE DRUMS W/STEADY BURNING LIGHTS IN ISLAND

WET REFLECTIVE TEMP TAPE, TY III, 4" WHITE EDGE LINE STA. 3356+81 TO STA. 3357+16

WET REFLECTIVE TEMP TAPE, TY III, 4" DOUBLE YELLOW @ 11" C-C W/ RAISED PAVEMENT MARKERS SPACED @ 40' C-C STA. 3351+00 TO STA. 3358+87

**NOTES**

- PAVEMENT MARKING, TYPE II BARRICADES OR DRUMS, AND SIGNAGE NOT INDICATED REMAIN FROM PREVIOUS STAGE.
- CONTRACTOR SHALL STAGE CONSTRUCTION OF ARNOLD STREET AND OAK STREET AT IL ROUTE 59 SUCH THAT BOTH STREETS WILL NOT BE CLOSED SIMULTANEOUSLY. SEE MAINTENANCE OF TRAFFIC GENERAL NOTES 31 & 32.



FILE NAME =	USER NAME = #USER#	DESIGNED - JCM	REVISED -	<b>STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION</b>	<b>ILLINOIS ROUTE 59 MAINTENANCE OF TRAFFIC - STAGE 3</b>	F.A. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
#FILE#		DRAWN - REW	REVISED -			338	113 N-2	WILL	260	66
		CHECKED - JCM	REVISED -			CONTRACT NO. 60E73				
		DATE - JANUARY 16, 2009	REVISED -			SCALE: AS SHOWN	SHEET NO. 20 OF 36 SHEETS	STA. 3351+00	TO STA. 3365+00	FED. ROAD DIST. NO. ILLINOIS