
APPLICATION NO. 1 DAY OPERATION ONLY PARTIAL RAMP CLOSURE



GENERAL NOTES

CONSTRUCTION OPERATIONS SHALL BE CONFINED TO AN AREA NARROW ENOUGH THAT A MINIMUM OF 10' (3 m) OF PAVEMENT SHALL BE OPEN TO TRAFFIC AT ALL TIMES.

FULL WIDTH PAVEMENT ON THE RAMPS SHALL BE OPEN TO TRAFFIC AT NIGHT.

WHEN NO WORK IS BEING PERFORMED, THE FLAGGER WILL NOT BE REQUIRED. IF THE FLAGGER IS NOT PRESENT, THE FLAGGER SIGNS SHALL BE REMOVED OR COVERED.

CLASS III BARRICADES WITH RAMP CLOSED SIGNS ALL SIGNS SHALL BE POST MOUNTED IF WORK IN THE AREA EXCEEDS FOUR DAYS OF DAYTIME OPERATIONS.

LONGITUDINAL DIMENSIONS MAY BE ADJUSTED SLIGHTLY TO FIT FIELD CONDITIONS.

ALL VEHICLES, EQUIPMENT, WORKERS (EXCEPT FLAGGER) AND THEIR ACTIVITIES ARE RESTRICTED AT ALL TIMES TO ONE SIDE OF THE PAVEMENT UNLESS OTHERWISE AUTHORIZED BY THE DISTRICT ENGINEER.

APPLICATION NO. 2 RAMP CLOSURE

SYMBOLS


- (APPLICATION NO. 1) TYPE I OR II BARRICADES OR DRUMS @ 50' (15 m) CTS.
- * (APPLICATION NO. 1) FLAGGER PLACED AS DIRECTED BY THE ENGINEER
- ▶ SIGN ON PORTABLE OR PERMANENT SUPPORT

WORK AREA

TYPICAL APPLICATIONS

PAVEMENT PATCHING PIPE UNDERDRAINS HMA RESURFACING

Traffic Control for all ramps shall be in accordance with the appropriate application of plan detail TRAFFIC CONTROL FOR RAMPS and will not be paid for separately, but shall be included in the contract lump sum prices for Traffic Control and Protection, Standard 701401 and Traffic Control and Protection, Standard 701406.



GENERAL NOTES

STEADY BURN LIGHTS ARE NOT REQUIRED FOR DAYTIME OPERATIONS.

CONTACT THE DISTRICT TRAFFIC OPERATIONS ENGINEER AT 217-465-4181, ONE WEEK PRIOR TO CLOSING THE RAMP.

Note: All dimensions are in INCHES (millimeters) unless otherwise shown.

DISTRICT 5 DETAIL NO 70103710

							IIIOI J DEIAN	- 140. <u>70</u>)	102110-
FILE NAME =	USER NAME = biggsrd	DESIGNED - RDB	REVISED - ·			F.A.U.	SECTION	COUNTY	TOTAL SHEET
c:\pw_wark\pwidot\biggsrd\d0277273\0570	58-Design.dgn	DRAWN - 605	REVISED -	STATE OF ILLINOIS		7045	(92-12)TS	VERMILION	11 11
	PLOT SCALE = 40.0000 ' / in.	CHECKED	REVISED -	DEPARTMENT OF TRANSPORTATION				CONTRACT	NO. 70958
	PLOT DATE = 2/3/2012	DATE	REVISED -		SCALE: SHEET OF SHEETS STA TO STA		ILLINOIS FED. AID PROJECT		***************************************