


NOTES

- 1. ADVANCE SIGN LOCATIONS SHALL BE COORDINATED WITH CONTRACT 60R31. "ROAD CONSTRUCTION AHEAD" SIGN SHALL BE PLACED WHEN WARRANTED BY WORK ZONE CONDITIONS OR AS DIRECTED BY THE ENGINEER.
- 2. TEMPORARY PAVEMENT WEDGE TO BE PLACED DURING TRAFFIC SWITCH OVER BETWEEN STAGES 1D AND 2. THE TEMPORARY PAVEMENT WEDGE IS TO MEET PROPOSED AND EXISTING PAVEMENT ELEVATIONS. THE CROSS SLOPE SHALL BE THE SAME AS THE PROPOSED PAVEMENT TO THE SATISFACTION OF THE ENGINEER. TRAFFIC CONTROL FOR THIS WORK SHALL BE IN ACCORDANCE WITH IDOT STANDARD 701701. TEMPORARY PAVEMENT WEDGE WILL BE MEASURED AND PAID FOR SEPARATELY UNDER TEMPORARY PAVEMENT (VARIABLE DEPTH).



	DESIGNED	PJ0	REVISED - ADDENDUM A 02/20/2013		MAINTENANCE OF TRAFFIC - STAGE 1D		SECTION	COUNTY	TOTAL SHEET
	DRAWN	KES	REVISED - ADDENDUM B 05/01/2013		1333342 01 1121319 01111 12		(112 & 113) WRS-7	DUPAGE	1156 179
	CHECKED JCM		REVISED -	DEPARTMENT OF TRANSPORTATION	ILLINOIS ROUTE 59	CONTRACT NO. 60R30			
	DATE	12/14/2012	REVISED -		SCALE: AS SHOWN SHEET NO. 85 OF 195 SHEETS STA. 3969+00 TO STA. 3982+08		ILLINOIS FED.	AID PROJECT	