



**LEGEND:**

- WORK AREA
- TEMPORARY CONCRETE BARRIER
- ARROW BOARD
- SIGN
- TYPE II BARRICADE OR DRUM WITH STEADY BURNING LIGHTS @ 25 FT CENTERS ALONG ROADWAY (TANGENT) FOR FIRST 250' (ADDITIONAL CONES AFTER THAT PLACE AT 50' C-C) AND 20 FT CENTERS ALONG TAPERS
- TYPE III BARRICADE
- IMPACT ATTENUATOR, TEMPORARY NON-REDIRECTIVE
- DIRECTION OF TRAFFIC

**NOTES:**

1. THE DRAINAGE STRUCTURE FRAME & GRATES LOCATED WITHIN THE AREA OF THE PROPOSED TEMPORARY PAVEMENT 10" SHALL BE REMOVED TO CONSTRUCT THE TEMPORARY PAVEMENT. A TEMPORARY STEEL PLAT OF SUFFICIENT STRENGTH SHALL BE PLACED TO COVER THE OPENING OF THE EXISTING DRAINAGE STRUCTURE IN ORDER TO CONSTRUCT THE TEMPORARY PAVEMENT. THE FURNISHING, INSTALLING AND REMOVAL OF THE TEMPORARY STEEL SHALL BE INCIDENTAL TO THE PAY ITEM "DRAINAGE STRUCTURES TO BE RECONSTRUCTED".
2. THE EXISTING DRAINAGE FRAME AND GRATES SHALL BE STORED IN A SAFE LOCATION UNTIL THEY ARE PLACED BACK ON THE DRAINAGE STRUCTURES. ANY FRAMES & GRATES DAMAGED BY THE CONTRACTOR SHALL BE REPLACED WITH A NEW FRAME & GRATE AT THE CONTRACTOR'S EXPENSE.
3. THE CONNECTION FOR THE TEMPORARY CONCRETE BARRIER TO EXISTING PARAPET WALL SHALL BE APPROVED BY THE ENGINEER.

FILE NAME =  
#FILEL#



DESIGNED RJD  
DRAWN VEA  
CHECKED TWL  
DATE 4/20/2010

REVISED -  
REVISED -  
REVISED -  
REVISED -

**STATE OF ILLINOIS  
DEPARTMENT OF TRANSPORTATION**

**SUGGESTED STAGE OF CONSTRUCTION & TRAFFIC CONTROL  
STAGE 1  
U.S. RTE 30 (LINCOLN HIGHWAY)**

SCALE: 1" = 50' SHEET NO. OF SHEETS STA. TO STA.

F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
353	11-5-B	COOK	39	11
CONTRACT NO. 60J44				

ILLINOIS FED. AID PROJECT