

SYMBOLS

Arrow board

Work area

- ∮ Sign
- Direction indicator barricade with steady burn monodirectional light
- ↑ Type II barricade, drum, or vertical barricade with steady burn monodirectional light
- O Flagger with traffic control sign
- --- Temporary pavement marking

TRAFFIC CONTROL NOTES:

- ALL LANE CLOSURES SHOWN IN THIS DETAIL SHALL BEGIN AT 6:00 PM AND SHALL BE LIMITED TO 36 HOURS IN DURATION. PATCHES SHALL BE REMOVED, CLEANED, POURED, AND CURED DURING THAT TIME PERIOD (SEE SPECIAL PROVISIONS FOR CURING AND STRENGTH REQUIREMENTS). LANE CLOSURES DETATILED HERE SHALL ONLY BE ALLOWED BETWEEN MONDAY EVENINGS AND FRIDAY MORNINGS. ONLY ONE 36 HOUR CLOSURE WILL BE ALLOWED FOR EACH STAGE IN EACH DIRECTION (4 CLOSURES TOTAL).
- MESSAGE BOARDS SHALL BE PLACED 14 DAYS PRIOR TO ANY CLOSURES. MESSAGE BOARD TEXT AND PLACEMENT SHALL BE AS DIRECTED BY THE ENGINEER.
- FLAGGERS SHALL ONLY BE REQUIRED IMMEDIATELY PRECEDING WORK ZONES WITH WORKERS PRESENT.
- LANE CLOSURE EDGE LINES SHOWN ON THIS DETAIL ARE FOR CLARITY ONLY. NO STRIPING WILL BE REQUIRED FOR STRUCTURES 084-0014, 0015, 0016, OR 0017.
- SEE THE RESPECTIVE STANDARD DRAWINGS FOR SIGN DESIGNATIONS.
- DURING REMOVAL OPERATIONS FOR PATCHES DIRECTLY OVER TRAFFIC ON SANGAMON AVENUE, THE CONTRACTOR SHALL CLOSE THE UNDERLYING LANE PER STANDARD 701426. REMOVAL OPERATIONS FOR PATCHES DIRECTLY OVER RAIL LINES SHALL BE TEMPORARILY CEASED DURING ANY TIMES RAIL TRAFFIC IS PASSING UNDERNEATH.
- A DETOUR FOR THE RAMP CLOSURES IN STAGE 2 SHALL BE PROVIDED BY IDOT DISTRICT 6 OPERATIONS. OPERATIONS SHALL BE NOTIFIED 14 DAYS PRIOR TO THE RAMP CLOSURES. THE CONTACT PERSON SHALL BE MARSHALL METCALF, PHONE (217) 785-5312.
- LANE CLOSURES FOR STRUCTURES 084-0014 AND 084-0016 SHALL NOT BE PERFORMED CONCURRENTLY WITH ANY WORK ON STRUCTURE 084-0019.
- THE PERMANENT SKIP DASH THROUGH THE RAMP SHALL BE COVERED WITH MATTE BLACK TYPE III MARKING TAPE.

FILE NAME :	USER NAME * shends	DESIGNED	REVISED		SN 084-0014.084-0015.084-0016 & 084-0017 (SANGAMON AVE. & ICRR)	SECTION	COUNTY SHEET NO
\$:\Bridgeplans.CAD\72G84 - 28428[8 & 28	9 dack patching\plansheets.dgn	DRAWN	REVISED	STATE OF ILLINOIS	STAGE II TRAFFIC CONTROL PLAN	55 (84-2-2) 1-4	SANGAMON 28 19
1	PLOT SCALE = 42.2000 1/ in.	CHECKED	REVISED	DEPARTMENT OF TRANSPORTATION	STAGE II INAFFIG CONTROL FLAN		CONTRACT NO. 72G84
	PLOT DATE = Apr-12-2814 18:55:42AM	DATE -	REVISED		SCALE: SHEET NO. 2 OF 2 SHEETS STA TO STA	ILLINOIS FED. A	AID PROJECT