

RUNWAY STAGES 1A AND 1B

- ALL CONTRACTOR'S ACTIVITIES SHALL TAKE PLACE WITHIN STAGE 1A AND 1B LIMITS AS INDICATED ON THE PLAN.
- ALL CONSTRUCTION EQUIPMENT WILL BE LIMITED TO A HEIGHT OF 25 FEET UNLESS PRIOR APPROVAL GIVEN BY THE ENGINEER.
- Contractors equipment may not disrupt flight operations on runway 8-26 during stage 1.
- SEE CONSTRUCTION AND SAFETY NOTES, SHEET 4.

THE FOLLOWING ITEMS ARE TO BE COMPLETED IN STAGE 1:

- PLACE LATHING AND WARNING TAPE AND BARRICADES AS SHOWN.
- INSTALL TEMPORARY SOIL EROSION CONTROL MEASURES AS REQUIRED.
- COMPLETE PARTIAL DEPTH PATCHES.
- OVERLAY PAVEMENTS.
- FILL SHOULDERS ALONG PAVEMENT EDGES.
- ADJUST EDGE LIGHTS AND GUIDANCE SIGNS.
- PLACE TOPSOIL, SEEDING/SODDING AND MULCHING.
- COMPLETE ALL PAVEMENT MARKINGS.
- REMOVE ANY REMAINING DEBRIS AND SWEEP PAVEMENTS.
- REMOVE BARRICADES AND LATHING AND WARNING TAPE.
- REMOVE RUNWAY CLOSURE MARKERS AND TURN OVER TO THE AIRPORT



815 Commerce Drive Suite 200 Oak Brook, Illinois 60523 Telephone: 630.990.3800 Fax: 630,990,3801



CITY OF DIXON, ILLINOIS

Post Office Box 386 Dixon, Illinois 61021 Telephone: 815.288,1485

DIXON MUNICIPAL AIRPORT CHARLES R. WALGREEN FIELD

REPAIR AND OVERLAY PORTIONS OF RUNWAY 12-30

AIP PROJECT NO. 3-17-0036-B10 IDA PROJECT NO. C73-3686

			T
			T
			1
No.	Drawing Issue Description	Date	Ву

Date

APRIL 20, 2007 Sheet Title

CONSTRUCTON STAGING PLAN

Project Number
LDH 11/14/06
Layout By Date
LDH 11/14/06
Designed By Date
RMH 04/20/07
Reviewed By Date