



MAINTENANCE OF TRAFFIC TYPICAL SECTION STAGE III BELMONT AVENUE

STA. 110+60 TO STA 145+50.94

* STA, 110+60 TO STA, 112+50, 6" OF UNDERCUT IS REQUIRED STA. 112+50 TO STA. 129+50, NO UNDERCUT IS REQUIRED STA. 129+50 TO STA. 136+50, 12" OF UNDERCUT IS REQUIRED STA. 136+50 TO STA. 142+00, NO UNDERCUT IS REQUIRED STA. 142+00 TO STA. 145+50.94, 6" OF UNDERCUT IS REQUIRED

STAGE III:

- THE WORK AREA IS LOCATED ON THE SOUTH SIDE OF BELMONT AVENUE IN THE EASTBOUND LANES

- WORK COMPONENTS:
 RELOCATE TYPE II BARRICADES.
- REMOVE EXISTING PAVEMENT IN THE RIGHT-OF-WAY.
- REMOVE TEMPORARY PAVEMENT.
- CONSTRUCT NEW STORM SEWER.
- CONSTRUCT NEW PAVEMENT AND DRIVEWAYS ON THE SOUTH SIDE OF BELMONT AVENUE.
- CONSTRUCT NEW SIDEWALK ON THE SOUTH SIDE OF BELMONT AVENUE.
- INSTALL PERMANENT PAVEMENT MARKINGS.
- INSTALL PROPOSED SIGNAGE.

MAINTENANCE OF TRAFFIC:

- MAINTAIN DETOUR ROUTE ESTABLISHED INSTAGE 1B.
- EASTBOUND TRAFFIC WILL BE MAINTAINED ON THE EXISTING WESTBOUND LANES.
- ALL SIDE STREETS WILL BE CLOSED TO TRAFFIC EXCEPT FOR CHARLES STREET.

GENERAL NOTES:

- IT IS THE RESPONSIBILITY OF THE CONTRACTOR TO PROVIDE ADEQUATE DRAINAGE AND EROSION CONTROL DURING CONSTRUCTION.
- ALL EXISTING PAVEMENT MARKINGS IN CONFLICT WITH TEMPORARY TRAFFIC CONFIGURATIONS SHALL BE REMOVED.

ILLINOIS DEPARTMENT OF TRANSPORTATION MAINTENANCE OF TRAFFIC STAGE III TYPICAL SECTIONS SCALE: VERT. N.T.S. DATE 4/6/06 DRAWN BY MJK CHECKED BY BDC