

EROSION CONTROL NOTES

ALL PROPOSED EROSION CONTROL MEASURES SHALL BE COMPLETED AT THE LOCATIONS SHOWN ON THIS SHEET ACCORDING TO THE DETAILS ON THE FOLLOWING SHEET AND IN ACCORDANCE WITH THE SPECIFICATIONS.

EROSION CONTROL MEASURES ARE GOVERNED BY THE ILLINOIS ENVIRONMENTAL PROTECTION AGENCY'S STANDARDS AND SPECIFICATIONS FOR SOIL EROSIONS AND SPECIFICATION FOR SOIL EROSIONS AND SEDIMENT CONTROL.

THE PROPOSED INLET PROTECTION WILL BE PLACED AT THE LOCATIONS SHOWN ON THIS SHEET.

INSPECTION OF THE EROSION CONTROL SHALL BE FREQUENT AND REPAIR/REPLACEMENT SHALL BE MADE PROMPTLY AS NEEDED.

SILT FENCE SHALL BE REMOVED WHEN THEY HAVE SERVED THEIR USEFULNESS SO AS NOT TO BLOCK OR IMPEDE STORM WATER DRAINAGE.


COST OF REMOVAL AND REPLACEMENT SHALL BE INCLUDED IN THE UNIT PRICE FOR ITEM AR156510 SILT FENCE.

INLET PROTECTION IS TO INCLUDE ALL INCIDENTALS NECESSARY TO CONSTRUCT THESE ITEMS AND WILL BE PAID FOR UNDER ITEM: AR156520 INLET PROTECTION.

PROVIDE INLET PROTECTION FOR INLETS #1 AND #2.

SUMMARY OF EROSION CONTROL QUANTITIES			
ITEM NO.	DESCRIPTION	UNIT	QUANTITY
AR156510	SILT FENCE	L.F.	608
AR156511	DITCH CHECK	EACH	2
AR156520	INLET PROTECTION	EACH	2

- LEGEND**
- EXISTING PAVEMENT
 - PROPOSED PAVEMENT
 - PROPOSED SILT FENCE
 - PROPOSED DITCH CHECK
 - PROPOSED INLET PROTECTION
 - DITCH FLOW LINE



DATE	REVISION	BY			
LITCHFIELD MUNICIPAL AIRPORT LITCHFIELD, ILLINOIS					
IL. PROJ.: 3LF-2774					
REG. Project No. 814-05THGD Filename: R-181SWP.DWG Scale: 1"=20' Date: 03/30/05	DRAWN: JMB REVIEWED: CAH	DATE: 03/30/05 DATE: 03/30/05			
Hanson Professional Services Inc. 1525 South Sixth Street Springfield, Illinois 62703-2866 Offices Nationwide					
T-HANGAR SITE DEVELOPMENT	PROPOSED STORMWATER POLLUTION PREVENTION PLAN				
4					
4. of 23 sheets					

JUN 14, 2005 9:16 AM CAH
 I:\AIRPORTS\LITCHFIELD\814-05THC\AIRPORT\SHEETS\R-181SWP.DWG - Layout1