
TOTAL SHEETS 1223 00-00047-00-FP LAKE 180 23 WASHINGTON STREET CONTRACT NO. 83845 | ILLINOIS

STAGE CONSTRUCTION SCHEDULE (SUGGESTED CONSTRUCTION) STAGE III - WASHINGTON STREET


- A. STAGE III CONSISTS OF CONSTRUCTING THE NORTHSIDE OF WASHINGTON STREET.
- B. SET UP THE TRAFFIC CONTROL IN ACCORDANCE WITH THE DETAILS IN THE PLANS AND THE APPLICABLE PORTIONS OF STANDARD 701606 AND IDOT DISTRICT ONE SIDE ROAD DETAIL. THE CONTRACTOR SHALL REMOVE ANY CONFLICTING PAVEMENT MARKINGS.
- C. THE CONTRACTOR SHALL CONSTRUCT THE DRAINAGE STRUCTURES, LATERALS AND APPROPRIATE EROSION CONTROL, ALL SUBGRADE, HOT-MIX ASPHALT BINDER COURSE AND THE CURB AND GUTTER ON THE NORTHSIDE OF WASHINGTON STREET.
- D. CEMETERY ROAD NORTH OF WASHINGTON STREET SHALL BE CLOSED DURING STAGE II AND III OF THIS CONSTRUCTION STAGING PLAN.

STAGE CONSTRUCTION SCHEDULE (SUGGESTED CONSTRUCTION) STAGE IV - WASHINGTON STREET

- A. STAGE IV CONSISTS OF REMOVING THE TEMPORARY PAVEMENT ALONG WASHINGTON STREET NEAR CEMETERY ROAD AND REPLACING IT WITH CURB AND GUTTER.
- B. USING THE DAYTIME CLOSURES AND FLAGMEN FOR MODIFIED STANDARD 701606, THE CONTRACTOR SHALL INSTALL THE ENTIRE HOT-MIX ASPHALT SURFACE COURSE AND ALL PERMANENT PAVEMENT MARKINGS.



STAGE III CONSTRUCTION WASHINGTON STREET TYPICAL FOR ALL SECTIONS



STAGE III CONSTRUCTION WASHINGTON STREET

TYPICAL AT INTERSECTION

LEGEND

- 1 EXISTING BITUMINOUS PAVEMENT (VARIES 8" TO 16")
- (2) EXISTING AGGREGATE BASE COURSE (VARIES 5" TO 16")
- (3) EXISTING AGGREGATE SHOULDER
- (4) EXISTING BITUMINOUS SHOULDER
- (5) EXISTING CURB & GUTTER
- (6) EXISTING DITCH/SWALE
- (7) EXISTING GROUND
- TEMPORARY BITUMINOUS PAVEMENT (10")
- (9) TEMPORARY AGGREGATE SHOULDER, TYPE B, 4"
- TEMPORARY DITCH/SWALE
- POLYMERIZED HOT-MIX ASPHALT SURFACE COURSE, MIX "F", N90, 2"
- POLYMERIZED HOT-MIX ASPHALT BINDER COURSE, IL-19.0, N90, 2" HOT-MIX ASPHALT BINDER COURSE, IL-19.0, N50, 8"
- AGGREGATE SUBGRADE, 12"
- COMBINATION CONC. CURB & GUTTER, TY. B-6.12
- COMBINATION CONC. CURB & GUTTER, TY. B-6.24
- PIPE UNDERDRAINS, 4"(MODIFIED)
- (17) FURNISHED EXCAVATION
- (18) DITCH/SWALE
- (19) TOPSOIL PLACEMENT, 6" & SEEDING CLASS 2A
- (20) SIDEWALK

PLANS PREPARED BY:

- ITEM FROM PREVIOUS STAGE
- ITEM TO BE REMOVED

WASHINGTON STREET REVISIONS GEWALT HAMILTON

DATE

04-10-

REV.-1 IDOT COMMENTS 02-03-0

REV.-2 PLANS STAGED 06-02-REV.-5 PRE-FINAL SUB 02-20-

PS&S SUBMITTAL

PROPOSED CONSTRUCTION STAGING. TRAFFIC CONTROL, GENERAL NOTES AND TYPICAL SECTIONS - STAGE III

ILLINOIS DEPARTMENT OF TRANSPORTATION

SCALE: NONE DATE: 11-02-04

DRAWN BY: CGP DESIGNED BY: JRD CHECKED BY: BLS