

STAGE 1 AND STAGE 2 SEQUENCE OF CONSTRUCTION:

- 1. PERFORM FULL-DEPTH SAWCUTTING
- 2, CONSTRUCT INTERMITTENT COMBINATION CURB AND GUTTER REPLACEMENTS
- 3, CONSTRUCT CLASS B PATCHES
- 4. CONSTRUCT LOAD TRANSFER RESTORATION
- 5. CONSTRUCT PARTIAL DEPTH PATCHES
- ALLOW CONRETE PAVEMENT RECONSTRUCTION TREATMENTS
- PERFORM PROFILE DIAMOND GRINDING
- 8. PERFORM JOINT OR CRACK ROUTING AND FILLING
- 9. APPLY PROTECTIVE COAT
- 10. INSTALL FINAL PAVEMENT MARKINGS

NOTE:

THE WORK ZONE WILL BE DELINEATED AT ALL TIMES THROUGHOUT CONSTRUCTION BY 4" TEMPORARY YELLOW PAVEMENT MARKING LINES AND TYPE II BARRICADES OR DRUMS. BARRICADES THAT MUST BE PLACED IN EXCAVATED AREAS SHALL HAVE LEG EXTENSIONS INSTALLED SUCH THAT THE TOP OF THE BARRICADES ARE IN COMPLIANCE WITH THE HEIGHT REQUIREMENTS OF STANDARD 701901.

CURRENT STAGE OF CONSTRUCTION

PREVIOUS STAGE OF CONSTRUCTION

DIRECTION OF TRAFFIC

CLOSED TO TRAFFIC

TEMPORARY PAVEMENT MARKING - LINE 4" (YELLOW)

PAVEMENT MARKING TAPE, TYPE III 4" (YELLOW)

TYPE II BARRICADES OR DRUMS WITH STEADY BURNING LIGHT @ 50' CENTERS UNLESS OTHERWISE SHOWN

FILE NAME : PLOT DATE =

thomas engineering group, Ilc 238 south kenilworth avenue suite 100 univide of the ingent group phone: 708-533-7700

DESIGNED - BLP REVISED DRAWN CHECKED -KCV REVISED 08/02/10 REVISED

STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION

WASHINGTON STREET - IL RTE 38 TO IL RTE 59 MAINTENANCE OF TRAFFIC TYPICAL SECTIONS SCALE: N.T.S.

COUNTY TOTAL SHEET NO.

DUPAGE 61 22 RTE. 09-00076-00-RP CONTRACT NO. 63513 FED. ROAD DIST. NO. 1 | ILLINOIS | FED. AID PROJECT M-9003(707)