


CONSTRUCTION ACTIVITY

- FINAL PAVEMENT MARKING BETWEEN WESTBOUND LANES.
- REMAINING LANDSCAPING ITEMS INCLUDING THE REMOVAL OF EROSION CONTROL ITEMS.

MAINTENANCE OF TRAFFIC

TRAFFIC ASSIGNED TO THEIR PROPOSED LANES. (REQUIRES SHORT TERM TRAFFIC CONTROL PER STD. 701606-04)




CONSTRUCTION ACTIVITY

- BITUMINOUS SURFACE COURSE FOR ROADWAY
- REMAINING LANDSCAPING ITEMS INCLUDING THE REMOVAL OF EROSION CONTROL ITEMS.

MAINTENANCE OF TRAFFIC

TRAFFIC ASSIGNED TO THEIR PROPOSED LANES.
(REQUIRES SHORT TERM TRAFFIC CONTROL PER STD. 701606-04)



CONSTRUCTION ACTIVITY

- CONSTRUCT PAVEMENT WIDENING ON SOUTH SIDE.
- CONSTRUCT REMAINING PORTION OF THE PAVEMENT OVERLAY ON THE SOUTH SIDE.
- CONSTRUCT BIKE PATH.

MAINTENANCE OF TRAFFIC

ALL TRAFFIC UTILIZES THE NEW PAVEMENT ON THE NORTH SIDE, THE EASTBOUND LANE TEMPORARILY UTILIZES THE PROPOSED INSIDE WESTNBOUND LANE.

| RHAA | |
|--|--|
| Robert H. Anderson & Associates, Inc. Consulting Engineers Timbers Professional Center 220 West River Drive, St. Charles, IL 60174 Phone - 530.584.3530 Fox - 630.584.3047 | |

| DATE | ILLINOIS DEPARTMENT OF TRANSPORTATION |
|------|---------------------------------------|
| BAIL | BETHANY ROAD WIDENING |
| | FAIRWAY OAKS DRIVE TO RESOURCE PARKWA |
| | CITY OF DEKALB |
| 1 | SUGGESTED MAINTENANCE OF TRAFFIC DLA |

SUGGESTED MAINTENANCE OF TRAFFIC PLAN TYPICAL SECTIONS STAGES III - 1V

SCALE: N.T.S.

DRAWN BY KMA CHECKED BY BP