

REVISED

REVISED

REVISED

REVISED

DESIGNED - DLD

ED

08/04/11

DRAWN

DATE

CHECKED

24_D6@P67-sht-staging-typical.dg

PLOT DATE = 9/8/201

S - W RAMP SUGGESTED MAINTENANCE OF TRAFFIC - STAGE 1

- INSTALL TEMPORARY TRAFFIC CONTROL DEVICES, TEMPORARY CONCRETE BARRIER WALL AND SIGNING. REMOVE CONFLICTING PAVEMENT MARKINGS. INSTALL PAVEMENT MARKING TAPE AS SHOWN ON THE PLANS.
- 2. SHIFT LANE TOWARDS THE INSIDE AS SHOWN ON THE PLANS.
- 3. UTILIZE DISTRICT DETAIL TC-17 FOR PARTIAL CLOSURES ON RAMPS.
- 4. UTILIZE DISTRICT DETAIL TC-18 FOR SIGNING FOR FLAGGING OPERATIONS AT WORK ZONE OPENINGS.

CONSTRUCTION:

- REMOVE EXISTING GUARDRAIL AND CURB AND GUTTER TO THE LIMITS SHOWN ON THE PLANS.
- 2. CONSTRUCT PROPOSED BARRIER WALL, CRASHWALL AND CURB AND GUTTER AS SHOWN ON THE PLANS.

S - W RAMP SUGGESTED MAINTENANCE OF TRAFFIC - STAGE 2

STAGING:

- INSTALL TEMPORARY TRAFFIC CONTROL DEVICES AND SIGNING. REMOVE CONFLICTING PAVEMENT MARKINGS. INSTALL PAVEMENT MARKING TAPE AS SHOWN ON THE PLANS.
- 2. SHIFT LANE TOWARDS THE OUTSIDE AS SHOWN ON THE PLANS.
- 3. UTILIZE DISTRICT DETAIL TC-17 FOR PARTIAL CLOSURES ON RAMPS.
- 4. UTILIZE DISTRICT DETAIL TC-18 FOR SIGNING FOR FLAGGING OPERATIONS AT WORK ZONE OPENINGS.

CONSTRUCTION:

- REMOVE EXISTING GUARDRAIL AND CURB AND GUTTER TO THE LIMITS SHOWN ON THE PLANS.
- CONSTRUCT PROPOSED BARRIER WALL, GUARDRAIL, AND CURB AND GUTTER AS SHOWN ON THE PLANS.

E - N RAMP SUGGESTED MAINTENANCE OF TRAFFIC - STAGE 1

STAGING:

- INSTALL TEMPORARY TRAFFIC CONTROL DEVICES AND SIGNING. REMOVE CONFLICTING PAVEMENT MARKINGS. INSTALL PAVEMENT MARKING TAPE AS SHOWN ON THE PLANS.
- SHIFT LANE TOWARDS THE OUTSIDE AS SHOWN ON THE PLANS.
- 3. UTILIZE DISTRICT DETAIL TC-17 FOR PARTIAL CLOSURES ON RAMPS.
- UTILIZE DISTRICT DETAIL TC-18 FOR SIGNING FOR FLAGGING 4. OPERATIONS AT WORK ZONE OPENINGS.

CONSTRUCTION:

- REMOVE EXISTING GUARDRAIL AND CURB AND GUTTER TO THE LIMITS SHOWN ON THE PLANS.
- 2. CONSTRUCT PROPOSED BARRIER WALL, GUARDRAIL AND CURB AND GUTTER AS SHOWN ON THE PLANS.

E - N RAMP SUGGESTED MAINTENANCE OF TRAFFIC - STAGE 2

- INSTALL TEMPORARY TRAFFIC CONTROL DEVICES AND SIGNING. REMOVE CONFLICTING PAVEMENT MARKINGS. INSTALL PAVEMENT MARKING TAPE AS SHOWN ON THE PLANS.
- 2. SHIFT LANE TOWARDS THE INSIDE AS SHOWN ON THE PLANS.
- 3. UTILIZE DISTRICT DETAIL TC-17 FOR PARTIAL CLOSURES ON RAMPS.
- UTILIZE DISTRICT DETAIL TC-18 FOR SIGNING FOR FLAGGING OPERATIONS AT WORK ZONE OPENINGS.
- 5. UTILIZE HIGHWAY STANDARD 701401 FOR AN EXPRESSWAY LANE CLOSURE ON EB CONGRESS PARKWAY TO CLEAN AND REPAIR DRAINAGE SCUPPER. THIS WORK SHALL BE COORDINATED WITH CONTRACT 60D61, CONGRESS PARKWAY BRIDGE REHABILITATION.

- REMOVE EXISTING GUARDRAIL AND CURB AND GUTTER TO THE LIMITS SHOWN ON THE PLANS.
- INSTALL DRAINAGE STRUCTURES AND STORM SEWER BY DES PLAINES STREET. CLEAN AND REPAIR DRAINAGE SCUPPER FROM EB CONGRESS PARKWAY.
- CONSTRUCT PROPOSED BARRIER WALL, GUARDRAIL AND CURB AND GUTTER AS SHOWN ON THE PLANS.
- RE-GRADE AREA BY DES PLAINES STREET AND INSTALL HARDSCAPE ELEMENTS.

STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION						F.A.I. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.	
					90/94 /290	2011-055-I	COOK	107	25		
	SCALE: NONE SHEET NO. 1 OF 1 SHEETS STA. TO STA.							CONTRACT	NO. 6	OP67	
	SCALE: NUNE	ALE: NONE SHEET NO. 1 OF 1 SHEETS STA. TO STA.						ILLINOIS FED. AID PROJECT			