TRAFFIC CONTROL NOTES

- 1. ALL STREETS SHALL ALL BE MAINTAINED AS DIRECTED BY THE ENGINEER.
- THE ENGINEER SHALL BE INFORMED 48 HOURS IN ADVANCE OF ANY CHANGE IN CONSTRUCTION STAGING.
- 3. THE CONTRACTOR SHALL PROVIDE AND INSTALL TWO (2) WEIGHTED SAND BAGS ON EACH TYPE I OR TYPE II BARRICADE USED.
- 4. LANE CLOSURES ON WILLOW ROAD AND I-294 SOUTHBOUND EXIT RAMP AND NORTHBOUND ENTRANCE RAMP WILL ONLY BE PERMITTED BETWEEN THE HOURS OF 9AM AND 3PM. ALL LANE CLOSURES SHALL BE APPROVED BY THE ENGINEER. ALL LANE CLOSURES AND TRAFFIC CONTROL ON I-294 RAMPS SHALL BE APPROVED BY THE ISTHA PRIOR TO BEING IMPLEMENTED.
- 5. THE WESTBOUND WILLOW ROAD TO NORTHBOUND I-294 ENTRANCE LANE SHALL REMAIN OPEN AT ALL TIMES. THE CONTRACTOR SHALL MAINTAIN A MINIMUM 12' CLEAR WIDTH FOR WESTBOUND TO NORTHBOUND TRAFFIC FLOW AT ALL TIMES.
- 6. TYPE I BARRICADES AND VERTICAL PANELS SHALL BE EQUIPPED WITH MONO-DIRECTIONAL STEADY BURN LIGHTS AND SHALL BE PLACED AT 50' MAXIMUM INTERVALS ALONG THE PROPOSED WORK ZONE AND MAXIMUM 25' WITHIN TAPERED SECTIONS OR AS DIRECTED BY THE ENGINEER.

HIGHWAY STANDARDS

	HIGHWAY STANDARDS
000001-06	STANDARD SYMBOLS, ABBREVIATIONS AND PATTERNS
280001-05	TEMPORARY EROSION CONTROL SYSTEMS
424001-05	CURB RAMPS FOR SIDEWALK
664001-02	CHAIN LINK FENCE
701101-02	OFF RD OPERATIONS, MULTILANE, 15' TO 24" FROM PAVEMENT EDGE
701421-03	LANE CLOSURE, MULTILANE, DAY OPERATIONS ONLY FOR SPEED > 45 MPH TO 55 MPH
701456-01	PARTIAL EXIT RAMP CLOSURE FREEWAY / EXPRESSWAY
701701-07	URBAN LANE CLOSURE, MULTILANE INTERSECTION
701801-04	LANE CLOSURE, MULTILANE 1W OR 2W, CROSSWALK OR SIDEWALK CLOSURE
701901-01	TRAFFIC CONTROL DEVICES
720001-01	SIGN PANEL MOUNTING DETAILS
720006-02	SIGN PANEL ERECTION DETAILS
728001-01	TELESCOPING STEEL SIGN SUPPORT
731001-01	BASE FOR TELESCOPING STEEL SIGN SUPPORT
873001-02	TRAFFIC SIGNAL GROUNDING & BONDING

DISTRICT ONE STANDARD DETAILS

CONCRETE FOUNDATION DETAILS

880006-01 TRAFFIC SIGNAL MOUNTING DETAILS

876001-01 PEDESTRIAN PUSHBUTTON

878001-08

TS-05	DISTRICT ONE STANDARD TRAFFIC SIGNAL DESIGN DETAILS
TC-10	TRAFFIC CONTROL AND PROTECTION FOR SIDE ROADS, INTERSECTIONS, AND DRIVEWAYS
TC-13	TYPICAL PAVEMENT MARKINGS
TC-17	TRAFFIC CONTROL DETAILS FOR FREEWAY SHOULDER CLOSURES AND PARTIAL RAMP CLOSURES

WOODMAN
Consulting Engineers

DESIGNED	-	CSK	REVISED	- PER IDOT COMMENTS 6-20-11
DRAWN	-	RKM	REVISED	- PER ISTHA COMMENTS 6-20-11
CHECKED	-	TLH	REVISED	PER IDOT & ISTHA COMMENTS 8-30-11
DATE	-	3-1-2011	FILE -	110025-INDEX-STNDS.sht

VILLAGE OF GLENVIEW, ILLINOIS F.A.P. 305 (WILLOW ROAD) SIDEWALK IMPROVEMENTS

INDEX OF SHEETS, HIGHWAY STANDARDS, TRAFFIC CONTROL NOTES, AND BENCHMARKS

	F.A.P RTE.	SECTION	COUNTY	TOTAL SHEETS	SHE
	305	11-00177-00-SW	COOK	21	2
_	JOB No	o. C-91-448-11	CONTRACT	NO. 6	360
	FED. R	OAD DIST. NO. 1 ILLINOIS FED. AID	PROJECT TE-C	OD1(859)	

TYPICAL SECTIONS, DETAILS PLAN: WILLOW ROAD EROSION CONTROL PLAN PAVEMENT MARKING AND SIGNAGE PLAN TRAFFIC SIGNAL INSTALLATION AT I-294 SB EXIT RAMP SCHEDULE OF QUANTITIES, CABLE PLAN & PHASE DESIGNATION DIAGRAM AT I-294 SB EXIT RAMP

INDEX OF SHEETS, HIGHWAY STANDARDS, TRAFFIC CONTROL NOTES, BENCHMARKS

11 TRAFFIC SIGNAL INSTALLATION AT I-294 NB ENTRANCE RAMP

12 SCHEDULE OF QUANTITIES, CABLE PLAN & PHASE DESIGNATION DIAGRAM

AT I-294 NB ENTRANCE RAMP

13 - 18 DISTRICT 1 TRAFFIC SIGNAL DETAILS

19 - 21 DISTRICT 1 STANDARD DETAILS

21A- 21B MISCELLANEOUS DETAILS

INDEX OF SHEETS

COVER SHEET

GENERAL NOTES.

SUMMARY OF QUANTITIES AND SCHEDULES

SHEET NO. TITLE

10

BENCHMARK LIST

B.M. #1 PK NAIL SET IN HMA SHOULDER WEST OF I-294 SOUTHBOUND EXIT RAMP @ STA 450+10, 63' LT. ELEV = 677.95

B.M. *2 SOUTHWEST BOLT OF LIGHT POLE EAST OF THE NORTHBOUND ENTRANCE RAMP & STA 457+20, 50' LT. ELEV = 676.60