

- LEGEND**
- BASE COURSE (OPTION)
  - TEMPORARY IMPACT ATTENUATOR
  - DRUM WITH STEADY BURNING LIGHT
  - TEMPORARY TRAFFIC SIGNAL W/BACKPLATE DIRECTION AS INDICATED
  - TYPE III BARRICADE (PLACE WHEN NO WORK IS BEING PERFORMED)
  - TEMPORARY CONCRETE BARRIER
  - TRAFFIC SIGNAL WITH SIGNAL DIRECTION ON BACK PLATE & MICROWAVE DETECTOR DIRECTION AS INDICATED

**PRE-STAGE I NOTES:**

- CONSTRUCT BASE COURSE (OPTION) STA 67+65.00 TO STA 69+28.89 LT; STA 69+77.08 TO STA 70+52.71 LT AND STA 70+81.15 TO STA 71+60.00 LT. CONCRETE REMOVAL AT PRIVATE ENTRANCE REQUIRED FOR BASE COURSE (OPTION) INSTALLATION TO BE INCLUDED IN CONTRACT UNIT PRICE FOR BASE COURSE (OPTION). PROVIDE EXCAVATION AND EMBANKMENT AS REQUIRED. UTILIZE STANDARD 701201 FOR TRAFFIC CONTROL.


- PROVIDE TEMPORARY SIGNALS AND TRAFFIC CONTROL DEVICES. SEE STANDARD 701321.
- INSTALL WIDTH RESTRICTION SIGNING POSTED FOR A MAXIMUM WIDTH OF 11'-0" PER SHEET 21 OF 29 PRIOR TO DIVERTING STAGE I TRAFFIC.

**STAGE I NOTES:**

- DIVERT TRAFFIC TO STAGE I TRAFFIC LANES.
- REMOVE STAGE I PORTION OF BRIDGE INCLUDING APPROACH PAVEMENTS AND GUARDRAIL.
- CONSTRUCT STAGE I PORTION OF TRIPLE CELL CAST IN PLACE REINFORCED CONCRETE BOX CULVERT, NEW PAVEMENT, BASE COURSE (OPTION), NEW GUARDRAIL, AND EXCAVATION AND EMBANKMENT AS REQUIRED. BASE COURSE (OPTION) STA 67+65.00 TO STA 71+60.00 RT.

**GENERAL NOTES:**

- BARRIER OFFSETS ARE FROM THE CENTER OF THE BARRIER.
- ALL SIGNS, TRAFFIC CONTROL EQUIPMENT, AND TEMPORARY PAVEMENT MARKINGS SHALL BE INCLUDED IN THE CONTRACT UNIT PRICE EACH FOR TRAFFIC CONTROL AND PROTECTION STANDARD 701321.
- ALL TEMPORARY BRIDGE TRAFFIC SIGNALS FOR CONSTRUCTION WILL BE MEASURED AS 1 (ONE) UNIT.
- PRIVATE ENTRANCE AT STA 70+66.91 LT TO REMAIN OPEN AT ALL TIMES.
- ALL TRAFFIC CONTROL ITEMS NOT SHOWN ON STAGE I & II PLAN VIEW SHALL BE PER REQUIREMENTS OF TRAFFIC CONTROL AND PROTECTION, STANDARD 701321.



**STAGE I PLAN VIEW**

|                                      |                 |                |            |   |                                |                         |                                |                    |                    |                  |                 |             |
|--------------------------------------|-----------------|----------------|------------|---|--------------------------------|-------------------------|--------------------------------|--------------------|--------------------|------------------|-----------------|-------------|
| FILE NAME = D570434-009-STAGING1.dgn | USER NAME = RNH | DESIGNED - JMH | REVISED -  | <b>STATE OF ILLINOIS<br/>DEPARTMENT OF TRANSPORTATION</b> | <b>STAGE I TRAFFIC CONTROL</b> |                         |                                | F.A.S. RTE. 331    | SECTION (79-102)BR | COUNTY VERMILION | TOTAL SHEETS 29 | SHEET NO. 9 |
| PLOT SCALE =                         | CHECKED - TMM   | REVISIED -     | REVISIED - |   | SCALE: 1"=20'                  | SHEET NO. 1 OF 2 SHEETS | STA. 66+38.00 TO STA. 72+65.00 | CONTRACT NO. 70434 |                    |                  |                 |             |
| PLOT DATE =                          | DATE -          | REVISIED -     | REVISIED - |   | ILLINOIS FED. AID PROJECT      |                         |                                |                    |                    |                  |                 |             |
|                                      |                 |                |            |   |                                |                         |                                |                    |                    |                  |                 |             |

**McDonough-Whitlow, P.C.**  
 Consulting Engineers & Land Surveyors  
 138 East Wood Street  
 Hillsboro, IL 62049  
 Phone: 217.532.9233  
 Fax: 217.532.6300