AmerenCILCO (Electric)

Route	Offset	Location	Type of Utility	Type of Conflict	Disposition
I-74 EB	49m Lt. to 45m Lt.	142+790 ± +o 142+815 ±	Electric Duct	Cut	Abandoned
I-74 EB	47m Lt.	142+815±	Electric Box	Pavement	Removed
I-74 EB	45m Lt.	142+815±	Manhole	Pavement	Removed
I-74 EB	44m Lt.	142+817±	Underground Switch	Pavement	Removed
I-74 EB	49m Rt.	142+834±	Power Pole	Earthwork	Removed
I-74 EB	39m Rt.	142+840 ±	Power Pole	Fill	Removed
I-74 EB	44m Lt. to 49m Lt.	142+815 ± +o 142+885 ±	Electric Duct	Pavement	Abandoned
I-74 EB	50m Rt.	142+874 ±	Power Pole	Cut	Removed
I-74 EB	49m Rt.	142+878 ±	Power Pole	Cut	Removed
I-74 EB	48m Lt.	142+881 ±	Power Pole	Pavement	Removed
I-74 EB	48m Lf.	142+885 ±	Power Pole	Pavement	Removed
1-74 EB	50m Lt.	142+886 ±	Manhole	Pavement	Removed
I-74 EB	50m Lt. to 48m Lt.	142+886 ± to 143+078 ±	Electric Duct with Cable	Cut	Abandoned
US 150 (War Memorial Dr.)	28m Lt. to 30m Lt.	39+067 to 39+103	Burled Electric	Ditch Cut	Caution
JS 150 (War Memorial Dr.)	30m Lt. to 22m Lt.	39+103 to 39+140	Burled Electric	Ditch Cut	Caution
US 150 (War Memorial Dr.)	56m Rt.	39+094	Power Pole	Prop. Roadway	Relocate
US 150 (War Memorial Dr.)	25m Lt. to 25m Lt.	39+396 to 39+445	Burled Electric	Prop. Curb & Gutter/Roadway	Relocated
US 150 (War Memorial Dr.)	64m Rt. to 26m Rt.	39+369 to 39+387	Buried Electric	Curb & Gutter/ Storm Sewer	Caution
US 150 (War Memorial Dr.)	26m Rt. to 26m Rt.	39+345 to 39+350	Buried Electric	Curb & Gutter	Caution
US 150 (War Memorial Dr.)	26m Rt. to 30m Rt.	39+387 to 39+440	Buried Electric	Curb & Gutter/ Prop. Roadway	Caution
US 150 (War Memorial Dr.)	26m Rt.	39+387	Manhole	Grading	Relocate/ Adjust
US 150 (War Memorial Dr.)	26m Lt. to 28m Rt.	39+387	Buried Electric	Curb & Gutter Prop. Roadway	Caution
US 150 (War Memorial Dr.)	35m Rt. to 35m Rt.	39+609 to 39+618	Buried Electric	Rip Rap	Relocate
US 150 (War Memorial Dr.)	22m Rt. to 24m Rt.	39+800 to 39+840	Buried Electric	Storm Sewer	Relocate
US 150 (War Memorial Dr.)	30m Rt. to 32m Rt.	39+885 to 39+940	Buried Electric	Culvert	Relocate
US 150 (War Memorial Dr.)	43m Rt. to 27m Rt.	39+885 to 39+930	Buried Electric	Culvert	Relocate
US 150 (War Memorial Dr.)	72m Rt. to 36m Rt.	39+915 to 39+946	Buried Electric Transmission	Culvert	Relocate
US 150 (War Memorial Dr.)	15m Rt. to 15m Rt.	39+954 to 39+974	Buried Electric	Storm Sewer	Relocate
US 150 (War Memorial Dr.)	36m Lt.	40+068	Power Pole	Approach Pavement	Relocate
US 150 (War Memorial Dr.)	41m Rt. to 45m Rt.	39+950 to 39+970	Burled Electric	Storm Sewer	Relocate
US 150 (War Memorial Dr.)	15m Rt.	40+100 to 40+140	Buried Electric	Ramp B-6	Caution
Ramp B-3 (Baseline)	24m Rt.	10+750 to 10+760	Buried Electric	Storm Sewer	Relocate
US 150 (War Memorial Dr.)	15m Rt.	40+220 to 40+230	Buried Electric	Storm Sewer	Relocate
US 150 (War Memorial Dr.)	15m Rt.	40+269	Electric Manhole	Ramp B-4	Adjust/ Remove
US 150 (War Memorial Dr.)	28m Rt. to 28m Rt.	40+325 to 40+350	Burled Electric	Storm Sewer	Relocate
US 150 (War Memorial Dr.)	27m Rt. to 27m Rt.	40+375 to 40+580	Buried Electric	Storm Sewer	Caution

F.A RTE.	SECTION	COUN	TY	TOTAL	SHEET NO.
74	(72-7)R-3	PEOR	IA	1360	20
STA.		TO STA.			
FED. RO	AD DIST. NO.	ILLINOIS	FED.	AID PROJ	ECT

	REVISIONS		TIL THOSE DEDINATION	CHT OF TRANSPORTATION	
	NAME	DATE		IT OF TRANSPORTATION	
			STATUS OF	UTILITIES	
			TO BE ADJUSTED FAI ROUTE 74 (I-74) (WB)		
PARSONS TRANSPORTATION GROUP				DRAWN BY CADD	
Engineers and Planners			DATE 11/12/04	CHECKED BY MWP	

P:\643996\CIVIL\SHTWB\SUQQQI-IAWB.DGN