

1. Placement of perimeter erosion control barrier prior to commencement of any work. See Standard 280001.

2. Removal of the existing concrete deck, rails, and superstructure.

3. Pavement removal.

4. *Earth excavation & structure excavation.*

5. Erection of the new beams.

6. *Abutment backwall retrofit.*

7. East abutment riprap repair.

8. Place reinforcing and cast the new concrete deck.

9. Install new granular sub-base.

10. Place reinforcing and cast approach slabs and connectors.

11. Regrade new shoulders with Aggregate Shoulders, Type B.

12. Removal and proper clean up of the temporary erosion controls.

13. Placement of the permanent erosion controls.

James Garnet Lingenfelter
Fawn Woods Farm
26998 E. Co. Hwy 27
Canton, IL 61520

SE $\frac{1}{4}$, Sect 21, T 7 N, R 5 E, 4th P.M.

— Proposed Rehabilitation, S.N. 029-3001
Sta. 10+00, No skew, One simple span and three
continuous spans with steel girders supporting
a concrete deck, 115.5' B/B Abuts., 28'-8" O/O deck.

Central Illinois Light Co.
c/o Ameren Services Co.
P.O. Box 66149-MC210
St. Louis, MO 63166-6149

James G. & Genevieve Lingenfelter
26998 E. Co. Hwy 27
Canton, IL 61520

UTILITIES


Call J.U.L.I.E. 1-800-892-0123

The Contractor shall coordinate the relocation of any utilities with the utility company where they conflict with the proposed improvements.

Eugene & Mary Freeman, etal
c/o Gordon R. & Susan K. Freeman
26762 E. Co. Hwy. 27
Canton, IL 61520

Central Illinois Light Co.
c/o Ameren Services Co.
P.O. Box 66149-MC210
St. Louis, MO 63166-6149

EXISTING STRUCTURE DESCRIPTION
S.N. 029-3001 has no skew and is 114'-8" long (B-B of abutments), 30.5' wide with five steel girders supporting a concrete deck and parapets. The superstructure rests on 2 pile supported abutments and 3 pile supported piers.



Seeding, Cl. 2 with Fertilizer and Mulch

Perimeter Erosion Barrier

Temporary Erosion Control Seeding

<u>STA</u>	<u>OFFSET</u>	<u>TO</u>	<u>STA</u>	<u>OFFSET</u>	<u>LENGTH</u>
8+90	RT	-	9+45	RT	66.50'
9+05	LT	-	9+45	LT	51.50'
10+55	LT	-	10+84.5	LT	41.00'
10+55	RT	-	11+35	RT	91.50'
TOTAL					250.50'

<u>STA</u>	<u>TO</u>	<u>STA</u>	<u>AREA</u>
8+90	-	9+45	0.02 acres
9+05	-	9+45	0.02 acres
10+55	-	10+84.5	0.01 acres
10+55	-	11+35	0.04 acres
TOTAL			0.09 acres

<u>STA</u>	<u>TO</u>	<u>STA</u>	<u>AREA</u>
8+90	-	9+45	0.02 acres
9+05	-	9+45	0.02 acres
10+55	-	10+84.5	0.01 acres
10+55	-	11+35	0.04 acres

TOTAL 0.09 acres

EROSION CONTROL		
Bill of Materials		
ITEM	UNIT	QTY
Seeding, Class 2	Acres	0.09
Temporary Erosion Control Seeding	Acres	0.09
Perimeter Erosion Barrier	Foot	251