



**NOTES:**

FINAL PHASE WORK SHALL CONSIST OF REMOVING SHORT TERM AND EXISTING PAVEMENT MARKINGS, PLACING MODIFIED URETHANE PAVEMENT MARKINGS, REPLACING REFLECTORS IN EXISTING RAISED REFLECTIVE PAVEMENT MARKERS, INSTALLING RAISED REFLECTIVE PAVEMENT MARKERS, DIAMOND GRINDING AND BRIDGE DECK GROOVING AND BRIDGE DECK, BRIDGE APPROACH PAVEMENTS, AND BRIDGE APPROACH PAVEMENT CONNECTORS (PCC), AND CONSTRUCTING SHOULDER RUMBLE STRIPS.

TRAFFIC CONTROL AND PROTECTION SHALL BE ACCORDING TO STANDARDS 701400, 701401, 701411, AND 701426. THE CONTRACTOR SHALL SCHEDULE HIS OPERATIONS SO THAT ALL LANES ARE OPEN FROM FRIDAY AT 12:00 PM UNTIL MONDAY AT 6:00 AM.

**LEGEND**

- ① MODIFIED URETHANE PAVEMENT MARKING - LINE 5" SOLID WHITE
- ② MODIFIED URETHANE PAVEMENT MARKING - LINE 5" WHITE SKIP DASH
- ③ MODIFIED URETHANE PAVEMENT MARKING - LINE 5" SOLID YELLOW
- ④ MODIFIED URETHANE PAVEMENT MARKING - LINE 6" WHITE 2' DASH 6' SKIP
- ⑤ MODIFIED URETHANE PAVEMENT MARKING - LINE 8" SOLID WHITE



JOB = 2265.5	DESIGNED - NAK	REVISED -
FILE NAME = D672E11-sh1-S3-6061.dgn	DRAWN - TJD	REVISED -
PLOT SCALE = 100.0000 "/>		

CHECKED - NAK	REVISED -
DATE - 3/4/2011	REVISED -

**STATE OF ILLINOIS  
DEPARTMENT OF TRANSPORTATION**

<b>FINAL PHASE SN 054-0060 &amp; SN 054-0061</b>		
SCALE:	SHEET NO. 1 OF 4 SHEETS	STA. 673+00 TO STA. 688+00

F.A.I. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
55	D6 LOGAN CO BR 2011-1	LOGAN	429	124
FED. ROAD DIST. NO. ILLINOIS FED. AID PROJECT			CONTRACT NO. 72E11	