



- 48"x36" FLUORESCENT ORANGE SIGN WITH BLACK LETTERS.
- ARROW BOARD
- PORTABLE CHANGEABLE MESSAGE SIGN
- b SIGN
- Φ Type II barricade, drum, or vertical barricade with monodirectional flashing light
- LANE DROP ARROW SEE STANDARD 780001
- TEMPORARY THERMOPLASTIC RUMBLE STRIPS

- THE ROAD CONSTRUCTION AHEAD SIGN SHALL BE LOCATED 3 MILES IN ADVANCE OF THE PROJECT LIMITS.
- THE MESSAGE AND SIZE OF THE WORK ZONE PUBLIC INFORMATION SIGN SHALL BE AS SPECIFIED BY THE DEPARTMENT.
- (3) TO BE PLACED IN THE MEDIAN WHEN FEASABLE. THE MESSAGE BOARD SHALL BE USED TO DISPLAY STATUS OF LANES WITHIN THE PROJECT. THE PRIMARY MESSAGES SHALL BE:

 "RIGHT LANE CLOSED" / " x MILES AHEAD"

 "ALL LANES OPEN"
- 4 Three, type II barricades, drums, or vertical barricades at 50' centers.
- (5) THIS SIGN SHALL BE USED WHEN 2 LANES ARE CLOSED.
- (6) WHEN THE LEFT LANE IS CLOSED, SWITCH THESE TWO SIGNS AND THE DIRECTION OF THE MERGE ARROW.

GENERAL NOTE:

THIS STANDARD IS USED WHERE AT ANY TIME A LANE IS CLOSED ON A FREEWAY/EXPRESSWAY.

WHEN THE LEFT LANE IS CLOSED, LEFT LANE CLOSED SIGNS SHALL BE SUBSTITUTED FOR THE RIGHT LANE CLOSED SIGNS.

THE FIRST TWO SIGNS AND THE MESSAGE BOARD ARE STATIONARY. THE OTHER SIGNS AND ARROWBOARDS SHALL BE MOVED AS NECESSARY TO MAINTAIN THE REQUIRED DISTANCE FROM THE START OF THE LANE CLOSURE TAPER(S).

SEE SPECIAL PROVISIONS.

ALL DIMENSIONS ARE IN INCHES UNLESS OTHERWISE SHOWN.

FILE NAME =	USER NAME = duncanbd	DESIGNED -	REVISED -		STANDARD 701400 (SPECIAL) SCALE: SHEET NO. OF SHEETS STA. TO STA.				F	F.A.I	•	SECTION		COUNTY	TOTAL S	SHEET
c:\pw_work\PWIDOT\DUNCANBD\dms30392\ep	5105-sht-details.DGN	DRAWN -	REVISED -	STATE OF ILLINOIS					H'	57		.2)RS-2 &		IROQUOIS	263	NO.
	PLOT SCALE = 50.0000 '/ IN.	CHECKED -	REVISED -	DEPARTMENT OF TRANSPORTATION					-					CONTRACT NO. 66981	6001	
	PLOT DATE = Oct 21, 2009 - 08:41:50 AM	DATE -	REVISED -						STA.						140. 00	3301
						,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,										