

CONST-SPECIAL-4230
(BLACK 5" HWY D LETTERS
ON REFLECTIVE ORANGE)
SEE NOTE 2

CONST-SPECIAL-3630
(BLACK 5" HWY D LETTERS
ON REFLECTIVE ORANGE)
SEE NOTE 2

WORK ZONE
SPEED LIMIT
35
\$375 FINE
MINIMUM


WORK ZONE
SPEED LIMIT
35
\$375 FINE
MINIMUM

TEMPORARY PAVEMENT DATA

STATION	OFFSET				
16	4066+37	2.8' RT	22	4072+00	9' RT
17	4063+86	3' LT	23	4074+00	1' LT
18	4067+86	9' RT	24	4077+51	2' LT
19	4069+85	3' LT	25	4077+51	8' LT
20	4071+27	9' LT	26	4074+00	7' LT
21	4072+00	9' LT			

NOTES

- SEE TEMPORARY PAVEMENT DETAIL ON MAINTENANCE OF TRAFFIC DETAILS SHEET.
- CONST-SPECIAL TO BE MEASURED AND PAID FOR SEPARATELY UNDER TEMPORARY INFORMATION SIGNING. THESE SIGNS WILL NOT BE REMEASURED FOR PAYMENT IN SUBSEQUENT STAGES. THE RELOCATION OF THESE SIGNS SHALL BE INCLUDED IN THE COST FOR TEMPORARY INFORMATION SIGNING.
- TEMPORARY CONCRETE BARRIER SHALL BE CONTINUOUSLY PINNED TO THE PAVEMENT AT LOCATIONS INDICATED ON THE MOT TYPICAL SECTIONS. SEE MAINTENANCE OF TRAFFIC GENERAL NOTES.



FILE NAME =	USER NAME = #USER*	DESIGNED <i>PJO</i>	REVISED -
#FILEL#		DRAWN <i>KES</i>	REVISED -
		CHECKED <i>JCM</i>	REVISED -
		DATE <i>10/15/2012</i>	REVISED -

**STATE OF ILLINOIS
DEPARTMENT OF TRANSPORTATION**

**MAINTENANCE OF TRAFFIC - STAGE 2
ILLINOIS ROUTE 59**

SCALE: SHEET NO. 43 OF 118 SHEETS STA. 4065+00 TO STA. 4079+00

F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
338	(112 & 113) WRS-5	DUPAGE	963	159
CONTRACT NO. 60I31				
ILLINOIS FED. AID PROJECT				