

NOTE:

1. SIGN SHALL BE RE-ERECTED ACCORDING TO ARTICLE 107.25 OF THE STANDARD SPECIFICATION (PROTECTION AND RESTORATION OF TRAFFIC SIGNS). ADDITIONAL SIGNS THAT HAVE NOT BEEN SURVEYED BUT ARE OBSERVED BY CONSTRUCTION OPERATIONS SHALL ALSO BE RE-ERECTED ACCORDING TO ARTICLE 107.25.
2. ALL EXISTING PRIVATE SIGNS WITHIN THE STATE ROW THAT INTERFERE WITH CONSTRUCTION OPERATIONS WILL BE REMOVED AND REPLACED BY OTHERS. THE CONTRACTOR SHALL NOTIFY THE OWNERS PRIOR TO THE START OF CONSTRUCTION.
3. EXISTING SIGN PANEL AND ASSEMBLY TO BE REMOVED SHALL BE DELIVERED TO AN IDOT MAINTENANCE YARD SPECIFIED BY THE ENGINEER.

EXISTING SIGNS

EXISTING SIGN NUMBER	PANEL DESCRIPTION	SIGN SUPPORT	STATION	OFFSET	FACING TRAFFIC	ACTION	DIMENSION W x H
E7-30	(SHARED POST)	POST MOUNTED (GROUND)	703+24	23.4'	RT	SIGN PANEL ASSEMBLY TO BE REMOVED	
E7-30a	NO PARKING ANY TIME				EB	SIGN PANEL TO BE REMOVED WITH ASSEMBLY	12" x 18"
E7-30b	NO PASSING ZONE				WB	SIGN PANEL TO BE REMOVED WITH ASSEMBLY	42" x 34"
E7-31	NO PARKING ANY TIME	CIRCULAR POST MOUNTED (GROUND)	703+26	21.0'	LT	SIGN PANEL ASSEMBLY TO BE REMOVED	12" x 18"
E7-32	SPEED LIMIT 20	POST MOUNTED (GROUND)	703+54	73.8'	RT	SIGN PANEL ASSEMBLY TO BE RELOCATED	24" x 30"
E7-33	(SHARED POST)	POST MOUNTED (GROUND)	703+84	54.1'	RT	SIGN PANEL ASSEMBLY TO BE RELOCATED	
E7-33a	WILLOW RD (2 SIGN PANELS BACK TO BACK)				NB/SB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	24" x 10"
E7-33b	DICKENS ST (2 SIGN PANELS BACK TO BACK)				EB/WB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	24" x 10"
E7-33c	STOP SIGN				NB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	30" x 30"
WILLOW ROAD (STA 704+00 TO STA 716+00)							
E8-1	NO PARKING ANY TIME	CIRCULAR POST MOUNTED (GROUND)	705+91	23.3'	LT	SIGN PANEL ASSEMBLY TO BE REMOVED	12" x 18"
E8-2	SPEED LIMIT 20	POST MOUNTED (GROUND)	707+20	73.4'	RT	SIGN PANEL ASSEMBLY TO BE RELOCATED	24" x 30"
E8-3	STOP SIGN	POST MOUNTED (GROUND)	707+50	53.6'	RT	SIGN PANEL ASSEMBLY TO BE RELOCATED	30" x 30"
E8-4	(SHARED POST)	POST MOUNTED (GROUND)	707+58	38.6'	RT	SIGN PANEL ASSEMBLY TO BE RELOCATED	
E8-4a	WILLOW RD (2 SIGN PANELS BACK TO BACK)				NB/SB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	24" x 10"
E8-4b	CHURCHILL ST (2 SIGN PANELS BACK TO BACK)				EB/SB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	24" x 10"
E8-5	NO PARKING ANY TIME	POST MOUNTED (GROUND)	709+02	22.5'	RT	SIGN PANEL ASSEMBLY TO BE REMOVED	12" x 18"
E8-6	CLARKSON PARK	DUAL STONE POSTS	709+29	54.7'	RT	SIGN AND POST TO REMAIN	80" x 21"
E8-7	WILLOW PARK	DUAL WOOD POSTS	709+54	76.1'	LT	SIGN AND POST TO REMAIN	96" x 24"
E8-8	NO PARKING ANY TIME	POST MOUNTED (GROUND)	709+64	21.4'	LT	SIGN PANEL ASSEMBLY TO BE REMOVED	12" x 18"
E8-9	SPEED LIMIT 35	POST MOUNTED (GROUND)	709+70	21.4'	LT	SIGN PANEL ASSEMBLY TO BE REMOVED	30" x 36"
E8-10	(SHARED POST)	POST MOUNTED (GROUND)	709+85	27.1'	LT	SIGN PANEL ASSEMBLY TO BE RELOCATED	
E8-10a	N. BRISTOL ST (2 SIGN PANELS BACK TO BACK)				EB/WB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	36" x 10"
E8-10b	TO ROBINHOOD LN (2 SIGN PANELS BACK TO BACK)				EB/WB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	30" x 8"
E8-10c	STOP SIGN				SB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	30" x 30"
E8-11	NO PARKING STANDING OR UNLOADING	POST MOUNTED (GROUND)	709+89	96.5'	LT	SIGN AND POST TO REMAIN	12" x 18"
E8-12	ATHLETIC DROP OFF PROHIBITED	POST MOUNTED (GROUND)	709+89	60.1'	LT	SIGN AND POST TO REMAIN	24" x 18"
E8-13	NO PARKING STANDING OR UNLOADING	POST MOUNTED (GROUND)	709+88	164.7'	LT	SIGN AND POST TO REMAIN	12" x 18"
E8-14	RESERVED PARKING	POST MOUNTED (GROUND)	710+31	81.4'	LT	SIGN AND POST TO REMAIN	16" x 16"
E8-15	RESIDENT PARKING ONLY	POST MOUNTED (GROUND)	710+33	151.3'	LT	SIGN AND POST TO REMAIN	16" x 16"
E8-16	RESIDENT PARKING ONLY	POST MOUNTED (GROUND)	710+33	166.7'	LT	SIGN AND POST TO REMAIN	16" x 16"
E8-17	NO PARKING HOURS	POST MOUNTED (GROUND)	710+65	125.0'	RT	SIGN AND POST TO REMAIN	12" x 18"
E8-18	(SHARED POST)	POST MOUNTED (GROUND)	710+73	32.0'	RT	SIGN PANEL ASSEMBLY TO BE RELOCATED	
E8-18a	BRISTOL ST (2 SIGN PANELS BACK TO BACK)				EB/WB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	24" x 10"
E8-18b	WILLOW RD (2 SIGN PANELS BACK TO BACK)				NB/SB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	24" x 10"
E8-19	SPEED LIMIT 20	POST MOUNTED (GROUND)	710+81	72.7'	RT	SIGN PANEL ASSEMBLY TO BE RELOCATED	24" x 30"
E8-20	NO PARKING FIRE LANE	MOUNTED ON WOODEN FENCE	710+90	49.5'	LT	SIGN AND POST TO REMAIN	24" x 24"
E8-21	RESERVED PARKING	POST MOUNTED (GROUND)	711+07	79.4'	LT	SIGN AND POST TO REMAIN	16" x 16"
E8-22	STOP SIGN	POST MOUNTED (GROUND)	711+16	54.5'	RT	SIGN PANEL ASSEMBLY TO BE REMOVED	30" x 30"
E8-23	DO NOT DRIVE ON SHOULDER	POST MOUNTED (GROUND)	711+49	25.0'	LT	SIGN PANEL ASSEMBLY TO BE REMOVED	30" x 24"
E8-24	NO PARKING FIRE LANE	MOUNTED ON WOODEN FENCE	711+53	49.4'	LT	SIGN AND POST TO REMAIN	12" x 18"
E8-25	SPEED LIMIT 35	POST MOUNTED (GROUND)	711+56	20.2'	RT	SIGN PANEL ASSEMBLY TO BE REMOVED	30" x 36"
E8-26	NO PARKING FIRE LANE	MOUNTED ON WOODEN FENCE	712+19	49.2'	LT	SIGN AND POST TO REMAIN	12" x 18"
E8-27	PRIVATE PROPERTY TOW AWAY ZONE	POST MOUNTED (GROUND)	712+67	73.8'	LT	SIGN AND POST TO REMAIN	12" x 18"
E8-28	PRIVATE PROPERTY TOW AWAY ZONE	POST MOUNTED (GROUND)	713+34	73.7'	LT	SIGN AND POST TO REMAIN	12" x 18"
E8-29	NO PARKING FIRE LANE	MOUNTED ON WOODEN FENCE	713+63	51.8'	LT	SIGN AND POST TO REMAIN	12" x 18"
E8-30	NO PARKING FIRE LANE	POST MOUNTED (GROUND)	714+01	133.7'	LT	SIGN AND POST TO REMAIN	12" x 18"
WILLOW ROAD (STA 716+00 TO STA 728+00)							
E9-1	LANE ENDS	POST MOUNTED (GROUND)	716+26	36.1'	LT	SIGN PANEL ASSEMBLY TO BE REMOVED	36" x 36"
E9-2	NEW RETAIL SPACE FOR LEASE	POST MOUNTED (GROUND)	717+00	54.0'	RT	SIGN AND POST TO REMAIN	96" x 48"
E9-3	LEFT TURN LANE	POST MOUNTED (LANDSCAPED MEDIAN)	717+52	0.8'	LT	SIGN PANEL ASSEMBLY TO BE REMOVED	24" x 30"
E9-4	(SHARED POST)	POST MOUNTED (GROUND)	717+62	54.4'	RT	SIGN PANEL ASSEMBLY TO BE RELOCATED	
E9-4a	WILLOW RD (2 SIGN PANELS BACK TO BACK)				NB/SB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	24" x 10"
E9-4b	ALICE PL (2 SIGN PANELS BACK TO BACK)				EB/WB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	24" x 10"
E9-4c	NO OUTLET				EB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	24" x 6"
E9-4d	STOP SIGN				NB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	30" x 30"
E9-5	(SHARED POST)	POST MOUNTED (GROUND)	717+68	148.6'	RT	POST TO REMAIN	
E9-5a	1HR PARKING HOURS				WB	SIGN TO REMAIN	12" x 18"
E9-5b	NO PARKING HOURS				WB	SIGN TO REMAIN	12" x 18"
E9-6	(SHARED POST)	POST MOUNTED (GROUND)	717+68	53.2'	RT	POST TO REMAIN	
E9-6a	RESERVED PARKING HANDICAP				NB	SIGN TO REMAIN	12" x 18"
E9-6b	\$250 FINE				NB	SIGN TO REMAIN	12" x 6"
E9-7	STOP SIGN	POST MOUNTED (GROUND)	717+78	183.4'	LT	SIGN AND POST TO REMAIN	30" x 30"
E9-8	ADVANCE INTERSECTION LANE CONTROL	POST MOUNTED (GROUND)	717+84	174.6'	LT	SIGN AND POST TO REMAIN	36" x 30"
E9-9	SHELL GAS SIGN	STONE BASE	717+83	56.2'	LT	SIGN AND POST TO REMAIN	96" x 65"

FILE NAME =	USER NAME = BAWtor.t	DESIGNED - JLV	REVISED -
g:\ch11\0158\road\Sheets\0160T35-SHT-SIGN-SCH05.dgn		DRAWN - MTS	REVISED -
	PLOT SCALE = 40.000' / in.	CHECKED - RCB	REVISED -
	PLOT DATE = 11/30/2012	DATE - 10/31/2012	REVISED -

STATE OF ILLINOIS  
DEPARTMENT OF TRANSPORTATION

SIGN SCHEDULE

SCALE: N.T.S SHEET NO. 293 OF 919 SHEETS

F.A.P. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
305	(1920.01,1518,2022&1922,4B)R	COOK	919	293
FED. ROAD DIST. NO. 1 ILLINOIS FED. AID PROJECT			CONTRACT NO. 60T35	