## EXISTING SIGNS

EXISTING SIGN NUMBER	PANEL DESCRIPTION	SIGN SUPPORT	STATION	OFFSET		FACING TRAFFIC	ACTION	DIMENSION W x H	
E9-71	(SHARED POST)	DUAL WOOD POSTS	727+56	43.0'	LT		SIGN PANEL ASSEMBLY TO BE RELOCATED		٦
E9-71a	ТО					WB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	24" x 12"	7
E9-71b	WEST					WB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	24" x 12"	٦
E9-71c	INTERSTATE 94					WB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	24" x 24"	٦
E9-71d	DIRECTIONAL ARROW					WB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	21" x 15"	7
E9-71e	EAST INTERSTATE 94 / SOUTH 41 / CHICAGO					WB	SIGN PANEL TO BE REMOVED	96" x 60"	_
E9-72	BUCKLE UP	MOUNTED ON STREET LIGHT POLE	727+94	52.1'	RT	EB	SIGN AND POLE TO REMAIN	48" x 60"	_
	STA 728+00 TO STA 740+00)	INSCRIED STOTICE LISTING SEE	121101	02			ORAN IND TO SEE TO TREAM IN		$\dashv$
E10-1	BUCKLE UP	MOUNTED ON STREET LIGHT POLE	728+08	74.8'	LT	WB	SIGN AND POLE TO REMAIN	48" x 60"	$\dashv$
E10-2	RAMP 20 MPH	POST MOUNTED (GROUND)	729+14	49.8'	LT	WB	SIGN AND POST TO REMAIN	36" x 48"	_
E10-3	RAMP 30 MPH	MOUNTED ON STREET LIGHT POLE	729+59	99.9'	RT	EB	SIGN AND POLE TO REMAIN	36" x 48"	_
E10-4	(SHARED POST)		729+79	47.8'	LT	LD	POST TO REMAIN	30 X 40	$\dashv$
	7	POST MOUNTED (GROUND)	129+19	47.0	LI	WD		0.411 4.011	_
E10-4a	EAST					WB	SIGN TO REMAIN	24" x 12"	_
E10-4b	INTERSTATE 94					WB	SIGN TO REMAIN	24" x 24"	
E10-4c	DIRECTIONAL ARROW					WB	SIGN TO REMAIN	21" x 15"	_
E10-5	(SHARED POST)	POST MOUNTED (METAL FENCE)	732+67	43.7'	LT		POST TO REMAIN		4
E10-5a	EAST					WB	SIGN TO REMAIN	24" x 12"	_
E10-5b	INTERSTATE 94					WB	SIGN TO REMAIN	24" x 24"	_
E10-5c	ADVANCE TURN ARROW					WB	SIGN TO REMAIN	21" x 15"	
E10-6	YIELD	POST MOUNTED (GROUND)	734+55	66.5'	LT	WB	SIGN AND POST TO REMAIN	36" x 31"	
E10-7	(SHARED POST)	POST MOUNTED (GROUND)	734+67	31.5'	LT		POST TO REMAIN		
E10-7a	DO NOT ENTER					EB	SIGN TO REMAIN	30" x 30"	7
E10-7b	YIELD					WB	SIGN TO REMAIN	36" x 31"	٦
E10-8	MERGE	POST MOUNTED (GROUND)	734+91	42.3'	RT	EB	SIGN PANEL ASSEMBLY TO BE REMOVED	36" x 36"	٦
E10-9	WRONG WAY	MOUNTED ON STREET LIGHT POLE	734+92	110.1'	LT	WB	SIGN AND POLE TO REMAIN	36" x 36"	_
E10-10	MERGE	POST MOUNTED (OUT OF GROUND)	735+08	32.8'	LT	WB	SIGN PANEL ASSEMBLY TO BE REMOVED	36" x 36"	_
E10-11	WRONG WAY	POST MOUNTED (GROUND)	735+34	76.6'	LT	EB	SIGN AND POST TO REMAIN	36" x 36"	_
E10-12	(SHARED POST)	POST MOUNTED (GROUND)	735+40	38.5'	RT		SIGN PANEL ASSEMBLY TO BE RELOCATED		$\dashv$
E10-12a	STOP SIGN	I OST MODIVIED (ONOGNO)	733140	30.3	IXI	NB	SIGN PANEL TO BE REMOVED	36" x 36"	-
E10-12b	DO NOT ENTER					EB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	36" x 36"	_
E10-13	AUTHORIZED VEHICLES ONLY	DUAL POST MOUNTED (CROUND)	735+52	73.9'	DT		SIGN PANEL TO BE RELOCATED WITH ASSEMBLT		_
		DUAL POST MOUNTED (GROUND)			RT	NB		36" x 24"	4
E10-14	(SHARED POST)	POST MOUNTED (GROUND)	735+54	64.9'	RT	ND	SIGN PANEL ASSEMBLY TO BE RELOCATED ON NEW LIGHT POLE	0011 0011	$\exists$
E10-14a	STOP SIGN					NB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	36" x 36"	_
E10-14b	DO NOT ENTER					WB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	36" x 36"	4
E10-15	(SHARED POST)	POST MOUNTED (GROUND)	735+72	63.5'	RT		SIGN PANEL ASSEMBLY TO BE RELOCATED		_
E10-15a	RESERVED PARKING HANDICAP					NB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	12" x 18"	_
E10-15b	\$250 FINE					NB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	12" x 6"	_
E10-16	140	POST MOUNTED (GROUND)	735+81	40.5'	LT	WB	SIGN AND POST TO REMAIN	12" x 6"	
E10-17	(SHARED POST)	POST MOUNTED (GROUND)	735+91	61.8'	RT		SIGN PANEL ASSEMBLY TO BE RELOCATED		
E10-17a	RESERVED PARKING HANDICAP					NB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	12" x 18"	
E10-17b	\$250 FINE					NB	SIGN PANEL TO BE RELOCATED WITH ASSEMBLY	12" x 6"	
E10-18	NO PARKING ANY TIME	POST MOUNTED (GROUND)	736+40	43.2'	RT	NB	SIGN PANEL ASSEMBLY TO BE RELOCATED	12" x 18"	٦
E10-19	(SHARED POST)	MOUNTED ON STREET LIGHT POLE	736+46	39.7'	LT		POLE TO REMAIN		
E10-19a	JCT					WB	SIGN TO REMAIN	24" x 15"	
E10-19b	EAST					WB	SIGN TO REMAIN	24" x 12"	7
	INTERSTATE 94					WB	SIGN TO REMAIN	24" x 24"	
E10-20	ONE WAY	POST MOUNTED (GROUND)	736+96	35.7'	RT	NB	SIGN PANEL ASSEMBLY TO BE RELOCATED	24" x 30"	
E10-21	NO PARKING	POST MOUNTED (GROUND)	737+02	36.5'	RT	NB	SIGN PANEL ASSEMBLY TO BE REMOVED	12" x 18"	_
E10-22	ERICKSON WOODS	DUAL WOOD POSTS	737+99	54.6'	LT	WB	SIGN AND POST TO REMAIN	96" x 25"	_
E10-23	STOP SIGN	POST MOUNTED (GROUND)	737133	57.0'	LT	SB	SIGN AND POST TO REMAIN	30" x 30"	_
	5 STAR IMPORTS AUTO REPAIR	, ,			_		SIGN AND POST TO REMAIN		_
E10-24		STONE BASE	738+75	71.3'	RT	EB		72" x 49"	_
E10-25	SPEED LIMIT 35	MOUNTED ON STREET LIGHT POLE	739+10	38.6'	RT	EB	SIGN AND POLE TO REMAIN	30" x 36"	-
E10-26	(SHARED POST)	POST MOUNTED (GROUND)	739+14	42.4'	RT		POST TO REMAIN		_
E10-26a	WILLOW RD (2 SIGN PANELS BACK TO BACK)					NB/SB	SIGN TO REMAIN	24" x 10"	_
E10-26b	LINDER AVE (2 SIGN PANELS BACK TO BACK)					EB/WB	SIGN TO REMAIN	24" x 10"	$\perp$
	43 (STA 493+00 TO STA 505+00)								_
E11-1	NO LEFT TURN	POST MOUNTED (LANDSCAPED ISLAND)	502+52	58.5'	RT	WB	SIGN AND POST TO REMAIN	36" x 36"	_
E11-2	HOLY SPIRIT MISSIONARY SISTERS	DUAL POST MOUNTED (GROUND)	502+77	67.3'	RT	NB	SIGN AND POST TO REMAIN	126" x 27"	
E11-3	STOP SIGN	POST MOUNTED (GROUND)	502+86	46.4'	RT	WB	SIGN AND POST TO REMAIN	36" x 36"	_]
E11-4	ONE WAY	POST MOUNTED (LANDSCAPED MEDIAN)	502+96	4.0'	RT	WB	SIGN AND POST TO REMAIN	36" x 36"	7
E11-5	RIGHT LANE MUST TURN RIGHT	POST MOUNTED (GROUND)	503+65	48.0'	LT	SB	SIGN AND POST TO REMAIN	30" x 30"	

FILE NAME =	USER NAME = BAWitort	DESIGNED	-	JLV	REVISED	-
g:\chll\0158\road\Sheets\D160T35-SHT-S1G	N-SCHØ8.dgn	DRAWN	-	MTS	REVISED	-
	PLOT SCALE = 40.000 '/ in.	CHECKED	-	RCB	REVISED	-
	PLOT DATE = 11/1/2012	DATE	-	10/31/2012	REVISED	-

## STATE OF ILLINOIS DEPARTMENT OF TRANSPORTATION

				P. SE	SECTION		TOTAL SHEETS	TOTAL SHEE HEETS NO.	
SIGN SCHEDULE			JLE 305	5 (1920.01,1518	,2022&1922.4B)R	COOK	919	296	
					CONTRACT	NO. 60	T35		
	SCALE: N.T.S	SHEET NO. 296 OF 919 SHEETS	FED.	FED. ROAD DIST. NO. 1 ILLINOIS FED. AID PROJECT					

## NOTE:

- 1. SIGN SHALL BE RE-ERECTED ACCORDING TO ARTICLE 107.25 OF THE STANDARD SPECIFICATION (PROTECTION AND RESTORATION OF TRAFFIC SIGNS). ADDITIONAL SIGNS THAT HAVE NOT BEEN SURVEYED BUT ARE OBSCURED BY CONSTRUCTION OPERATIONS SHALL ALSO BE RE-ERECTED ACCORDING TO ARTICLE 107.25.
- 2. ALL EXISTING PRIVATE SIGNS WITHIN THE STATE ROW THAT INTERFERE WITH CONSTRUCTION OPERATIONS WILL BE REMOVED AND REPLACED BY OTHERS. THE CONTRACTOR SHALL NOTIFY THE OWNERS PRIOR TO THE START OF CONSTRUCTION.
- 3. EXISTING SIGN PANEL AND ASSEMBLY TO BE REMOVED SHALL BE DELIVERED TO AN IDOT MAINTENANCE YARD SPECIFIED BY THE ENGINEER.