



CPT 3 RRS 0.60 BELOW PAV. @ @ STUENKEL & RIDGELAND

TIE 1 47.04 PK NAIL @ PC @ SEX OF RIDGELAND & STUENKEL RD

TIE 2 45.36 TO RRS IN W. FACE OF PP @ SWX RIDGELAND & STUENKEL RD

TIE 3 MAG NAIL 5.20 N. OF RRS

CPT 20 IRC

TIE 1 NEX OF HEAD WALL ON W. SIDE OF S. BOUND LANE OF I-55 (40.21)

TIE 2 8.40 PK NAIL E ON W EDGE OF S. BOUND LANE

TIE 3 21.19 PK NAIL ON W. EDGE OF S. BOUND LANE

CPT 18 IR W/ CENTER PUNCH

TIE 1 20.32 MAG NAIL W. EDGE OF PAV. W. SIDE OF GUARD RAIL S. BOUND LANE OF I-57 N. OF STUENKEL RD

TIE 2 43.89 TOP CENTER OF CONE ROW MARKER

TIE 3 20.84 MAG NAIL W. EDGE OF PAV. W. SIDE OF GUARD RAIL S. BOUND LANE.

TYLIN INTERNATIONAL	USER NAME	DESIGNED	BES	REVISED	
	PLOT SCALE	DRAWN	BES	REVISED	
	PLOT DATE	CHECKED	JPM	REVISED	
		DATE	05/10/2013	REVISED	

STATE OF ILLINOIS
DEPARTMENT OF TRANSPORTATION

STUENKEL ROAD AT I-57 RIDGELAND AVENUE TO CENTRAL AVENUE
SURVEY TIES FOR CONTROL POINTS

SCALE: N.T.S. SHEET 4 OF 5 SHEETS STA. TO STA.

F.A.J. RTE. 57	SECTION 99-1H8-RI	COUNTY WILL	TOTAL SHEETS 679	SHEET NO. 34
CONTRACT NO. 60L69				ILLINOIS FED. AID PROJECT