

GENERAL NOTES

- 1. THE CONTRACTOR SHALL MAINTAIN ONE LANE OF TRAFFIC FLOW IN EACH DIRECTION AT ALL TIMES DURING CONSTRUCTION, ALLOWABLE HOURS FOR LANE CLOSURES ARE 9:00 AM TO 3:00 PM.
- 2. TEMPORARY TRAFFIC SIGNALS SHALL BE PROVIDED AS SHOWN ON THE PLANS.
- 3. THE CONSTRACTOR SHALL USE TEMPORARY PAVEMENT MARKING FOR TEMPORARY LANE MARKINGS ON ALL PAVEMENT SURFACES.
- 4. 4" SOLID WHITE LINES SHALL BE USED TO DEFINE OUTSIDE LANE LINES DURING MAINTENANCE OF TRAFFIC.
- DOUBLE 4" SOLID YELLOW LINE SHALL BE USED TO SEPARATE OPPOSING TRAFFIC UNLESS OTHERWISE INDICATED ON THE PLANS.
- 6. ACCESS TO ABUTTING PROPERTIES, COMMERCIAL ENTRANCES, ZACHARY DRIVE, ABERDEEN DRIVE, RANKIN DRIVE, BORIO DRIVE, RYAN DRIVE, GASKIN DRIVE, AND GRAND HAVEN CIRCLE SHALL BE PROVIDED AND MAINTAINED DURING CONSTRUCTION. TEMPORARY ACCESS SHALL BE PAID FOR PER UNIT EACH BY THE PAY ITEMS PROVIDED.
- 7. CONSTRUCTION SIGN PANELING AND ARROW BOARD SHALL BE INCLUDED TO THE COST OF TRAFFIC CONTROL AND PROTECTION.
- 8. EXISTING PAVEMENT MARKINGS WHICH CONFLICT WITH REVISED TRAFFIC PATTERNS SHALL BE OBLITERATED. PAVEMENT MARKINGS WHICH HAVE BEEN REMOVED IN TAPER AREAS OUTSIDE OF PROJECT LIMITS SHALL BE REPLACED.

TYPICAL SECTION LEGEND

WORK ZO

- TYPE II BARRICADES SPACED PER IDOT HIGHWAY STANDARDS WITH STEADY BURNING LIGHTS. THE CONTRACTOR SHALL PROVIDE AND INSTALL 2 WEIGHTED SANDBAGS ON EACH TYPE II BARRICADE USED ONE WEIGHTED SANDBAG ACROSS EACH BOTTOM RAIL).
- (2) INSTALL TEMPORARY CONCRETE BARRIER WHERE DROP-OFF HEIGHT BETWEEN TRAVEL LANES & CONSTRUCTION ZONE IS GREATER THAN 12 INCHES. SEE MOT PLANS FOR LOCATION.
- (3) TEMPORARY CONCRETE BARRIER

REVISIONS NAME DAT	ILLINOIS DEPARTMENT OF TRANSPORTATION	
Management of Paragement of the State of the		CK ROAD ENANCE OF TRAFFIC
		SECTIONS
	SCALE: N.T.S.	DRAWN BY CJO
	DATE APRIL, 2011	CHECKED BY MFB

179766\cadd\drawings\032MOTTupsec.dgn