


**ROAD CLOSURE PLAN**

**MAINTENANCE OF TRAFFIC GENERAL NOTES**

- 1.) ALL SIGNING SHALL BE IN ACCORDANCE WITH THE APPLICABLE PROVISIONS OF THE STATE OF ILLINOIS "STANDARD SPECIFICATIONS FOR ROAD AND BRIDGE CONSTRUCTION" ADOPTED JANUARY 1, 2007, THE DETAILS IN THESE PLANS AND THE LATEST EDITION OF THE STATE OF ILLINOIS "MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES".
- 2.) ALL MAINTENANCE OF TRAFFIC SIGNS SHALL BE PROVIDED, PLACED AND MAINTAINED BY THE CONTRACTOR.
- 3.) THE CONTRACTOR SHALL PROCEED WITH THE WORK IN AN EXPEDIENT MANNER TO REDUCE THE TIME THAT THE CLOSURE IS IN EFFECT.
- 4.) THE ENGINEER SHALL BE NOTIFIED IN WRITING AT LEAST TWO WEEKS PRIOR TO THE DAY THAT THE ROAD IS TO BE CLOSED. THE ENGINEER WILL CONTACT THE BUREAU OF OPERATIONS.
- 5.) THE CONTRACTOR SHALL SUPPLY TO THE ENGINEER THE NAMES AND PHONE NUMBERS OF HIS REPRESENTATIVES ON THE CONSTRUCTION SITE AND HIS REPRESENTATIVE RESPONSIBLE FOR SIGNING AND MAINTENANCE PRIOR TO THE START OF WORK.
- 6.) LONGITUDINAL DIMENSIONS SHOWN ON THESE PLANS MAY BE ADJUSTED TO FIT FIELD CONDITIONS AS DIRECTED BY THE ENGINEER.
- 7.) THE ROAD SHALL NOT BE CLOSED UNTIL ALL SIGNING IS ERECTED IN ACCORDANCE WITH TRAFFIC STANDARD BLR-21/BLR-22, THE ROAD CLOSURE PLAN, AND AS APPROVED BY THE ENGINEER.
- 8.) ALL EXISTING SIGNING THAT IS NOT APPLICABLE WHILE THE ROAD CLOSURE IS IN EFFECT SHALL BE COMPLETELY COVERED BY THE CONTRACTOR. COSTS FOR COVERING EXISTING SIGNS SHALL BE CONSIDERED INCLUDED IN THE COST OF THE TRAFFIC CONTROL.
- 9.) ALL ROAD CLOSURE SIGNS SHALL BE POST MOUNTED (4" X 4" WOODEN POSTS), AS SPECIFIED IN THE SPECIAL PROVISIONS.
- 10.) ALL ROAD CLOSURE SIGNING EXCEPT REGULATORY SIGNS SHALL HAVE BLACK LEGENDS ON FLUORESCENT ORANGE BACKGROUNDS AND STANDARD BLACK BORDERS. ALL ROAD CLOSURE SIGNS SHALL BE NEW OR LIKE NEW CONDITION. ALL FLUORESCENT ORANGE SIGNS SHALL BE 48" X 48" IN SIZE.
- 11.) THE SIZE OF ALL SIGNS NOT SPECIFIED IN THESE PLANS SHALL BE AS REQUIRED BY THE "ILLINOIS MANUAL ON UNIFORM TRAFFIC CONTROL DEVICES", AND APPLICABLE TRAFFIC STANDARDS.
- 12.) AS A MINIMUM, ALL AMBER FLASHING LIGHTS THAT ARE REQUIRED FOR THE CLOSURE SIGNING SHALL MEET THE REQUIREMENTS FOR TYPE A- LOW INTENSITY FLASHING LIGHTS PER ARTICLE 1084.01 OF THE STANDARD SPECIFICATIONS. ALL LIGHTS SHALL OPERATE DURING HOURS OF DARKNESS. ONLY LIGHTS THAT HAVE BEEN APPROVED BY THE ILLINOIS DEPARTMENT OF TRANSPORTATION SHALL BE USED.
- 13.) THE TYPE III BARRICADES USED AT POINTS OF CLOSURE TO THRU TRAFFIC ONLY SHALL NOT EXCEED 8 FEET IN WIDTH FOR A SINGLE APPROACH LANE. ALL BARRICADES AT THESE LOCATIONS SHALL HAVE REFLECTORIZED STRIPING ON BOTH SIDES OF THE BARRICADE.
- 14.) THE "ROAD CLOSED" SIGN ON A TYPE III BARRICADE SHALL BE MOUNTED ACCORDING TO STANDARD 702001. ALL TYPE III BARRICADES SHALL HAVE TWO AMBER TYPE A - LOW INTENSITY FLASHING LIGHTS.
- 15.) CONSTRUCTION EQUIPMENT SHALL NOT BE PARKED IMMEDIATELY BEHIND THE TYPE III BARRICADES DURING NON-WORKING HOURS. IN ANY EVENT, ARTICLES, 701 THRU 703 OF THE STANDARD SPECIFICATIONS SHALL APPLY.
- 16.) THE CONTRACTOR SHALL MAINTAIN ACCESS TO ALL PRIVATE DRIVEWAYS AND FIELD ENTRANCES DURING PERIODS OF CONSTRUCTION.
- 17.) FOR STABILIZATION, ALL TYPE III BARRICADES SHALL REQUIRE A MINIMUM OF FOUR SAND BAGS PER BARRICADE.
- 18.) THIS WORK WILL BE PAID FOR AT THE CONTRACT LUMP SUM PRICE FOR "TRAFFIC CONTROL AND PROTECTION (SPECIAL)" WHICH PRICE SHALL INCLUDE PLACEMENT AND MAINTENANCE OF ALL TRAFFIC CONTROL ITEMS AS SHOWN IN THESE PLANS AND NO ADDITIONAL COMPENSATION SHALL BE ALLOWED.



R11-3  
60"X30"

**SIGN PANEL No. ①**



W20-3(0)-48  
POST MOUNTED  
W/LIGHT

**SIGN PANEL No. ②**



W20-3(0)-48  
POST MOUNTED  
W/LIGHT

**SIGN PANEL No. ③**



R11-4

**SIGN PANEL No. ④**

WITH TYPE III STAGGERED BARRICADES (PER STANDARD 702001 FOR "ROAD CLOSED TO THRU TRAFFIC")



R11-2

**SIGN PANEL No. ⑤**

WITH TYPE III STAGGERED BARRICADES (PER STANDARD 702001 FOR "ROAD CLOSED TO ALL TRAFFIC")

**LEGEND**

TYPE III BARRICADE W/FLASHING LIGHTS

POST MOUNTED SIGNS WITH PANEL DESIGNATION

REVISIONS	
NAME	DATE

ILLINOIS DEPARTMENT OF TRANSPORTATION

**MAINTENANCE OF TRAFFIC ROAD CLOSURE PLAN**

DATE 3/03  
DRAWN BY BKB  
CHECKED BY RMD