

Midwest Testing Services, Inc.
3705 Progress Blvd.
Peru, IL 61354

BORING LOG
Sheet 1 of 2

Phone: 815-223-6696
Fax: 815-223-6659
e-mail: mts37@comcast.net

Client: Farnsworth Group, Inc.
Project Name: Section 09-20110-02-BR Pike Road District
Project Site: Livingston County, Illinois

Boring No. B-2
Surface Elev. 668.01
Auger Depth 30' Rotary Depth NA
Start Date 06/03/11 Finish Date 06/03/11

Location: 6' north of centerline of existing roadway
and 40' east of center of existing bridge

(DEPTH) *ELEV.	DESCRIPTION OF MATERIALS	Sample Log	Depth in feet	SAMPLES					DRILLED BY	REMARKS
				Sample No.	Sample Type	Qu (TSF)	N Value (Blows)	Bulge / Shear		
668.01									Randy Safranski Diedrich D-120	
667.01	Stiff Black And Brown Clay		1							
666.01			2							
665.01			3	1	SS	1.1	6	B	23	
664.01			4							
663.01	Stiff Black Clay		5							
662.01			6	2	SS	1.7	10	B	22	
661.01	Very Stiff Brown Clay		7							
660.01			8	3	SS	2.0	11	B	19	
659.01	Very Stiff Brownish Gray Clay Till		9							
658.01			10	4	SS	2.9	20	B	16	
657.01			11							
656.01	Hard Gray Clay Till		12							
655.01			13	5	SS	3.3	22	B	16	
654.01	Very Dense Gray Shale		14							
653.01			15	6	SS	4.7	25	B	13	
652.01			16							
651.01			17							
650.01			18	7	SS	—	100 3"	—	16	
649.01			19							
648.01			20	8	SS	—	100 2"	—		

Groundwater Data: Static water level after auger removal - elevation 656.01.
Comments:

Midwest Testing Services, Inc.
3705 Progress Blvd.
Peru, IL 61354

BORING LOG
Sheet 2 of 2

Phone: 815-223-6696
Fax: 815-223-6659
e-mail: mts37@comcast.net

Client: Farnsworth Group, Inc.
Project Name: Section 09-20110-02-BR Pike Road District
Project Site: Livingston County, Illinois

Boring No. B-2
Surface Elev. 668.01
Auger Depth 30' Rotary Depth NA
Start Date 06/03/11 Finish Date 06/03/11

Location: 6' north of centerline of existing roadway
and 40' east of center of existing bridge

(DEPTH) *ELEV.	DESCRIPTION OF MATERIALS	Sample Log	Depth in feet	SAMPLES					DRILLED BY	REMARKS
				Sample No.	Sample Type	Qu (TSF)	N Value (Blows)	Bulge / Shear		
647.01									Randy Safranski Diedrich D-120	
646.01	Very Dense Gray Shale With Limestone Stringers (Drilled With Rock Bit)		22							
645.01			23							
644.01			24							
643.01			25							
642.01			26							
641.01			27							
640.01			28							
639.01			29							
638.01			30							
637.01			31							
636.01			32							
635.01			33							
634.01			34							
633.01			35							
632.01			36							
631.01			37							
630.01			38							
629.01		39								
628.01		40								
627.01		41								

Groundwater Data: Static water level after auger removal - elevation 656.01.
Comments:



DESIGNED - CEE	REVISION
CHECKED - JML	REVISION
DRAWN - DJM	REVISION
DATE - 02/06/12	CHECKED - MSW
	REVISION

STATE OF ILLINOIS
DEPARTMENT OF TRANSPORTATION

SOIL BORING LOGS

SHEET NO. B9 OF 9 SHEETS

T.R.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
169	09-20110-02-BR	LIVINGSTON	17	14
CONTRACT NO. 87496			ILLINOIS FED. AID PROJECT	