

Midwest Testing Services, Inc.
3705 Progress Blvd.
Peru, IL 61354

BORING LOG

Sheet 1 of 4

Phone: 815-223-6696
Fax: 815-223-6659
e-mail: mts37@comcast.net

Client: Hutchison Engineering, Inc.
Project Name: Section 11-07119-00-BR TR-55
Project Site: Fairfield Township Bureau County, Illinois


Boring No. B-2
Surface Elev. 629.30
Auger Depth 76' Rotary Depth NA
Start Date 12/03/11 Finish Date 12/03/11

Location: 10' Left Station 20+30

(DEPTH) ELEV.	DESCRIPTION OF MATERIALS	Graphic Log	Depth in feet	SAMPLES					DRILLED BY		
				Sample No.	Sample Type	Qu (TSF)	N Value (Blows)	Bulge / Shear	Moisture (%)	Dry Density (PCF)	REMARKS
629.30											
628.30			1								
627.30			2								
626.30	Loose Black And Brown Silty Loam		3	1	SS	--	7	--	18		
625.30			4								
624.30			5								
623.30			6	2	SS	--	6	--	15		
622.30			7								
621.30	Loose Brown Sandy Loam		8	3	SS	--	6	--	17		
620.30			9								
619.30	Very Loose Brown Sandy Loam		10	4	SS	--	3	--	--		
618.30			11								
617.30	Loose Brown Very Fine Sand		12								
616.30			13	5	SS	--	8	--	--		
615.30			14								
614.30	Medium Brown Very Fine Sand		15	6	SS	--	13	--	--		
613.30			16								
612.30			17								
611.30			18	7	SS	--	11	--	--		
610.30			19								
609.30			20	8	SS	--	10	--	--		

Groundwater Data: Static water level after auger removal - elevation 619.0

Comments:



Midwest Testing Services, Inc.
3705 Progress Blvd.
Peru, IL 61354

BORING LOG

Sheet 2 of 4

Phone: 815-223-6696
Fax: 815-223-6659
e-mail: mts37@comcast.net

Client: Hutchison Engineering, Inc.
Project Name: Section 11-07119-00-BR TR-55
Project Site: Fairfield Township Bureau County, Illinois

Boring No. B-2
Surface Elev. 629.30
Auger Depth 76' Rotary Depth NA
Start Date 12/03/11 Finish Date 12/03/11

Location: 10' Left Station 20+30

(DEPTH) ELEV.	DESCRIPTION OF MATERIALS	Graphic Log	Depth in feet	SAMPLES					DRILLED BY		
				Sample No.	Sample Type	Qu (TSF)	N Value (Blows)	Bulge / Shear	Moisture (%)	Dry Density (PCF)	REMARKS
608.30											
607.30			22								
606.30			23	9	SS	--	12	--	--		
605.30			24								
604.30			25								
603.30			26	10	SS	--	14	--	--		
602.30			27								
601.30			28								
600.30			29								
599.30			30								
598.30			31	11	SS	--	13	--	--		
597.30			32								
596.30	Medium Gray Very Fine Sand		33								
595.30			34								
594.30			35								
593.30			36	12	SS	--	12	--	--		
592.30			37								
591.30			38								
590.30			39								
589.30			40								
588.30			41	13	SS	--	10	--	--		

Groundwater Data: Static water level after auger removal - elevation 619.0

Comments:

*SOIL BORINGS
BUREAU COUNTY
SECTION 11-07119-00-BR
T.R. 55 OVER UNION DITCH*

SHEET NO. 10 11 SHEETS	ROUTE NO.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
	TR 55	11-07119-00-BR	BUREAU	21	16
	S.N. 006-4096		CONTRACT NO. 87499		
	FED. ROAD DIST. NO. 7 ILLINOIS		FED. AID PROJECT BRS-0011(083)		