

F.A. - RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
74	(72-7)R-3	PEORIA	1360	21
STA.		TO STA.		
FED. ROAD DIST. NO.		ILLINOIS FED. AID PROJECT		

AmerenCILCO (GAS)

Route	Offset	Location	Type of Utility	Type of Conflict	Disposition
I-74 EB	49m Rt. to 66m Lt.	142+872 ± to 142+874 ±	6" Gas Main	Drainage	Abandoned/ Remove During Construction
I-74 EB	8m Lt.	144+740 ±	12" Gas Main	Storm Sewer	Caution
I-74 EB	19m Rt.	14+742 ±	12" Gas Main	Drop Structure	Caution
US 150 (War Memorial Dr.)	7m Rt. to 30m Rt.	39+353	Buried Gas Main	Curb & Gutter/ Storm Sewer	Relocate
US 150 (War Memorial Dr.)	25m Rt. to 25m Rt.	39+353 to 39+450	Buried Gas Main	Curb & Gutter/ Storm Sewer	Relocate
US 150 (War Memorial Dr.)	25m Rt. to 25m Rt.	39+609 to 39+618	Buried Gas Main	Rip Rap	Relocate
US 150 (War Memorial Dr.)	50m Lt. to 62m Lt.	39+690 to 39+720	Buried Gas Main	Rip Rap	Relocate
US 150 (War Memorial Dr.)	41m Rt. to 45m Rt.	39+950 to 39+970	Buried Gas Main	Storm Sewer	Relocate
Ramp B-3	23m Rt.	10+750 to 10+760	Buried Gas Main	Storm Sewer	Relocate
US 150 (War Memorial Dr.)	32m Lt. to 32m Lt.	40+385 to 40+398	Buried Gas Main	Storm Sewer	Relocate

City of Peoria

Route	Offset	Location	Type of Utility	Type of Conflict	Disposition
US 150 (War Memorial Dr.)	17m Lt. to 21m Lt.	39+190 to 39+396	Buried Telephone	Lighting Foundations	Relocate
US 150 (War Memorial Dr.)	19m Lt. to 19m Lt.	39+190 to 39+197	Buried Telephone	Lighting Foundations	Relocate
US 150 (War Memorial Dr.)	20m Lt. to 19m Lt.	39+444 to 39+500	Buried Telephone	Curb & Gutter	Relocate
US 150 (War Memorial Dr.)	22m Lt. to 14m Lt.	39+685 to 39+720	Buried Telephone	Ramp B-3	Relocate
US 150 (War Memorial Dr.)	20m Lt. to 22m Lt.	39+954 to 39+974	Buried Telephone	Storm Sewer	Relocate
US 150 (War Memorial Dr.)	14m Lt.	40+325 to 40+485	Buried Telephone	Lighting Foundations	Caution

GPSD

Route	Offset	Location	Type of Utility	Type of Conflict	Disposition
I-74 EB	48m Lt.	142+790 ±	Clean Out	Earthwork	Caution
I-74 EB	48m Lt.	142+865 ±	Manhole	Pavement	Abandon
I-74 EB	48m Lt. to 47m Lt.	142+865 ± to 142+889 ±	12" C.I. Sanitary Sewer Main	Under Pavement	Abandon
I-74 EB	60m Lt. to 47m Lt.	142+885 ± to 142+889 ±	12" D.I.P. Sanitary Sewer Main	Pavement/Wall	Abandon
I-74 EB	47m Lt.	142+889 ±	Manhole	Pavement	Abandon/ Remove
I-74 EB	47m Lt. to 50m Lt.	142+889 ± to 142+980 ±	12" C.I. Sanitary Sewer Main	Pavement/Wall	Abandon
I-74 EB	50m Lt.	142+980 ±	Manhole	Cut	Abandon/ Remove
I-74 EB	45m Lt.	143+060 ±	Manhole	Cut	Abandon/ Remove
I-74 EB	5m Lt.	143+326 ±	24" Sanitary Sewer Main	Temp. Soil Ret. System	Caution
I-74 EB	23m Rt.	143+360 ±	24" Sanitary Sewer Main	Manhole	Caution
I-74 EB	23m Rt.	143+361 ±	24" Sanitary Sewer Main	Storm Sewer	Caution
I-74 EB	37m Rt.	14+792 ±	Manhole	Manhole	Caution
Ramp A-3 (Baseline)	12m Rt. to 8m Rt.	10+550 to 10+625	Sanitary Main	Fill	Relocate
Mainline WB	42m Lt.	143+905	Sanitary Manhole	Fill	Adjust
Mainline WB	42m Lt. to 41m Lt.	143+905 to 144+120	Sanitary Main	Cut	Caution
Ramp B-3 (Baseline)	10m Rt. to 32m Lt.	11+065 to 11+030	Sanitary Main	Proposed Ramp/ Culvert	Caution
Ramp B-3 (Baseline)	32m Lt.	11+036	Manhole	Ditch Cut, Rip Rap	Adjust During Construction
War Memorial Drive	0m Lt. to 30m Lt.	39+874 to 39+900	Sanitary Main	Storm Sewer	Caution

REVISIONS	
NAME	DATE

ILLINOIS DEPARTMENT OF TRANSPORTATION  
STATUS OF UTILITIES  
TO BE ADJUSTED  
FAI ROUTE 74 (I-74) (WB)

DATE 11/12/04  
DRAWN BY CADD  
CHECKED BY MWP

