COUNTY SHEETS NO.

TAZEWELL /366 /68 F.A.I. RTE. SECTION TO STA. STA. FED. ROAD DIST. NO. ILLINOIS FED. AID PROJECT VARIES 1.413 m TO 3.400 *(90-11)R-2;90(13,14,14-1)R-1 VARIES 14.788 m TO 13.948 m VARIES 1.000 m TO 3.464 m 3.300 m 3.300 m 3.600 m 3.600 m 3.300 m <u></u> 3.300 m NORTHBOUND NORTHBOUND NORTHBOUND THRU SOUTHBOUND SOUTHBOUND THRU 5.0% MAX TEMPORARY PAVEMENT MARKING LINE - 100 mm, WHITE SKIP-DASH PLACE TEMPORARY PAVEMENT STA. 2+663 TO STA. 2+728 FOR ACCESS TO ALTORFER LANE TEMPORARY PAVEMENT MARKING LINE - 150 mm, WHITE BARRICADES OR DRUMS WITH MONO DIRECTIONAL STEADY BURN LIGHTS TEMPORARY PAVEMENT PLACED AT END OF STAGE 3A-2d TEMPORARY PAVEMENT MARKING LINE - 100 mm, WHITE TEMPORARY PAVEMENT MARKING LINE - 100 mm, WHITE SKIP-DASH TEMPORARY PAVEMENT MARKING LINE - 100 mm, YELLOW TEMPORARY PAVEMENT MARKING LINE - 100 mm, YELLOW BARRICADES OR DRUMS WITH MONO DIRECTIONAL STEADY BURN LIGHTS 7B NORTH MAIN ST MOT TYPICAL SECTION NO. 7B STA. 2+643.696 TO STA. 2+728.020 VARIES 17.675 m TO 13.300 m 3.400 m VARIES 3.600 m TO 0 m 3.300 m 3.300 m 3.300 m 3.600 m _ 3.600 m 3.300 m ___ 3.300 m SOUTHBOUND SOUTHBOUND NORTHBOUND NORTHBOUND THRU ★ THIS 3.300 m BREAKOVER AREA SHALL NOT EXCEED AN 5% GRADE. 5.0% MAX PLACE TEMPORARY PAVEMENT STA. 2+728 TO STA. 2+800 FOR ACCESS TO ALTORFER LANE TEMPORARY PAVEMENT MARKING LINE - 100 mm, WHITE SKIP-DASH TEMPORARY PAVEMENT PLACED DURING STAGE 3A-2 BARRICADES OR DRUMS WITH MONO DIRECTIONAL STEADY BURN LIGHTS TEMPORARY PAVEMENT MARKING LINE - 100 mm, DOUBLE YELLOW TEMPORARY PAVEMENT MARKING LINE - 100 mm, WHITE TEMPORARY PAVEMENT MARKING LINE - 300 mm, YELLOW DIAGONALS TEMPORARY PAVEMENT MARKING LINE - 100 mm, WHITE SKIP-DASH NORTH MAIN ST MOT TYPICAL SECTION NO. 8B STA. 2+728.020 TO STA. 2+800.000 ILLINOIS DEPARTMENT OF TRANSPORTATION FAI ROUTE 74 (I-74) MAINTENANCE OF TRAFFIC

URS URS CORPORATION CHICAGO, ILLINOIS

STAGE 3A-3 ILL. 116-U.S. 150-NORTH MAIN ST. TYPICAL SECTIONS 7B & 8B DRAWN BY MRF CHECKED BY RTG DATE 12/20/2004