RTÉ.	SECTION			COUNTY			SHEETS	NO.
303	131B	(1&2)	BR	ı	MoHEN	<b>IRY</b>	107	29
STA. TO STA.								
FED. RO	AD DIST	. NO.	ILLIN	OIS	FED.	AID	PROJECT	

CONTRACT NO. 60B83

## STORM WATER POLLUTION PREVENTION PLAN (CONTINUED)

## MISCELLANEOUS

- 1. TEMPORARY EROSION CONTROL SEEDING SHALL BE APPLIED AT A RATE OF 100 LBS/ACRES.
- 2. STRAW BALES, HAY BALES, PERIMETER EROSION BARRIER AND SLIT FENCES WILL NOT BE PERMITTED FOR TEMPORARY OR PERMANENT DITCH CHECKS. DITCH CHECKS SHALL BE COMPOSED OF AGGREGATES, SILT PANELS, ROLLED EXCELSIOR BLANKETS, URETHANE FOAM/GEOTEXTILE (SILT WEDGES), AND/OR ANY OTHER MATERIAL APPROVED BY THE EROSION AND SEDIMENT CONTROL COORDINATOR.
- 3. SEDIMENT COLLECTED DURING CONSTRUCTION BY THE VARIOUS TEMPORARY EROSION CONTROL SYSTEMS SHALL BE DISPOSED OF OFF THE SITE ON A REGULAR BASIS, AS DIRECTED BY THE ENGINEER. THE COST OF THIS MAINTENANCE SHALL BE PAID FOR AT THE CONTRACT UNIT PRICE PER CUBIC YARD FOR EARTH EXCAVATION FOR EROSION CONTROL.
- 4. ALL EROSION CONTROL PRODUCTS FURNISHED SHALL BE SPECIFICALLY RECOMMENDED BY THE MANUFACTURER FOR THE USE SPECIFIED IN THE EROSION CONTROL PLAN, PRIOR TO THE APPROVAL AND USE OF THE PRODUCT. THE CONTRACTOR SHALL SUBMIT TO THE ENGINEER A NOTARIZED CERTIFICATION BY THE PRODUCER STATING THE INTENDED USE OF THE PRODUCT AND THAT THE PHYSICAL PROPERTIES REQUIRED FOR THIS APPLICATION ARE MET OR EXCEEDED. THE CONTRACTOR SHALL PROVIDE MANUFACTURER INSTALLATION PROCEDURES TO FACILITATE THE ENGINEER IN CONSTRUCTION
- 5. ALL ITEMS SHALL BE CONSTRUCTED AS SHOWN IN THE PLANS OR ON STANDARD 280001. MAINTENANCE AND CLEANING OF THE EROSION CONTROL ITEMS BE INCLUDED IN THE RESPECTIVE EROSION CONTROL PAY ITEM.

	REVISIONS		ILLINOIS DEPARTMENT OF TRANSPORTATION			
	NAME	DATE	ILLINOIS DEFARIMENT OF TRANSPORTATION			
			EROSION AND SEDIME	NT CONTROL		
			ISTORM WATER POLLUTION	PREVENTION PLAN		
CHRISTIAN-ROGE & ASSOCIATES. INC.			IL. RTE. 17	73		
ENGINEERS-PLANNERS-SURVEYORS	***		12. 1/12. 1	'		
211 WEST WACKER DRIVE			1			
CHICAGO, ILLINOIS 60606			SCALE, NONE	DDAWN DV 105		

1-312-372-2023 FAX: 1-312-372-5274

DATE APRIL 16, 2007

DRAWN BY A.C.S. CHECKED BY S.J.P.