




ROUTE NO.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
FAS 389	93-00049-00-BR	PEORIA	99	42
FED. ROAD DIST. NO.	7	ILLINOIS	PROJECT:	BRS-0389(104)
CONTRACT NO. 89323				

SHEET 5 OF 13

<b>TELEPHONE</b> 309-673-2131 <small>TESTS • INVESTIGATIONS          ANALYSIS • DESIGN • EVALUATIONS          CONSULTATION • REPORTS • INSPECTIONS          ARBITRATION • EXPERT WITNESS TESTIMONY</small>		<b>WHITNEY &amp; ASSOCIATES</b> INCORPORATED 2406 West Nebraska Avenue PEORIA, ILLINOIS 61604-3193	<b>TELEFAX</b> 309-673-3050 <small>GEOTECHNICAL ENGINEERING          CONSTRUCTION QUALITY CONTROL          SUBSURFACE EXPLORATIONS          ENVIRONMENTAL INVESTIGATIONS          MONITORING WELL INSTALLATIONS          BUILT-UP ROOF INVESTIGATIONS          WELDER CERTIFICATIONS          INSURANCE INVESTIGATIONS</small>																					
<b>CLIENT:</b>  Mrs. Amy Benecke-MoLaren Peoria County Highway Department 6915 West Plank Road Peoria, Illinois 61604	<b>W&amp;A FILE NO.</b> 3755001 <b>DATE:</b> 08-27-04																							
<b>PROJECT:</b> Lancaster Road Bridge Section No. 93-00049-00-BR Peoria County, Illinois																								
<b>ROCK CORE SUMMARY</b> BORING B-3																								
<table border="1"> <thead> <tr> <th>SAMPLE DEPTH - FEET</th> <th>ROCK CLASSIFICATION</th> <th>CORE RECOVERY RATIO - %</th> <th>ROCK QUALITY DESIGNATION - %</th> <th>COMPRESSIVE STRENGTH PSI</th> </tr> </thead> <tbody> <tr> <td>10.0 - 15.0</td> <td>Sandstone</td> <td>76</td> <td>83</td> <td>3040</td> </tr> <tr> <td>15.0 - 20.0</td> <td>Sandstone</td> <td>92</td> <td>94</td> <td>2740</td> </tr> <tr> <td>20.0 - 25.0</td> <td>Sandstone</td> <td>80</td> <td>78</td> <td>3220</td> </tr> </tbody> </table>	SAMPLE DEPTH - FEET	ROCK CLASSIFICATION	CORE RECOVERY RATIO - %	ROCK QUALITY DESIGNATION - %	COMPRESSIVE STRENGTH PSI	10.0 - 15.0	Sandstone	76	83	3040	15.0 - 20.0	Sandstone	92	94	2740	20.0 - 25.0	Sandstone	80	78	3220	<p>Should you have any questions or comments whatsoever in regard to these test results, or any additional information is desired, please do not hesitate to contact me personally at your convenience.</p> <p>Respectfully submitted,          WHITNEY &amp; ASSOCIATES          (By)           Richard R. Whitney, P. E.</p>			
SAMPLE DEPTH - FEET	ROCK CLASSIFICATION	CORE RECOVERY RATIO - %	ROCK QUALITY DESIGNATION - %	COMPRESSIVE STRENGTH PSI																				
10.0 - 15.0	Sandstone	76	83	3040																				
15.0 - 20.0	Sandstone	92	94	2740																				
20.0 - 25.0	Sandstone	80	78	3220																				
RRW:rma	WHITNEY & ASSOCIATES PEORIA, ILLINOIS																							

<b>BORING NO.</b> B-04 <b>DATE</b> 8-16-04 <b>W. &amp; A. FILE NO.</b> 3755 <b>SHEET</b> 2 OF 5		<b>WHITNEY &amp; ASSOCIATES</b> INCORPORATED 2406 West Nebraska Avenue PEORIA, ILLINOIS 61604	<b>BORING LOG</b>																																																																																				
<b>PROJECT</b> LANCASTER ROAD BRIDGE; SEC# 93-00049-00-BR		<b>LOCATION</b> Peoria County, Illinois																																																																																					
<b>BORING LOCATION</b> Station 31+37; Centerline		<b>DRILLED BY</b> Fehl																																																																																					
<b>BORING TYPE</b> Hollow-Stein Auger		<b>WEATHER CONDITIONS</b> Partly Cloudy & Mild																																																																																					
<b>SOIL CLASSIFICATION SYSTEM</b> U. S. B. S. C.		<b>SEEPAGE WATER ENCOUNTERED AT ELEVATION</b> (-) 12.1 Ft.																																																																																					
<b>GROUND SURFACE ELEVATION</b> 513+		<b>GROUND WATER ELEVATION AT</b> - HRS.																																																																																					
<b>BORING DISCONTINUED AT ELEVATION</b> 487+		<b>GROUND WATER ELEVATION AT COMPLETION</b> (-) 12.8 Ft.																																																																																					
<table border="1"> <thead> <tr> <th>DESCRIPTION</th> <th>DEPTH IN FEET</th> <th>SAMPLE TYPE</th> <th>N</th> <th>Qp</th> <th>Qu</th> <th>Dd</th> <th>Mc</th> </tr> </thead> <tbody> <tr> <td>Brown SILTY CLAY LOAM Organic Topsoil</td> <td>6"</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>Medium, Brown SILTY CLAY</td> <td>04</td> <td>SS</td> <td>3 4 4(8)</td> <td>0.9</td> <td>0.8</td> <td>89</td> <td>28</td> </tr> <tr> <td>Stiff, Gray And Orange-Brown SILTY CLAY</td> <td>08</td> <td>SS</td> <td>3 4 4(7)</td> <td>1.2</td> <td>1.0</td> <td>95</td> <td>26</td> </tr> <tr> <td>Soft, Brown SANDY CLAY</td> <td>12</td> <td>SS</td> <td>2 3 4(7)</td> <td>0.5</td> <td>-</td> <td>-</td> <td>25</td> </tr> <tr> <td>Medium, Gray SILTY CLAY</td> <td>16</td> <td>SS</td> <td>3 4 2(6)</td> <td>0.8</td> <td>0.6</td> <td>94</td> <td>25</td> </tr> <tr> <td>Medium-Density, Gray And Orange- Brown, Fine-Grained SAND</td> <td>20</td> <td>SS</td> <td>5 6 7(13) 20 31 32(63)</td> <td>-</td> <td>-</td> <td>-</td> <td>17</td> </tr> <tr> <td>Very Dense, Gray And Orange-Brown, Weathered SANDSTONE</td> <td>24</td> <td>SS</td> <td>97/3*</td> <td>4.5+</td> <td>-</td> <td>-</td> <td>11</td> </tr> <tr> <td>Hard, Gray SANDSTONE</td> <td></td> <td>SS</td> <td>115/3*</td> <td>4.5+</td> <td>-</td> <td>-</td> <td>9</td> </tr> <tr> <td>EXPLORATORY BORING DISCONTINUED</td> <td></td> <td>SS</td> <td>106/2*</td> <td>4.5+</td> <td>-</td> <td>-</td> <td>9</td> </tr> </tbody> </table>	DESCRIPTION	DEPTH IN FEET	SAMPLE TYPE	N	Qp	Qu	Dd	Mc	Brown SILTY CLAY LOAM Organic Topsoil	6"							Medium, Brown SILTY CLAY	04	SS	3 4 4(8)	0.9	0.8	89	28	Stiff, Gray And Orange-Brown SILTY CLAY	08	SS	3 4 4(7)	1.2	1.0	95	26	Soft, Brown SANDY CLAY	12	SS	2 3 4(7)	0.5	-	-	25	Medium, Gray SILTY CLAY	16	SS	3 4 2(6)	0.8	0.6	94	25	Medium-Density, Gray And Orange- Brown, Fine-Grained SAND	20	SS	5 6 7(13) 20 31 32(63)	-	-	-	17	Very Dense, Gray And Orange-Brown, Weathered SANDSTONE	24	SS	97/3*	4.5+	-	-	11	Hard, Gray SANDSTONE		SS	115/3*	4.5+	-	-	9	EXPLORATORY BORING DISCONTINUED		SS	106/2*	4.5+	-	-	9	<p>N - BLOWS DELIVERED PER FOOT BY A 140 LB. HAMMER FALLING 30 INCHES          SS - SPLIT SPOON SAMPLE          ST - SHELBY TUBE SAMPLE</p> <p>Qp - CALIBRATED PENETROMETER READING - T.S.F.          Qu - UNCONFINED COMPRESSIVE STRENGTH - T.S.F.          Dd - NATURAL DRY DENSITY - P.C.F.          Mc - NATURAL MOISTURE CONTENT - %</p>						
DESCRIPTION	DEPTH IN FEET	SAMPLE TYPE	N	Qp	Qu	Dd	Mc																																																																																
Brown SILTY CLAY LOAM Organic Topsoil	6"																																																																																						
Medium, Brown SILTY CLAY	04	SS	3 4 4(8)	0.9	0.8	89	28																																																																																
Stiff, Gray And Orange-Brown SILTY CLAY	08	SS	3 4 4(7)	1.2	1.0	95	26																																																																																
Soft, Brown SANDY CLAY	12	SS	2 3 4(7)	0.5	-	-	25																																																																																
Medium, Gray SILTY CLAY	16	SS	3 4 2(6)	0.8	0.6	94	25																																																																																
Medium-Density, Gray And Orange- Brown, Fine-Grained SAND	20	SS	5 6 7(13) 20 31 32(63)	-	-	-	17																																																																																
Very Dense, Gray And Orange-Brown, Weathered SANDSTONE	24	SS	97/3*	4.5+	-	-	11																																																																																
Hard, Gray SANDSTONE		SS	115/3*	4.5+	-	-	9																																																																																
EXPLORATORY BORING DISCONTINUED		SS	106/2*	4.5+	-	-	9																																																																																
WHITNEY & ASSOCIATES PEORIA, ILLINOIS																																																																																							

SOIL BORINGS  
 PEORIA COUNTY  
 STRUCTURE NO. 072-3145