MITCHELLSVILLE RUDEMENT SALINE COUNTY HEROD DELWOOD POPE COUNTY HARDIN COUNTY EDDYVILLE EICHORN -- PROPOSED BRIDGE IMPROVEMENT (S.N. 076-0008) DIXON GOLCONDA 2 SPRINGS **DETOUR SIGNING PLAN** + EDST

SIGN LEGEND STAGE I

MAX WIDTH
11'-O''
18 MILES
AHEAD

MAX WIDTH
11'-O''
2 1/2 MILES
AHEAD

1) 48''×48' (2) 48′′×48

SIGN LEGEND STAGE II

MAX WIDTH
10'-6''
18 MILES
AHEAD

MAX WIDTH
10'-6"
21/2 MILES
AHEAD

① 48''x48'' 2

DETOUR NOTES

- THE CONTRACTOR SHALL FURNISH, ERECT, MAINTAIN, AND REMOVE THE POSTS AND SIGNS AT THE LOCATIONS SHOWN AS DIRECTED BY THE ENGINEER. ALL SIGNS SHALL BE POST MOUNTED.
- 2. THE CONTRACTOR SHALL GIVE I.D.O.T. BUREAU OF OPERATIONS, PERMITS SECTION, TWO WEEKS NOTICE BEFORE IMPLEMENTING ANY LANE WIDTH RESTRICTIONS.
- 3. THE ABOVE NOTED WORK, INCLUDING SIGNS, POSTS, HARDWARE, AND LABOR SHALL BE INCLUDED IN THE CONTRACT UNIT PRICE, EACH, FOR TRAFFIC CONTROL AND PROTECTION, STD 701321 AND NO OTHER COMPENSATION WILL BE ALLOWED.

40			
	ENGINEERING DESIGN 16141 SWINGLEY RIDGE RD	SOURCE,	INC.
	CHESTERFIELD, MO. 63017 SUITE 300 (636) 537-5585		

10307 331 3303			· · · · · · · · · · · · · · · · · · ·
FILE NAME =	USER NAME = \$USER\$	DESIGNED - JAH	REVISED ~
FILES		DRAWN - GDO	REVISED -
	PLOT SCALE = \$SCALE\$	CHECKED - JAH	REVISED -
	PLOT DATE = \$DATE\$	DATE -	REVISED -

STATE OF ILLINOIS
DEPARTMENT OF TRANSPORTATION

						F.A.P. RTE.	SECTION .	COUNTY	TOTAL	SHEET NO.	
1	FAP ROUTE 885 (IL 146) WIDE LOAD DETOUR					885	111BR-2	POPE	69	46	
1							_		CONTRACT	NO. 7	8033
	SCALE: NO SCALE	SHEET NO. 1	OF 1	SHEETS	STA.	TO STA.	FED. RO	FED. ROAD DIST. NO. 7" ILLINOIS FED. AID PROJECT			