



CATCH BASINS, TYPE A, 4'-DIAMETER, TYPE 8 GRATE

STRUCT #	LOCATION	STATION	OFFSET
12	EXNEWP	521+07	32' LT
TOTAL =			1

CATCH BASINS, TYPE A, 4'-DIAMETER, TYPE 11 FRAME AND GRATE

STRUCT #	LOCATION	STATION	OFFSET
32	EXNEWP	540+57	22' LT
42	EXNEWP	553+55	22' LT
52	EXNEWP	558+01	22' LT
54	EXNEWP	558+24	46' LT
62	EXNEWP	559+54	23' LT
66	EXNEWP	559+55	22' LT
TOTAL =			6

CATCH BASINS, TYPE A, 5'-DIAMETER, TYPE 11 FRAME AND GRATE

STRUCT #	LOCATION	STATION	OFFSET
22	EXNEWP	537+37	22' LT
TOTAL =			1

INLETS, TYPE A, TYPE 11 FRAME AND GRATE

STRUCT #	LOCATION	STATION	OFFSET
24	EXNEWP	537+52	22' LT
26	EXNEWP	537+36	22' RT
36	EXNEWP	549+50	22' RT
40	EXNEWP	553+87	22' LT
50	EXNEWP	557+91	22' LT
60	EXNEWP	559+27	23' RT
64	EXNEWP	559+65	22' LT
70	EXNEWP	564+15	23' RT
TOTAL =			8

PIPE UNDERDRAINS 6" (SPECIAL)

LOCATION	STATION	OFFSET	TO STATION	TO OFFSET	LENGTH (FT)
EXNEWP	520+41	22	521+00	23	60
EXNEWP	522+41	-24	523+40	-22	100
EXNEWP	523+27	23	524+14	21	88
EXNEWP	524+14	21	525+13	23	100
EXNEWP	524+14	-22	525+12	-24	98
EXNEWP	527+77	23	528+33	22	56
EXNEWP	528+33	22	529+34	24	100
EXNEWP	533+67	-24	534+65	-22	100
EXNEWP	533+66	23	534+66	22	100
EXNEWP	534+65	-22	535+64	-23	100
EXNEWP	535+66	22	535+67	23	100
EXNEWP	537+52	-22	538+36	-23	85
EXNEWP	538+97	-23	540+57	-22	160
EXNEWP	540+67	-23	541+83	-23	117
EXNEWP	553+87	-22	556+16	-23	230
EXNEWP	556+71	-23	557+91	-22	120
EXNEWP	559+65	-22	561+00	-23	134
EXNEWP	559+54	23	561+00	24	150
EXNEWP	575+50	-23	576+55	-22	106
EXNEWP	576+55	-22	577+80	-23	130
EXNEWP	578+58	-21	579+87	-23	135
EXNEWP	580+25	-23	582+23	-25	202
TOTAL =					2,571

COMPANY NAME: HRGreen.com
 PROJECT CONTACT: JStrozal
 DATE PLOTTED: 5/10/2011 9:16:30 AM
 FILE NAME: 66090304-draw-03.dwg
 PLOT DRIVER: McHenry-1000-pc11r-AS-IS.dif
 PEN TABLE: STANDARD-TRANS.TBL

HRGreen.com
 Illinois Professional Design Firm
 # 194-001322

USER NAME = JStrozal
 PLOT SCALE = 1" = 50'
 PLOT DATE = 5/10/2011

DESIGNED - JJS
 DRAWN - JPA
 CHECKED - AC
 DATE -

VILLAGE OF BARTLETT

**DRAINAGE PLAN
 NEWPORT BOULEVARD**

SCALE: 1" = 50' SHEET NO. 3 OF 3 SHEETS STA. 575+00 TO STA. 582+41

F.A.U. RTE.	SECTION	COUNTY	TOTAL SHEETS	SHEET NO.
3805	11-00088-00-RS	DUPAGE	21	10
CONTRACT NO.				63604
ILLINOIS FED. AID PROJECT				