

FOLDER 1-16				CONTRACT NO. 66A95	
ILL RTE 1	WEST OF IL 114 IN MOMENCE TO 0.7 MI E OF IL 1 (S)			KANKAKEE COUNTY	
GPS POINT NUMBER OR INDEX NUMBER	DESCRIPTION	EXISTING MONUMENT TYPE	EXISTING MONUMENT TYPE	EXISTING MONUMENT TYPE	RESPONSIBILITY
170201	W QTR COR SEC 36-31-13E OF THE 3RD PM UNVERIFIED CORNER. BRASS DISK SET DURING LAST RESURFACING SHOULD NOT HAVE BEEN SET. RESET WITH PK NAIL.	BRASS PLUG	PK NAIL	NO	2
	RE IS TO CONTACT PLATS AND PLANS TO SET PK NAIL AFTER RESURFACE				
<p>THIS NOTE TO BE INCLUDED IN PLANS:  LISTED MONUMENT LOCATIONS HAVE BEEN RECORDED BY GPS. PRE CONSTRUCTION TIES BY THE R.E. ARE NOT REQUIRED.  IF AN UNLISTED MONUMENT IS FOUND, IT MUST BE TIED BY THE R.E. AND BROUGHT TO THE ATTENTION OF THE PLATS AND PLANS MANAGER.  AFTER RESURFACING, THE R.E. IS TO CONTACT THE PLATS AND PLANS MANAGER TO ESTABLISH LOCATIONS FOR PERMANENT SURVEY MARKER CORING.</p> <p><b>RESPONSIBILITY:</b>  1) RESIDENT TO RE-ESTABLISH MONUMENT (PAY ITEM REQUIRED. PERMANENT SURVEY MARKER, TYPE 1)  2) PLATS AND PLANS TO RE-ESTABLISH MONUMENT</p>					

DELINEATOR SCHEDULE		
LOCATIONS	LENGTH	EACH
603+29 TO 618+99 RT	1570	24
707+85 TO 716+97 LT	912	16
TOTAL		40

SEEDING SCHEDULE								
SIDEROAD OR DESCRIPTION	STATION	SIDE	SEEDING	FURN	EROSION	NIT	PHOS	POT
			CL 2	EXC	CONTROL	FERT	FERT	FERT
			ACRE	CU YD	BLANKET	NUT	NUT	NUT
					SQ YD	LB	LB	LB
8500 E RD	506+59.45	LT	0.01	1.5	52	0.9	0.9	0.9
8250 E RD	506+59.45	RT	0.01	1.5	52	0.9	0.9	0.9
9500 E RD	559+87.53	LT	0.01	0.8	28	0.9	0.9	0.9
9250 E RD	559+87.53	RT	0.01	0.8	28	0.9	0.9	0.9
CH 2	608+39.9	RT	0.02	3.1	110	1.8	1.8	1.8
CH 33	613+91.08	RT	0.02	2.4	87	1.8	1.8	1.8
1500 N RD	662+27.04	LT	0.01	0.8	28	0.9	0.9	0.9
1500 N RD	662+27.04	RT	0.01	1.5	52	0.9	0.9	0.9
INDIANA ST	703+96.98	LT	0.01	1.5	52	0.9	0.9	0.9
RIVER SOUTH RD	721+25.99	LT	0.01	1.5	52	0.9	0.9	0.9
HUBBARD TRAIL	724+40.95	RT	0.01	1.5	52	0.9	0.9	0.9
HARVARD ST	735+00.66	RT	0.01	1.5	52	0.9	0.9	0.9
TOTAL			0.14	18.4	645	12.6	12.6	12.6