


US-20 STAGE II TYPICAL SECTION EAST OF MCLEAN BLVD. MAINLINE CROSSOVER

¢ EX./PROP. US 20



150'-0" AND VARIES 150'-0" AND VARIES EASTROUND WESTBOUND WORK AREA SEE NOTE 4 20'-0" 11'-0" 12'-0" 12'-0' -----TEMP. PAVEMENT INTERSTATE. FOR EXACT LIMITS REFER TO PLAN SHEETS. US-20 STAGE II TYPICAL SECTION WEST PROJECT LIMIT

MAINLINE CROSSOVER

WEST OF MCLEAN BLVD. MAINLINE CROSSOVER

## LEGEND

TEMPORARY CONCRETE BARRIER

VERTICAL PANELS WITH FLASHING LIGHT

DRUM OR BARRICADE WITH FLASHING LIGHT (SEE NOTE 2)

TRAFFIC FLOW

TEMPORARY PAVEMENT

XXREMOVAL

- (1) WET REFLECTIVE TEMP. TAPE TYPE III LINE 4" YELLOW
- WET REFLECTIVE TEMP. TAPE TYPE III- LINE 4" WHITE

  WET REFLECTIVE TEMP. TAPE TYPE III LINE 4" WHITE
- (10' DASH 30' SKIP)
- 4 EXISTING PVMT. MARKING

## NOTES:

- 1. THE DROP-OFF HEIGHT AT THE EDGE OF PAVEMENT SHOULD BE LESS THAN OR EQUAL TO 12 INCH WHEN THE TRAFFIC IS ADJACENT TO THE DROP OFF LOCATION. IF THE DROP-OFF HEIGHT IS GREATER THAN 12 INCH AND LESS THAN OR EQUAL TO 18 INCHES THEN CONSTRUCTION SHALL BE LIMITED TO 0.5 MILE OR LESS THAN 48 HOURS.
- 2. CHANNELIZING DEVICES ALONG US ROUTE 20 SHALL BE PLACED AT THE DROP-OFF LOCATIONS TO PRESERVE LANE WIDTH DURING DAY TIME. THE REFLECTIVE AREA SHALL BE RAISED TO THE ELEVATION ABOVE TRAVELING LANE OR SHOULDER PROFILE AS REQUIRED BY STANDARD
- 3. THE RESIDENT ENGINEER SHALL CONTACT THE TRAFFIC CONTROL SUPERVISOR AT 847.705.4470 A MINIMUM OF 72 HOURS PRIOR TO THE PLACEMENT OF ANY TEMPORARY TRAFFIC CONTROL DEVICES.
- 4. THE TEMPORARY CONCRETE BARRIER SHALL BE SECURED TO THE PAVEMENT USING SIX ANCHORING PINS AT THE LOCATIONS THAT IT IS ONE FOOT OR LESS FROM EDGE OF THE ROADWAY OR ANY OTHER LOCATIONS AS DIRECTED BY THE ENGINEER, COSTS OF THE ANCHORING PINS ARE INCLUDED IN THE CONTRACT UNIT PRICE FOR TEMPORARY CONCRETE BARRIER, OR "TEMPORARY CONCRETE BARRIER (INSTALL ONLY)", OR "RELOCATE TEMPORARY CONCRETE BARRIER" (AS APPLICABLE).

- 5. TYPE III TEMPORARY PAVEMENT MARKING TAPE FOR WET CONDITION OF VARIOUS SIZES AS SHOWN ON THE PLAN SHALL BE USED ON ALL NEWLY PAVED SURFACES AND ON ALL EXISTING PAVEMENT SURFACE THAT WILL REMAIN.
- 6. CONSTRUCT MEDIAN CROSSOVER AT TWO LOCATIONS EAST OF MCLEAN BLVD. ALONG US ROUTE 20 AS SHOWN IN THE ROADWAY PLANS.
- 7. CONSTRUCT MEDIAN CROSSOVER AT TWO LOCATIONS AND RECONSTRUCT/WIDEN EASTBOUND INSIDE SHOULDER ALONG US ROUTE 20 WEST OF MCLEAN BLVD. AS SHOWN IN THE ROADWAY PLANS.

434 78

CONTRACT NO. 60K90

£.,							
98.	FILE NAME =	USER NAME = \$USER\$	DESIGNED	-	MM	REVISED -	Г
	\$FILEL\$		DRAWN	-	MM	REVISED -	
5-12-2011	TENG & ASSOCIATES, INC.	PLOT SCALE = \$SCALE\$	CHECKED	-	PB	REVISED -	ı
	TENO & ASSOCIATES, INC. ENGINEERS/ARCHITECTS/PLANNER CHICAGO, ILLINOIS	PLOT DATE = \$DATE\$	DATE	-	05/18/11	REVISED -	

STATE OF ILLINOIS **DEPARTMENT OF TRANSPORTATION** FAP ROUTE 345 / US ROUTE 20

STAGING AND TRAFFIC CONTROL								F.A.F RTE.		SECTION				COUN	COUNTY	
U.S. ROUTE 20 TYPICAL SECTIONS							345 8R-HB-2-BY-1						KANE			
		STA	AGE I AND	11										CONTR	?	
	SHEET NO.	OF	SHEETS	STA.	T0	STA.		FED.	ROAD	DIST.	NO.	ILLINOIS	FED.	AID PROJECT		